Montana State Library
3 0864 1006 8702 2
Library
STATE DOCUMENTS COLLECTION
MAR 3 1989
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620
S 25.704
H 3fe
1/13/89

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89
*** MISSOULA DISTRICT ***

DATE:02/07/89 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF-HES 1-2(35)90 MARION - WEST	9.973	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND STRUCTURE REPLACEMENT	HILDE CONSTRUCTION CO.,INC. $ 1,491,286	$ 1,534,113	06/05/87 07/20/87 10/28/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 100.0		105.4
F-BRF-HES 1-2(37)99 KILA - EAST & WEST	12.364	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,592,540	$ 2,608,502	07/06/87 08/14/87 11/02/88	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 100.0		113.2
BRS 424-1(1)17 TWIN BRIDGE - S.W.OF WHITEFISH	0.255	BRIDGE APPROACHES	MACBUILDERS, INC. $ 845,596	$ 804,472	07/06/87 07/29/87 10/25/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 100.0		100.7
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,310,822	08/31/87 09/18/87 **02/26/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 98.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 2,676,125	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 98.0		60.5
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,142,214	10/02/87 11/03/87 **03/25/89	F.P.M. MITCHELL, JIM PHONE NO.549-6491 97.0		64.2
BR 9015(8) WHITEFISH BR-NORTH OF KALISPEL	0.245	BRIDGE REPLACEMENT & APPROACHES	E.F. MATELICH CONST. CO. $ 260,556	$ 252,563	11/06/87 12/11/87 11/03/88	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.755-5717 100.0		78.6
IR 90-1(105)15		WEIGH STATION	C.D. CONTRACTORS		02/08/88	F.P.M. JOHNSON, BOB PHONE NO.549-2460		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HODGAN WEIGH STATION	0.000		$ 2,445,145	$ 2,708,671 $	03/14/88 **03/25/89	98.0		103.3
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,503,864 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 95.1		88.3
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 3,351,492 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 44.0		45.5
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **03/25/89	UNASSIGNED 0.0		BY / /
RTF 6-1(33)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 594,176	$ 489,398 $	07/11/88 09/23/88 **04/29/89	F.P.M. GREEN, JAMES L. PHONE NO.826-5783 82.4		80.0
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 2,464 $	09/02/88 / / **06/01/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.4		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965		WASHINGTON CONSTRUCTION $ 19,474,070	$ 86,302 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.549-6491 0.4		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 163,362 $	11/09/88 12/07/88 **07/07/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 38.5		
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 103,445 $	11/09/88 11/28/88 **03/25/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 31.2		BY 06/30/88
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 0 $	11/09/88 / / **06/30/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 0.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 25,000 $	12/13/88 / / **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.4		
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 1,397 $	12/13/88 / / **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 0.4		
MISSOULA DISTRICT TOTALS:			$ 56,173,608	$ 23,764,204 $		42.3		
*** BUTTE DISTRICT ***								
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 6,546,204 $	10/07/86 11/04/86 11/07/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGRESATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,230,226	$ 5,516,031 $	08/04/87 09/23/87 **03/25/89	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 98.0		111.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** BUTTE DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,882,883 $	08/04/87 09/02/87 **03/25/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 95.3		86.8
F-HES 69-1(2)6 BOULDER-WHITEHALL	16.079	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 2,231,905	$ 2,152,603 $	12/07/87 03/25/88 11/03/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 100.0		94.2
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,314,404 $	04/11/88 05/19/88 **03/25/89	F.P.M. BLOSSOM, ROGER PHONE NO.835-2011 83.9		98.9
BRS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 248,486 $	04/11/88 07/21/88 11/10/88	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 100.0		92.2
RT 1(14) DILLON - DIVIDE RT 39(9) BECK HILL - DEER LODGE RTS 205-1(9)21 BELGRADE - BOZEMAN	53.400	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	J & L CONSTRUCTION $ 1,122,672	$ 1,088,906 $	04/11/88 05/05/88 09/16/88	F.P.M. PHONE NO. 100.0		BY 09/01/88
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,076,307 $	05/06/88 07/27/88 **03/25/89	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 98.0		110.0
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 2,384,965 $	09/02/88 10/03/88 **07/06/90	F.P.M. WILSON, ROBERT PHONE NO.492-6464 40.7		20.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 0	09/02/88 / / $ **07/28/89	F.P.M. SAUNDERS,LESLIE PHONE NO.222-8199 0.0		13.3
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 79,353	09/30/88 10/27/88 $ **05/15/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 13.9		BY 05/15/89
✓ BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 57,123	11/09/88 12/19/88 $ **09/15/89	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 18.0		
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 0	11/09/88 / / $ **07/28/89	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 0.0		
HES 4141(39) 3 LOCATION - DISTRICT 2	0.000	GUARDRAIL INSTALLATION-3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	OMO CONSTRUCTION INC $ 74,628	$ 0	11/09/88 / / $ **06/16/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 0.0		
HES 4141(49) BUTTE DISTRICT SIGNAL CONTROLL	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 8,475	$ 6,797	11/09/88 01/10/89 $ 01/14/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 100.0		
✓ F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 2,897	12/13/88 / / $ **08/18/89	UNASSIGNED 0.4		
IR 90-3(64)181			JIM GILMAN EXCAVATING INC.		12/13/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DEER LODGE - N. & S.	8.200		$ 1,236,701	$ 6,120 $	/ / **08/18/89	0.5		
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 209,100	$ 0 $	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
BUTTE DISTRICT TOTALS:			$ 32,251,264	$ 23,363,578 $		72.4		
*** GREAT FALLS DISTRICT ***								
RS 330-1(9)7 ULM - SOUTH (MIDDLE SECTION)	5.349	GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURF.	SK CONSTRUCTION, INC. $ 1,979,572	$ 2,061,026 $	11/06/87 12/09/87 11/21/88	F.P.M. ENDERSON, GENE PHONE NO.738-4319 100.0		84.0
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 9,345,820 $	12/07/87 02/16/88 **03/25/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 97.4		68.1
RTF 3-2(16)42 CHOTEAU - PENDROY JCT. RTF 58-1(6)12 KIOWA - HUDSON BAY DIVID	34.100	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,559,097	$ 1,588,646 $	04/11/88 05/02/88 11/11/88	F.P.M. WICKMAN, TERRY PHONE NO. 100.0		BY 09/01/88
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,179,744 $	04/11/88 05/31/88 **03/25/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 86.5		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 2,005,743 $	05/06/88 08/24/88 **03/25/89	F.P.M. LEO, DENNIS P. PHONE NO.338-7919 84.8		97.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** GREAT FALLS DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,054,090	06/07/88 06/20/88 **02/03/89	F.P.M. ENDERSON, GENE PHONE NO.738-4319 97.9		90.0
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 59,147	06/24/88 08/10/88 08/29/88	UNASSIGNED 79.5		BY / /
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 1,924,985	07/11/88 08/02/88 **06/30/89	F.P.M. GREGORY, D. PHONE NO.432-3211 98.0		81.1
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 86,976	09/02/88 10/26/88 **07/28/89	F.P.M. SMITH, WALT PHONE NO.727-4350 79.0		16.0
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 104,258	09/02/88 10/11/88 **06/15/89	F.P.M. STEEN, GARY PHONE NO.362-4607 28.9		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 3,500	10/07/88 / / **08/04/89	F.P.M. GREGORY, D. PHONE NO.432-3211 0.4		
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092	11/09/88 12/13/88 **06/16/89	F.P.M. SMITH, WALT PHONE NO.727-4350 87.4		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 0	11/09/88 / / **07/07/89	UNASSIGNED 0.0		
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 0	11/09/88 01/30/89 **03/25/89	F.P.M. WICKMAN, TERRY PHONE NO. 0.0		BY 06/30/88
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 0	12/13/88 / / **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 25,311,517	$ 20,426,026	$	80.7		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 4,732,789	09/27/85 12/09/85 **02/03/89	F.P.M. GREUFE, LARRY K. PHONE NO.653-1050 93.7		118.1
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 9,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,262,285	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0		78.9
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,082,410	12/07/87 04/06/88 **01/28/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 88.1		112.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** GLENDIVE DISTRICT *** PAGE NO: 9

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 282,460	05/06/88 07/13/88 **03/25/89	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 80.3		108.9
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 648,775	06/07/88 07/11/88 **02/03/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 95.1		96.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,339,834	08/08/88 09/08/88 **07/21/89	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 89.2		58.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 599,664	08/08/88 09/29/88 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 47.3		51.1
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 13,068	10/07/88 11/18/88 **08/04/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 0.7		
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	INTERMOUNTAIN SLURRY SEAL $ 1,367,644	$ 0	11/09/88 / / **08/18/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0		
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 0	12/13/88 / / **11/15/89	UNASSIGNED 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 0	12/13/88 / / **07/21/89	UNASSIGNED 0.0		
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 0	12/13/88 / / **09/15/89	UNASSIGNED 0.0		
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
GLENDIVE DISTRICT TOTALS:			$ 24,172,665	$ 13,970,474	$	57.8		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,627,003	10/02/87 11/04/87 **02/26/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 94.6		82.7
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 1,025,694	02/08/88 04/18/88 **02/26/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 98.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 43-1(6)15 ROY - EAST & WEST	28.000	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 763,472	$ 757,886	04/11/88 05/04/88 09/29/88	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 100.0		BY 09/01/88
HES 4-1(11)12 SOUTH OF BRIDGER	0.900	GUARDRAIL INSTALLATION & SLOPE FLATTENING	ONE WAY SIGN AND CONST. INC. $ 91,481	$ 89,814	05/06/88 05/31/88 10/21/88	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		57.8
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 3,109,923	05/06/88 08/03/88 **03/25/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 72.0		80.0
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 1,006,205	07/11/88 08/22/88 **08/01/89	F.P.M. SACKS, RAY PHONE NO.252-4138 43.6		61.8
IR 90-9(70)532 LODGE GRASS-SOUTH	11.700	MILLING & PLANT MIX BITUMINOUS SURFACING	KIEWIT WESTERN CO. $ 3,938,950	$ 4,099,331	07/11/88 08/01/88 11/10/88	F.P.M. SCHAAK, RAYMOND J. PHONE NO.639-2914 100.0		BY 11/15/88
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 921,986	07/11/88 09/02/88 **08/15/89	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 42.8		57.5
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 82,391	07/11/88 10/13/89 **04/29/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 32.6		40.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** BILLINGS DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST.	$ 155,182	$ 94,652	09/02/88 10/03/88 **07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 61.0	53.3
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC.	$ 75,283	$ 52,578	09/02/88 10/17/88 **06/15/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 69.8	46.7
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC	$ 2,734,382	$ 1,356,942	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 49.6	15.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC.	$ 21,590	$ 0	11/09/88 / / **06/16/89	UNASSIGNED 0.0	
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC.	$ 349,390	$ 0	12/13/88 / / **06/15/89	F.P.M. SLOE, DAVID A. PHONE NO. 0.0	BY 06/15/89
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING	$ 202,000	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0	BY 06/30/89
BILLINGS DISTRICT TOTALS:				$ 22,212,959	$ 16,234,403		73.1	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 01/31/89

DATE:02/07/89 *** STATE WIDE *** PAGE NO:13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	CONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(34) PENNANT SIGNS - VAR. DISTRICTS	0.000	NO PASSING PENNANT ZONE SIGNING & NO PASSING PENNANTS	ONE WAY SIGN AND CONST. INC. $ 182,788	$ 196,140	08/08/88 10/13/88 11/17/89	UNASSIGNED 100.0		BY 11/18/88
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 0	11/09/88 / / **06/02/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 0.0		
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 0	12/13/88 / / **07/21/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 0.0		
STATE WIDE TOTALS:			$ 216,347 ***	$ 196,140 ***	$	90.7		
TOTALS FOR ALL PROJECTS:			$160,338,360	$ 97,954,826	$	61.1		

State Library

S
625.704
H 3fe
2/24/89

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** MISSOULA DISTRICT ***

DATE:03/06/89 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,347,575 $	08/31/87 09/18/87 01/06/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 98.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 2,676,125 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 98.0		60.5
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,149,383 $	10/02/87 11/03/87 **03/25/89	F.P.M. MITCHELL, JIM PHONE NO.549-6491 97.1		64.2
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,445,145	$ 2,710,751 $	02/08/88 03/14/88 **03/25/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0		103.3
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,503,864 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5560 95.1		88.3
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 3,351,492 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 44.0		45.5
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **03/25/89	UNASSIGNED 0.0		BY / /
RTF 5-1(38)75		GRADING, AGGREGATE SURFACING,	AMERICAN ASPHALT INC.		07/11/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS URBAN	0.702	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 594,176	$ 489,398	09/23/88 **04/29/89	82.4		80.0
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 19,700	09/02/88 02/10/89 **06/01/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 3.2		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 19,574,070	$ 817,405	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.549-6491 4.2		
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 280,411	11/09/88 12/07/88 **07/07/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 66.0		
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 127,638	11/09/88 11/28/88 **03/25/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 38.4		BY 06/30/88
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 0	11/09/88 / / **06/30/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 0.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 25,000	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.4		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89

DATE:03/06/89 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 1,397	12/13/88 / / **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 0.4		
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,216,741	$ 0	02/06/89 / / **07/28/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 0.0		
MISSOULA DISTRICT TOTALS:			$ 52,300,371	$ 19,500,138	$	37.3		
			*** BUTTE DISTRICT ***					
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 6,557,356	10/07/86 11/04/86 11/07/88	F.P.M. UNASSIGNED PHONE NO. 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,230,226	$ 5,584,555	08/04/87 09/23/87 **03/25/89	F.P.M. PHONE NO. 98.0		111.6
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,899,408	08/04/87 09/02/87 **03/25/89	F.P.M. PHONE NO. 95.9		86.8
IR 15-2(56)93 MELROSE-NORTH	5.700	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,314,404	04/11/88 05/19/88 **03/25/89	F.P.M. UNASSIGNED PHONE NO. 83.9		98.9
BRS 273-1(1)1 WARM SPRINGS CREEK BRIDGE	0.013	APPROACHES	JIM GILMAN EXCAVATING INC. $ 264,916	$ 248,486	04/11/88 07/21/88 11/10/88	F.P.M. PHONE NO. 100.0		92.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** BUTTE DISTRICT ***

DATE:03/06/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,076,307 $	05/06/88 07/27/88 **03/25/89	F.P.M. PHONE NO. 98.0		110.0
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 2,384,965 $	09/02/88 10/03/88 **07/06/90	F.P.M. PHONE NO. 40.7		20.7
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 0 $	09/02/88 / / **07/28/89	F.P.M. PHONE NO. 0.0		13.3
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 79,853 $	09/30/88 10/27/88 / /	F.P.M. PHONE NO. 100.0		BY 05/15/89
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 98,132 $	11/09/88 12/19/88 **09/15/89	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 30.9		
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 0 $	11/09/88 / / **07/28/89	F.P.M. PHONE NO. 0.0		
HES 4141(39) 3 LOCATION - DISTRICT 2	0.000	GUARDRAIL INSTALLATION- 3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	OMO CONSTRUCTION INC $ 74,628	$ 0 $	11/09/88 / / / /	F.P.M. PHONE NO. 0.0		
HES 4141(49)		INSTALL TRAFFIC SIGNAL	KALISPELL NEON		11/09/88	F.P.M. PHONE NO.		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PERCENT % CONST.	PROJ. MANAGER % CONT. TIME USED
BUTTE DISTRICT SIGNAL CONTROLL	0.000	CONTROLLERS (STATE FURNISHED)		$ 8,475	$ 6,797	01/10/89 01/14/89	100.0		
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 715,373	$ 2,897	12/13/88 / / **08/18/89	F.P.M. PHONE NO. 0.4		
IR 90-3(64)181 DEER LODGE - N. & S.	8.200		JIM GILMAN EXCAVATING INC.	$ 1,236,701	$ 6,120	12/13/88 / / **08/18/89	F.P.M. WILSON, ROBERT PHONE NO.492-6464 0.5		
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING	$ 209,100	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC.	$ 170,203	$ 0	02/06/89 / / **07/28/89	F.P.M. PHONE NO. 0.0		
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO.	$ 1,675,464	$ 0	02/06/89 / / **11/15/89	F.P.M. PHONE NO. 0.0		
BUTTE DISTRICT TOTALS:				$ 30,742,355	$ 20,259,280		65.9		

*** GREAT FALLS DISTRICT ***

F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	3.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO.	$ 9,598,086	$ 9,345,820	12/07/87 02/16/88 **03/25/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 97.4		68.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89

DATE:03/06/89 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,179,786 $	04/11/88 05/31/88 **03/25/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 86.5		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 2,005,743 $	05/06/88 08/24/88 **03/25/89	F.P.M. LEO, DENNIS P. PHONE NO.338-7919 84.8		97.8
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,060,299 $	06/07/88 06/20/88 **04/09/89	F.P.M. ENDERSON, GENE PHONE NO.738-4319 98.0		90.0
RTF 5205(4) RIVER DRIVE-GREAT FALLS	0.000	THIN OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 74,400	$ 59,147 $	06/24/88 08/10/88 08/29/88	UNASSIGNED 79.5		BY / /
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 1,959,415 $	07/11/88 08/02/88 **06/30/89	F.P.M. GREGORY, D. PHONE NO.432-3211 98.0		81.1
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 86,976 $	09/02/88 10/26/88 **07/28/89	F.P.M. SMITH, WALT PHONE NO.727-4350 79.0		16.0
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 109,765 $	09/02/88 10/11/88 **06/15/89	F.P.M. STEEN, GARY PHONE NO.362-4607 30.4		BY 06/15/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89

DATE:03/06/89 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 3,500	10/07/88 / / **08/04/89	F.P.M. GREGORY, D. PHONE NO.432-3211 0.4		
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092	11/09/88 12/13/88 **06/16/89	F.P.M. SMITH, WALT PHONE NO.727-4350 87.4		
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 1,200	11/09/88 / / **07/07/89	F.P.M. ENDERSON, GENE PHONE NO.738-4319 0.4		
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 0	11/09/88 01/30/89 **03/25/89	F.P.M. WICKMAN, TERRY PHONE NO. 0.0		BY 06/30/88
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 0	12/13/88 / / **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 21,772,848	$ 16,823,743	$	77.3		
*** GLENDIVE DISTRICT ***								
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 4,732,789	09/27/85 12/09/85 **04/09/89	F.P.M. GREUFE, LARRY K. PHONE NO.653-1050 93.7		118.1
RRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC. $ 9,072	$ 7,189	01/10/86 05/13/86 08/20/86	F.P.M. QUALE, KENNETH S. PHONE NO.783-5689 100.0		55.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,262,285	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0		78.9
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,082,410	12/07/87 04/06/88 **04/09/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 88.1		112.8
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 286,261	05/06/88 07/13/88 **03/25/89	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 81.4		108.9
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 648,775	06/07/88 07/11/88 **04/09/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 95.1		96.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,339,834	08/08/88 09/08/88 **07/21/89	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 89.2		58.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 599,664	08/08/88 09/29/88 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 47.3		51.1
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 13,068	10/07/88 11/18/88 **08/04/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 0.[illegible]		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** GLENDIVE DISTRICT ***

DATE:03/06/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	INTERMOUNTAIN SLURRY SEAL $ 1,367,644	$ 0	11/09/88 / / **08/18/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.0		
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 0	12/13/88 / / **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.0		
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 0	12/13/88 / / **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 0.0		
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 0	12/13/88 / / **09/15/89	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 0.0		
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
GLENDIVE DISTRICT TOTALS:			$ 24,172,685	$ 13,974,275 $		57.8		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,637,003 $	10/02/87 11/04/87 **04/28/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 94.6			82.7
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 1,075,458 $	02/08/88 04/18/88 **04/28/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 98.0			
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 3,109,923 $	05/06/88 08/03/88 **03/25/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 72.0			80.0
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 1,006,205 $	07/11/88 08/22/88 **08/01/89	F.P.M. SACKS, RAY PHONE NO.252-4138 43.6			61.8
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 923,139 $	07/11/88 09/02/88 **08/15/89	F.P.M. PASSOW, ROBERT A. PHONE NO.568-2556 43.1			57.5
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 82,391 $	07/11/88 10/13/88 **04/29/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 32.6			40.0
BRF 48-1(7)5		APPROACHES	EDWARD T. COPPS CONST.		09/02/88	F.P.M. STUDEBAKER, RAYMOND PHONE NO.			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89
*** BILLINGS DISTRICT ***
PRIME CONTRACTOR

DATE:03/06/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR-5RICES N. OF HARDIN	0.130		$ 155,182	$ 94,652 $	10/03/88 **07/07/89	61.0		53.3
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 75,283	$ 52,578 $	09/02/88 10/17/88 **06/15/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 69.8		46.7
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 1,356,942 $	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 49.6		15.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC. $ 21,590	$ 0 $	11/09/88 / / **06/16/89	UNASSIGNED 0.0		
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 349,390	$ 0 $	12/13/88 / / **06/15/89	F.P.M. SLOE, DAVID A. PHONE NO. 0.0		BY 06/15/89
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 202,000	$ 0 $	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,094,823	$ 0 $	02/06/89 / / **11/03/89	F.P.M. SCHAAK, RAYMOND J. PHONE NO.639-2914 0.0		
HES 4141(30)U4 7 LOCATION - STATEWIDE	0.000	LIGHTING & SIGNING	ACE ELECTRIC, INC. $ 62,197	$ 0 $	02/06/89 / / **07/14/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 02/28/89

DATE:03/06/89 *** BILLINGS DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:			$ 21,576,077	$ 11,343,288	$	52.6		
			*** STATE WIDE ***					
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 0	11/09/88 / / **06/02/89	UNASSIGNED 0.0		
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 0	12/13/88 / / **07/21/89	UNASSIGNED 0.0		
STATE WIDE TOTALS:			$ 33,560	$ 0	$	0.0		
			*** ***					
TOTALS FOR ALL PROJECTS:			$150,597,875	$ 81,900,725	$	54.4		

S
625.704
H 3fe
3-31-89

State Library

STATE DOCUMENTS COLLECTION

APR 26 1989

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

DATE:04/06/89 OCLC 22722994 WF

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	PONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,493	$ 1,347,575 $	08/31/87 09/18/87 01/06/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6451 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 2,676,125 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 98.0		60.5
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,151,446 $	10/02/87 11/03/87 **05/26/89	F.P.M. MITCHELL, JIM PHONE NO.549-6491 97.2		64.2
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,445,145	$ 2,728,988 $	02/08/88 03/14/88 **05/26/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 98.0		103.3
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,503,864 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5580 95.1		89.3
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 3,686,825 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.755-5717 48.4		45.5
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **05/26/89	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75		GRADING, AGGREGATE SURFACING,	AMERICAN ASPHALT INC.		07/11/88	F.P.M. GREEN, JAMES L. PHONE NO.826-5783		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/87

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS URBAN	0.702	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 594,176	$ 509,903 $	09/23/88 **04/29/89	85.8		80.0
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 56,441 $	09/02/88 02/10/89 **06/01/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 9.3		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(602) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 19,574,070	$ 958,973 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.549-6491 4.9		
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 334,664 $	11/09/88 12/07/88 **07/07/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 73.8		
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 215,608 $	11/09/88 11/28/88 **05/26/89	F.P.M. JOHNSON, BOB PHONE NO.549-2460 64.9		BY 06/30/88
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 0 $	11/09/88 / / **06/30/89	F.P.M. MARIN, GARY R. PHONE NO.293-3371 0.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 36,992 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.387-5050 0.5		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89 | PAGE NO: 3

*** MISSOULA DISTRICT ***

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC.	$ 344,805	$ 35,440 $	12/13/88 03/28/89 **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 10.3		
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC.	$ 1,216,741	$ 5,000 $	02/06/89 04/03/89 **07/28/89	F.P.M. JOHNSON, BOB PHONE NO.649-2460 0.4		
MISSOULA DISTRICT TOTALS:				$ 52,300,371	$ 20,247,844 $		38.7		

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC.	$ 6,688,290	$ 6,557,356 $	10/07/86 11/04/86 11/07/88	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC.	$ 5,230,226	$ 5,594,555 $	08/04/87 09/23/87 **05/26/89	F.P.M. FLYNN, CLAUDE PHONE NO.685-3260 98.0		111.6
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC	$ 3,023,629	$ 2,946,356 $	08/04/87 09/02/87 **05/26/89	F.P.M. BRDELL, IRVIN PHONE NO.444-6338 97.4		86.8
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC.	$ 1,567,012	$ 1,314,404 $	04/11/88 05/19/88 **05/26/89	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 33.9		98.9
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC.	$ 1,063,302	$ 1,076,307 $	05/06/88 07/27/88 **05/26/89	F.P.M. BETTLE, JOSEPH PHONE NO.782-1737 98.0		110.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89 *** BUTTE DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-PRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 2,384,965 $	09/02/88 10/03/89 **07/06/90	F.P.M. WILSON, ROBERT PHONE NO.492-6464 40.7		20.7
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 0 $	09/02/88 / / **07/28/89	F.P.M. SAUNDERS,LESLIE PHONE NO.222-8199 0.0		13.3
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 106,053 $	09/30/88 10/27/88 10/27/88	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		BY 05/15/89
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 117,794 $	11/09/88 12/19/88 **09/15/89	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 37.1		
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 4,000 $	11/09/88 / / **07/28/89	F.P.M. BETTLE, JOSEPH PHONE NO.782-1797 0.5		
HES 4141(39) 3 LOCATION - DISTRICT 2	0.000	GUARDRAIL INSTALLATION- 3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	OMO CONSTRUCTION INC $ 74,628	$ 0 $	11/09/88 / / **06/16/89	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224 0.0		
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 165,208 $	12/13/88 03/09/89 **08/18/89	F.P.M. BRODELL, IRVIN PHONE NO.444-6338 23.1		
IR 90-3(64)181			JIM GILMAN EXCAVATING INC.		12/13/88	F.P.M. ERICKSON, WALTER PHONE NO.782-0397		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DEER LODGE - N. & S.	8.200		$ 1,236,701	$ 6,120	03/15/89 **08/18/89	0.5		
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 209,100	$ 0	12/13/88 / / **06/30/89	F.P.M. CAPRARA, FRANK JR. PHONE NO.683-6290 0.0		BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 170,203	$ 0	02/06/89 / / **07/28/89	F.P.M. GILMAN, ROBERT PHONE NO.683-6901 0.0		
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO. $ 1,675,464	$ 0	02/06/89 / / **11/15/89	F.P.M. BLOSSUM PHONE NO.222-8199 0.0		
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600		MARVIN A. REHREIN $ 1,215,167	$ 0	03/31/89 / / **09/01/89	UNASSIGNED 0.0		BY 09/01/89
BUTTE DISTRICT TOTALS:			$ 31,684,131	$ 20,263,116		64.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89 *** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT X CONST.	X CONT. TIME USED
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 9,345,820 $	12/07/87 02/16/88 **05/26/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 97.4		68.1
RS 338-1(216 NO. OF HARLEM-HOGELAND	3.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,179,786 $	04/11/88 05/31/88 **05/26/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-8821 86.5		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 2,005,743 $	05/06/88 08/24/88 **05/26/89	F.P.M. LEO, DENNIS F. PHONE NO.338-7919 84.8		97.8
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,060,299 $	06/07/88 06/20/88 **04/09/89	F.P.M. ENDERSON, GENE PHONE NO.738-4319 98.0		90.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,039	$ 1,959,415 $	07/11/88 08/02/88 **06/30/89	F.P.M. GREGORY, D. PHONE NO.432-3211 98.0		91.1
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 86,976 $	09/02/88 10/26/88 **07/28/89	F.P.M. SMITH, WALT PHONE NO.727-4350 79.0		16.0
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 129,981 $	09/02/88 10/11/89 **06/15/89	F.P.M. STEEN, GARY PHONE NO.362-4607 36.0		B* 0[illegible]/15/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89
*** GREAT FALLS DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 3,500	10/07/88 / / **08/04/89	F.P.M. GREGORY, D. PHONE NO.432-3211 0.4		
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092	11/09/88 12/13/88 **06/16/89	F.P.M. SMITH, WALT PHONE NO.727-4350 87.4		
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 1,200	11/09/88 / / **07/07/89	F.P.M. ENDERSON, GENE PHONE NO.738-4319 0.4		
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 2,439	11/09/88 01/30/89 **05/26/89	F.P.M. WICKMAN, TERRY PHONE NO. 0.5		BY 06/30/88
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 0	12/13/88 03/30/89 **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0		
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD	66.100		MARVIN A. REHBEIN $ 1,486,566	$ 0	03/31/89 / / **09/01/89	UNASSIGNED 0.0		BY 09/01/89
HES 44-1(5)12			BARBER EXCAVATING		03/31/89	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89 *** GREAT FALLS DISTRICT *** PAGE NO: 9

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	PERCENT % CONST.	PROJ. MANAGER / % CONT. TIME USED
2 MI.W. OF GLACIER	0.000			$ 16,884	$ 0	$ **07/07/89	0.0		
GREAT FALLS DISTRICT TOTALS:				$ 23,203,899	$ 16,797,251	$	72.3		
*** GLENDIVE DISTRICT ***									
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION	$ 5,049,477	$ 4,552,288	09/27/85 12/09/85 $ **04/09/89	F.P.M. GREUFE, LARRY K. PHONE NO.653-1050 98.0		113.1
BRP 335-1(5)0 SOUTH OF GLENDIVE ROAD	0.000	ROADWAY LIGHTING	TRIANGLE ELECTRIC, INC.	$ 9,072	$ 9,189	01/10/86 05/13/86 $ 03/20/86	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 100.0		55.0
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,028,305	$ 5,262,285	11/06/87 02/17/88 $ **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0		79.9
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC.	$ 1,227,944	$ 1,095,113	12/07/87 04/06/88 $ **04/09/89	F.P.M. BALDWIN,JAMES E. PHONE NO.797-5701 89.2		112.8
BR 9029(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC.	$ 351,866	$ 286,261	05/06/88 07/13/89 $ **05/26/89	F.P.M. QUALE, KENNETH G. PHONE NO.783-5689 81.4		108.9
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC.	$ 681,384	$ 648,775	06/07/88 07/11/88 $ **04/09/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 55.1		95.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	FORT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED	% CONT. TIME USED
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,339,834 $	08/08/88 09/08/88 **07/21/89	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 89.2		58.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 602,335 $	09/09/88 09/29/88 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 47.5		51.1
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 175,394 $	10/07/89 11/18/88 **08/04/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.228-4826 9.8		
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,367,644	$ 5,539 $	11/09/88 / / **08/18/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 0.4		
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,423,646	$ 0 $	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2807 0.0		
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 0 $	12/13/88 / / **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 0.0		
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 0 $	12/13/88 / / **09/15/89	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	PERCENT PROJECT COMPLETE	PERCENT % CONST.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER % CONST. TIME USED
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
RTF 14-6(4)246 VANANDA-NW & SE	11.000		MARVIN A. REHBEIN $ 1,820,075	$ 0	03/31/89 / / **09/01/89	UNASSIGNED 0.0		BY 09/01/89
HES 4141(42) U01 EAST OF MILES CITY F 2-1(12)23 6.5 MI. W. OF POWDER RIVER	0.100		WICKENS CONSTRUCTION, INC. $ 177,407	$ 0	03/31/89 / / **07/28/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		
HES 4141(42) U02 EAST OF DODSON - PHILLIPS COUN	0.000		WICKENS CONSTRUCTION, INC. $ 19,352	$ 0	03/31/89 / / **06/23/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		
FHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097		MACKIN CONSTRUCTION CO $ 239,744	$ 0	03/31/89 / / **07/28/89	F.P.M. GREUFE, LARRY E. PHONE NO.653-1050 0.0		
GLENDIVE DISTRICT TOTALS:			$ 26,429,242	$ 14,377,012	$	54.4		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89
*** BILLINGS DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,637,003 $	10/02/87 11/04/87 **04/28/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9803 94.6		82.7
IR 0008(116) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 1,075,458 $	02/08/88 04/18/88 **04/28/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 98.0		
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 3,138,912 $	05/06/88 08/03/88 **05/26/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 72.6		80.0
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,309,650	$ 1,006,205 $	07/11/88 08/22/88 **08/01/89	F.P.M. SACKS, RAY PHONE NO.252-4133 43.6		61.8
FS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 928,139 $	07/11/88 09/02/88 **08/15/89	F.P.M. FASSON, ROBERT A. PHONE NO.568-2556 43.1		57.5
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 82,391 $	07/11/88 10/13/88 **04/29/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO. 32.6		40.0
BRF 48-1(7)5		APPROACHES	EDWARD T. COPPS CONST.		09/08/88	F.P.M. STUDEBAKER, RAYMOND PHONE NO.		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SR-5NICES N. OF HARDIN	0.130			$ 155,182	$ 94,652	10/03/88 **07/07/89	61.0		53.3
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC.	$ 75,293	$ 52,578	09/02/89 10/17/88 **06/15/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 69.8		46.7
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC	$ 2,734,362	$ 1,381,965	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-3218 50.5		15.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC.	$ 21,590	$ 0	11/09/88 / / **06/16/89	UNASSIGNED 0.0		
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC.	$ 349,390	$ 28,979	12/13/88 03/06/89 **06/15/89	F.P.M. SLOE, DAVID A. PHONE NO. 8.3		BY 06/15/89
SMP 3599(86) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING	$ 202,000	$ 32,342	12/13/88 / / **05/30/89	UNASSIGNED 16.0		BY 05/30/89
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 4,094,823	$ 246,580	02/06/89 02/20/89 **11/03/89	F.P.M. SCHRAY, RAYMOND J. PHONE NO.259-8514 6.0		
HES 4141(30)U4 7 LOCATION - STATEWIDE	0.000	LIGHTING & SIGNING	ACE ELECTRIC, INC.	$ 62,197	$ 0	02/06/89 / / **07/14/89	UNASSIGNED 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CON. TIME USED
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900		PORTABLE PAVERS, INC. $ 862,147	$ 0	03/31/89 / / **09/01/89	UNASSIGNED 0.0	BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700		MIDLAND O'LEARY INC. $ 719,863	$ 0	03/31/89 / / **09/01/89	UNASSIGNED 0.0	BY 09/01/89
BRS 420-1(1)0 ARSAROKEE-ROSEBUD CR.	0.139		MACKIN CONSTRUCTION CO $ 388,395	$ 0	03/31/89 / / **10/20/89	F.P.M. TAYLOR, DONALD R. PHONE NO.252-5735 0.0	
BILLINGS DISTRICT TOTALS:			$ 23,506,481	$ 11,705,102		49.8	

*** STATE WIDE ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CON. TIME USED
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 0	11/09/88 / / **06/02/89	UNASSIGNED 0.0	
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 0	12/13/88 / / **07/21/89	UNASSIGNED 0.0	
STATE WIDE TOTALS:			$ 33,560	$ 0		0.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 03/31/89

DATE:04/06/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	*** PRIME CONTRACTOR *** CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
TOTALS FOR ALL PROJECTS:			$157,157,683	$ 83,380,325	$	53.1		

S
G25.704
H3fe
4/30/89
State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89
*** MISSOULA DISTRICT ***

DATE:05/05/89 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,347,575 $	08/31/87 09/18/87 01/06/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 2,731,471 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		63.3
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,197,803 $	10/02/87 11/03/87 **05/26/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		64.2
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,445,145	$ 2,728,988 $	02/08/88 03/14/88 **05/26/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		103.3
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,503,864 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 95.1		88.3
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 4,132,757 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 54.3		45.5
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **05/26/89	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75		GRADING, AGGREGATE SURFACING,	AMERICAN ASPHALT INC.		07/11/88	F.P.M. GREEN, JAMES L. PHONE NO.258-6853		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS URBAN	0.702	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 594,176	$ 545,987 $	09/23/88 **06/30/89	91.9		80.0
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 230,746 $	09/02/88 02/10/89 **06/01/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 37.9		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 19,574,070	$ 3,812,325 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5703 19.5		
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 378,118 $	11/09/88 12/07/88 **07/07/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 89.1		11.1
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 215,608 $	11/09/88 11/28/88 **05/26/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 64.9		BY 06/30/88
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 14,276 $	11/09/88 04/24/89 **06/30/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 8.2		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 166,080 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 2.4		2.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 74,157	12/13/88 03/28/89 **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 21.5		4.4
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,216,741	$ 142,220	02/06/89 04/03/89 **07/28/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 11.7		6.7
RTF 24-1(26)2 BONNER-NORTHEAST	4.026		HILDE CONSTRUCTION CO.,INC. $ 3,390,750	$ 0	05/01/89 / / **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 0.0		
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000		KALISPELL NEON $ 37,625	$ 0	05/01/89 / / **08/01/89	UNASSIGNED 0.0		
MISSOULA DISTRICT TOTALS:			$ 55,728,746	$ 24,221,974	$	43.5		
*** BUTTE DISTRICT ***								
I 15-1(76)51 PIPE ORGAN - NORTH	3.480	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 6,688,290	$ 6,557,356	10/07/86 11/04/86 11/07/88	F.P.M. KENISON,EDWARD (ACT) PHONE NO.683-6290 100.0		
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,230,226	$ 5,584,555	08/04/87 09/23/87 **05/26/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 98.0		111.6
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,946,356	08/04/87 09/02/87 **05/26/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 97.4		86.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** BUTTE DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,347,804 $	04/11/88 05/19/88 **05/26/89	F.P.M. KENISON,EDWARD (ACT) PHONE NO.683-6290 86.0		98.9
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,076,307 $	05/06/88 07/27/88 **05/26/89	F.P.M. DONER, DONALD (ACT) PHONE NO.782-1797 98.0		110.0
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 2,866,177 $	09/02/88 10/03/88 **07/06/90	F.P.M. WILSON, ROBERT PHONE NO.492-6464 49.0		23.3
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 0 $	09/02/88 / / **07/28/89	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 0.0		13.3
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 237,268 $	09/30/88 10/27/88 **05/15/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 41.4		BY 05/15/89
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 189,000 $	11/09/88 12/19/88 **09/15/89	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 59.6		4.4
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 108,446 $	11/09/88 04/05/89 **07/28/89	F.P.M. DONER, DONALD (ACT) PHONE NO.782-1797 16.1		1.7
HES 4141(39)		GUARDRAIL INSTALLATION-	OMO CONSTRUCTION INC		11/09/88	F.P.M. WISSINGER, MARK(ACT) PHONE NO.494-3224		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
3 LOCATION - DISTRICT 2	0.000	3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	$ 74,628	$ 39,484	04/06/89 **06/16/89	52.9			
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 572,867	12/13/88 03/09/89 **08/18/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 80.1			
IR 90-3(64)181 DEER LODGE - N. & S.	8.200		JIM GILMAN EXCAVATING INC. $ 1,236,701	$ 181,011	12/13/88 03/15/89 **08/18/89	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 14.6			5.3
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 209,100	$ 0	12/13/88 / / **06/30/89	F.P.M. KENISON,EDWARD (ACT) PHONE NO.683-6290 0.0			BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 170,203	$ 0	02/06/89 / / **07/28/89	F.P.M. GILMAN, ROBERT PHONE NO.694-3224 0.0			
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO. $ 1,675,464	$ 155,837	02/06/89 04/04/89 **11/15/89	F.P.M. SWANSON, RAY (ACT) PHONE NO.586-5074 9.3			4.2
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6		PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	MARVIN A. REHBEIN		03/31/89 / / **09/01/89	F.P.M. KENISON,EDWARD (ACT) PHONE NO.683-6290			BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
COGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600		$ 1,215,167	$ 0 $		0.0		
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416		JIM GILMAN EXCAVATING INC. $ 520,106	$ 0 $	05/01/89 / / **06/01/90	F.P.M. GILMAN, ROBERT PHONE NO.694-3224 0.0		
BUTTE DISTRICT TOTALS:			$ 32,204,237	$ 21,862,467 $		67.9		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 9,415,203 $	12/07/87 02/16/88 **05/26/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		70.0
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,179,786 $	04/11/88 05/31/88 **05/26/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 86.5		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 2,023,312 $	05/06/88 08/24/88 **05/26/89	F.P.M. LEO, DENNIS P. PHONE NO.#46 85.5		97.8
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,060,299 $	06/07/88 06/20/88 **06/09/89	F.P.M. ENDERSON, GENE PHONE NO.727-4350 98.0		90.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292		BRIDGE APPROACHES	INLAND ASPHALT		07/11/88 08/02/88 **06/30/89	F.P.M. GREGORY, D. PHONE NO.265-6821		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** GREAT FALLS DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GALATA-E.& W.	16.074		$ 1,921,089	$ 1,959,415 $		98.0		81.1
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 103,384 $	09/02/88 10/26/88 **07/28/89	F.P.M. SMITH, WALT PHONE NO.727-4350 93.8		21.3
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 177,492 $	09/02/88 10/11/88 **06/15/89	F.P.M. STEEN, GARY PHONE NO.727-4350 49.2		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 46,900 $	10/07/88 04/10/89 **08/04/89	F.P.M. GREGORY, D. PHONE NO.265-6821 5.0		6.7
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092 $	11/09/88 12/13/88 **06/16/89	F.P.M. SMITH, WALT PHONE NO.727-4350 87.4		16.7
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 1,200 $	11/09/88 / / **07/07/89	F.P.M. ENDERSON, GENE PHONE NO.727-4350 0.4		6.7
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 207,892 $	11/09/88 01/30/89 **05/26/89	F.P.M. WICKMAN, TERRY PHONE NO.#45 46.7		BY 06/30/88
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 43,277 $	12/13/88 03/30/89 **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 2.0		5.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** GREAT FALLS DISTRICT *** PAGE NO: 8

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD	66.100	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,486,566	$ 0 $	03/31/89 / / **09/01/89	F.P.M. WICKMAN, TERRY PHONE NO.*45 0.0		BY 09/01/89
HES 44-1(5)12 2 MI.W. OF VALIER	0.000	SLOPE FLATTENING & SIGNING	BARBER EXCAVATING $ 18,884	$ 0 $	03/31/89 / / **07/07/89	F.P.M. WICKMAN, TERRY PHONE NO.*45 0.0		
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924		UNITED MAT'LS OF GREAT FALLS $ 1,124,774	$ 0 $	05/01/89 / / **08/15/89	UNASSIGNED 0.0		
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070		HILDE CONSTRUCTION CO.,INC. $ 2,469,036	$ 0 $	05/01/89 / / **11/16/89	UNASSIGNED 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 26,797,709	$ 17,230,251 $		64.3		
*** GLENDIVE DISTRICT ***								
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 5,017,261 $	09/27/85 12/09/85 **06/09/89	F.P.M. GREUFE, LARRY K. PHONE NO.653-1050 98.0		119.6
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,262,285 $	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0		79.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,095,113	12/07/87 04/06/88 **06/09/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 89.2			112.8
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 295,063	05/06/88 07/13/88 04/24/89	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 100.0			113.3
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 648,775	06/07/88 07/11/88 **06/09/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 95.1			96.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,339,834	08/08/88 09/08/88 **07/21/89	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 89.2			58.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 602,335	08/08/88 09/29/88 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 47.5			52.2
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 229,076	10/07/88 11/18/88 **08/04/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 12.8			6.7
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,367,644	$ 150,105	11/09/88 / / **08/18/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 11.0			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** GLENDIVE DISTRICT *** PAGE NO:10

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 301,051	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 6.8		4.2
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 0	12/13/88 04/18/89 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.365-2877 0.0		
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 44,864	12/13/88 03/27/89 **09/15/89	F.P.M. SCHNEIDT, JOE L. PHONE NO.232-1093 11.1		5.6
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 0	12/13/88 / / **06/30/89	UNASSIGNED 0.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 20,116	12/13/88 04/11/89 **06/30/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 7.6		BY 06/30/89
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	OIL MIX OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,820,075	$ 0	03/31/89 04/18/89 **09/01/89	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.654-1786 0.0		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(42) U01 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 0	03/31/89 / / **07/28/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		
HES 4141(42) U02 EAST OF DODSON - PHILLIPS COUN	0.000	SAFETY IMPROVEMENT (SLOPE FLATTENING & SIGNING)	WICKENS CONSTRUCTION, INC. $ 19,352	$ 0	03/31/89 05/01/89 **06/23/89	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.654-1786 0.0		
BHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097	STRUCTURE REHABILITATION STA. 360+13.83 348+87.5	MACKIN CONSTRUCTION CO $ 239,744	$ 0	03/31/89 / / **07/28/89	F.P.M. BACON ,DAVID W.(ACT) PHONE NO.365-2877 0.0		
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378		SLETTEN CONSTRUCTION CO. $ 605,924	$ 0	05/01/89 / / **06/01/90	F.P.M. BUALE, KENNETH G. PHONE NO.365-2877 0.0		
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717		MONTANA LINES, INC $ 539,986	$ 0	05/01/89 / / **08/15/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700		PORTABLE PAVERS, INC. $ 1,759,157	$ 0	05/01/89 / / **09/01/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0 HAXBY RD.-N.E. OF JORDAN	27.161		HILDE CONSTRUCTION CO.,INC. $ 1,558,880	$ 0 $	05/01/89 / / **08/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.0		
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483		SHUMAKER TRUCKING AND EXC. $ 222,204	$ 0 $	05/01/89 / / **08/01/89	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.654-1786 0.0		
GLENDIVE DISTRICT TOTALS:			$ 31,106,320	$ 15,005,877 $		48.2		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,642,891 $	10/02/87 11/04/87 04/17/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0		82.7
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 1,137,784 $	02/08/88 04/18/88 **06/27/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 98.0		
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 3,196,867 $	05/06/88 08/03/88 **05/26/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 74.0		80.0
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0		PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.		07/11/88 08/22/88 **08/01/89	F.P.M. SACKS, RAY PHONE NO.323-3466		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** BILLINGS DISTRICT *** PAGE NO:13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
ROUNDUP-NORTH	7.621		$ 2,309,650	$ 1,319,939 $		57.1		61.8
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 970,658 $	07/11/88 09/02/88 **08/15/89	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 45.0		60.8
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 113,593 $	07/11/88 10/13/88 **06/30/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 44.9		45.0
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 155,182	$ 106,217 $	09/02/88 10/03/88 **07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 68.4		56.7
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 75,283	$ 62,102 $	09/02/88 10/17/88 **06/15/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 82.5		55.6
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 1,772,362 $	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 64.8		18.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC. $ 21,590	$ 0 $	11/09/88 / / **06/16/89	UNASSIGNED 0.0		86.7
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 349,390	$ 73,420 $	12/13/88 03/06/89 **06/15/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 21.0		BY 06/15/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89 *** BILLINGS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 202,000	$ 106,791	12/13/88 02/14/89 **06/30/89	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 52.9		BY 06/30/89
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,094,823	$ 610,117	02/06/89 02/20/89 **11/03/89	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-1921 14.9		
HES 4141(30)U4 7 LOCATION - STATEWIDE	0.000	LIGHTING & SIGNING	ACE ELECTRIC, INC. $ 62,197	$ 1,632	02/06/89 04/12/89 **07/14/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 2.6		8.0
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 0	03/31/89 / / **09/01/89	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 0.0		BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 0	03/31/89 05/01/89 **09/01/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 0.0		BY 09/01/89
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK BR. ENDS STA. 16+70.00 & STA. 17+97.00	MACKIN CONSTRUCTION CO $ 388,395	$ 0	03/31/89 / / **10/20/89	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 0.0		
F 72-1(2)0 BELFRY-SOUTH	10.400		MIDLAND O'LEARY INC. $ 1,594,744	$ 0	05/01/89 / / **10/01/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		

** ESTIMATED COMPLETION DATE ONLY

5

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 04/30/89

DATE:05/05/89

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:			$ 25,101,225	$ 13,114,373	$	52.2		
*** STATE WIDE ***								
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 0	11/09/88 / / **06/02/89	UNASSIGNED 0.0		
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION $ 16,372	$ 0	12/13/88 / / **07/21/89	UNASSIGNED 0.0		
STATE WIDE TOTALS:			$ 33,560	$ 0	$	0.0		
*** ***								
TOTALS FOR ACC PROJECTS:			$170,971,797	$ 91,434,941	$	53.5		

625.7041 State Library
+ 3fe
5/31/89

STATE DOCUMENTS COLLECTION
JUN 26 1989
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** MISSOULA DISTRICT ***

DATE:06/07/89 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,347,575 $	08/31/87 09/18/87 01/06/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 3,084,734 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		72.9
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,197,803 $	10/02/87 11/03/87 **07/25/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		66.4
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,445,145	$ 2,751,111 $	02/08/88 03/14/88 **07/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		109.1
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,518,913 $	05/06/88 05/23/88 **06/16/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 95.6		89.2
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 4,526,511 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 59.5		57.0
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **07/25/89	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75		GRADING, AGGREGATE SURFACING,	AMERICAN ASPHALT INC.		07/11/88	F.P.M. GREEN, JAMES L. PHONE NO.258-6853		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS URBAN	0.702	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 594,176	$ 545,987 $	09/23/88 **06/30/89	91.9		80.0
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 625,850 $	09/02/88 02/10/89 05/26/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 19,574,070	$ 5,402,019 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5782 27.6		8.3
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 464,764 $	11/09/88 12/07/88 05/12/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		11.1
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 215,608 $	11/09/88 11/28/88 **07/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 64.9		BY 06/30/89
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 77,570 $	11/09/88 04/24/89 **06/30/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 44.4		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 633,052 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 9.0		12.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

DATE:06/07/89 *** MISSOULA DISTRICT *** PAGE NO: 3

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 121,352 $	12/13/88 03/28/89 **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 35.2			27.8
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,216,741	$ 142,220 $	02/06/89 04/03/89 **07/28/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 11.7			33.3
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,390,750	$ 0 $	05/01/89 / / **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 0.0			
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 0 $	05/01/89 / / **08/01/89	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 0.0			
MISSOULA DISTRICT TOTALS:			$ 55,728,746	$ 27,655,069 $		49.6			
			*** BUTTE DISTRICT ***						
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,230,226	$ 5,622,203 $	08/04/87 09/23/87 **07/25/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 98.0			114.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,946,356 $	08/04/87 09/02/87 **07/25/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 97.4			86.8
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,347,804 $	04/11/88 05/19/88 **07/25/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 86.0			98.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

DATE:06/07/89 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,076,307	05/06/88 07/27/88 **07/25/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 98.0		110.0
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 3,669,610	09/02/88 10/03/88 **07/06/90	F.P.M. WILSON, ROBERT PHONE NO.492-6464 62.7		36.7
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 44,005	09/02/88 05/16/89 **07/28/89	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 3.1		20.0
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 407,901	09/30/88 10/27/88 **07/14/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 71.1		BY 05/15/89
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 255,016	11/09/88 12/19/88 **09/15/89	F.P.M. WIEBE, HAROLD PHONE NO.225-3962 80.4		28.9
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 506,257	11/09/88 04/05/89 **07/28/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 75.2		26.7
HES 4141(39) 3 LOCATION - DISTRICT 2	0.000	GUARDRAIL INSTALLATION- 3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	OMO CONSTRUCTION INC $ 74,628	$ 61,534	11/09/88 04/06/89 05/03/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 100.0		
F 14-1(2)1		PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC.		12/13/88	F.P.M. BROELL, IRVIN PHONE NO.444-6338		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
TOWNSEND-EAST	5.700		$ 715,373	$ 612,724	03/09/89 **08/18/89	85.7			18.7
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 1,236,701	$ 198,728	12/13/88 03/15/89 **08/18/89	F.P.M. ERICKSON, WALTER PHONE NO.782-0397 16.1			25.3
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 209,100	$ 0	12/13/88 05/26/89 **06/30/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 0.0			BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 170,203	$ 24,127	02/06/89 05/15/89 **07/28/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 14.2			11.7
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO. $ 1,675,464	$ 288,719	02/06/89 04/04/89 **11/15/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 17.2			20.8
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	MARVIN A. REHBEIN $ 1,215,167	$ 85,255	03/31/89 / / **09/01/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 7.0			BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

DATE:06/07/89 | PAGE NO: 6

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC. $ 520,106	$ 54,038	05/01/89 05/30/89 **06/01/90	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 10.4		
BUTTE DISTRICT TOTALS:			$ 25,515,947	$ 17,200,584		67.4		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,598,086	$ 9,691,670	12/07/87 02/16/88 **07/25/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		76.8
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,363,404	$ 1,179,786	04/11/88 05/31/88 **07/25/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 86.5		95.0
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,366,507	$ 2,023,312	05/06/88 08/24/88 **07/25/89	F.P.M. LEO, DENNIS P. PHONE NO.434-2652 85.5		97.8
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,065,797	06/07/88 06/20/88 **06/09/89	F.P.M. ENDERSON, GENE PHONE NO.727-4350 98.0		90.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 1,959,415	07/11/88 08/02/88 **06/30/89	F.P.M. GREGORY, D. PHONE NO.265-6821 98.0		81.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 60-2(22)91 0-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 138,213	09/02/88 10/26/88 $ 05/24/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		38.7
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 227,091	09/02/88 10/11/88 $ **06/15/89	F.P.M. STEEN, GARY PHONE NO.727-4350 62.9		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 210,090	10/07/88 04/10/89 $ **08/04/89	F.P.M. GREGORY, D. PHONE NO.265-6821 22.4		21.3
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092	11/09/88 12/13/88 $ **06/16/89	F.P.M. SMITH, WALT PHONE NO.727-4350 87.4		63.3
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 1,200	11/09/88 05/11/89 $ **07/07/89	F.P.M. ENDERSON, GENE PHONE NO.727-4350 0.4		31.1
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 241,527	11/09/88 01/30/89 $ **07/25/89	F.P.M. WICKMAN, TERRY PHONE NO.*45 54.3		BY 06/30/89
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 239,706	12/13/88 03/30/89 $ **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 11.0		22.2
RT 37(10) CONRAD-N RT 37(11)		PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN		03/31/89 / / **09/01/89	F.P.M. WICKMAN, TERRY PHONE NO.*45		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD	66.100		$ 1,486,566	$ 5,712	$	0.4		
HES 44-1(5)12 2 MI.W. OF VALIER	0.000	SLOPE FLATTENING & SIGNING	$ 18,884	$ 3,916	03/31/89 05/11/89 **07/07/89	F.P.M. WICKMAN, TERRY PHONE NO.*45 20.7		
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	$ 1,124,774	$ 0	05/01/89 06/05/89 **08/15/89	UNASSIGNED 0.0		
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	$ 2,469,036	$ 0	05/01/89 / / **11/16/89	F.P.M. LEO, DENNIS P. PHONE NO.434-2652 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 26,797,709	$ 17,999,528	$	67.2		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	$ 5,049,477	$ 5,018,558	09/27/85 12/09/85 05/19/89	F.P.M. GREUFE, LARRY K. PHONE NO.653-1050 100.0		119.6
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	$ 5,028,305	$ 5,300,029	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0		79.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,095,113	12/07/87 04/06/88 **06/09/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 89.2		112.8
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 313,805	05/06/88 07/13/88 04/24/89	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 100.0		113.3
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 648,775	06/07/88 07/11/88 **06/09/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 95.1		96.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,344,130	08/08/88 09/08/88 **07/21/89	F.P.M. NOVAKOVICH, DUANE J. PHONE NO.653-1050 89.5		58.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 619,733	08/08/88 09/29/88 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 48.9		62.2
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 320,023	10/07/88 11/18/88 **08/04/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 17.9		24.0
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,367,644	$ 422,648	11/09/88 / / **08/18/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 30.9		6.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 783,625	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 17.7		17.5
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 57,927	12/13/88 04/18/89 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 9.5		10.0
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 171,045	12/13/88 03/27/89 **09/15/89	F.P.M. SCHNEIDT, JOE L. PHONE NO.828-4025 42.4		23.3
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 9,493	12/13/88 05/11/89 **06/30/89	UNASSIGNED 5.1		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 161,948	12/13/88 04/11/89 **06/30/89	F.P.M. BALDWIN,JAMES E. PHONE NO.787-5701 61.2		BY 06/30/89
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	OIL MIX OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,820,075	$ 411,518	03/31/89 04/18/89 **09/01/89	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-9478 22.6		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(42) 001 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 5,965	03/31/89 05/09/89 **07/28/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 3.4		20.0
HES 4141(42) 002 EAST OF DODSON - PHILLIPS COUN	0.000	SAFETY IMPROVEMENT (SLOPE FLATTENING & SIGNING)	WICKENS CONSTRUCTION, INC. $ 19,352	$ 19,366	03/31/89 05/01/89 05/11/89	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-9478 100.0		
BHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097	STRUCTURE REHABILITATION STA. 360+13.83 348+87.5	MACKIN CONSTRUCTION CO $ 239,744	$ 2,000	03/31/89 05/23/89 **07/28/89	F.P.M. BACON ,DAVID W.(ACT) PHONE NO.365-2877 0.8		20.0
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER BRIDGE ENDS: STA. 6+56.50 & 9+16.50	SLETTEN CONSTRUCTION CO. $ 605,924	$ 3,697	05/01/89 / / **06/01/90	F.P.M. QUALE, KENNETH G. PHONE NO.365-2877 0.6		
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,986	$ 68,368	05/01/89 05/05/89 **08/15/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 12.7		
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700	OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 1,759,157	$ 0	05/01/89 / / **09/01/89	F.P.M. STEWART, DONALD L. PHONE NO.232-1093 0.0		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0 HAYBY RD.-N.E. OF JORDAN	27.161	MINOR GRADING AND GRAVEL SURFACING	HILDE CONSTRUCTION CO.,INC. $ 1,558,880	$ 0	05/01/89 / / **08/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.0			
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC. $ 222,204	$ 0	05/01/89 / / **08/01/89	F.P.M. DUROCHER, DOUGLAS A. PHONE NO.228-9478 0.0			
GLENDIVE DISTRICT TOTALS:			$ 31,106,320	$ 16,777,766	$	53.9			

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
IR 90-8(101)427 LAUREL - EAST & WEST HES 4-2(7)54 LAUREL INTERCHANGE HES 48-1(9)0 HARDIN ROAD	0.810	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 3,843,747	$ 3,642,891	10/02/87 11/04/87 04/17/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 100.0			82.7
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 997,747	$ 1,137,784	02/08/88 04/18/88 **06/27/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 98.0			
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,321,156	$ 3,259,294	05/06/88 08/03/88 **07/25/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 75.4			80.0
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0		PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.		07/11/88 08/22/88 **08/01/89	F.P.M. SACKS, RAY PHONE NO.323-3466			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
ROONDOF-NORTH	7.621		$ 2,309,650	$ 1,971,837 $		85.4		78.2
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,155,874	$ 1,281,247 $	07/11/88 09/02/88 **08/15/89	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 59.4		75.0
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 120,554 $	07/11/88 10/13/88 **06/30/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 47.6		71.7
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 155,182	$ 158,641 $	09/02/88 10/03/88 **07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 98.0		73.3
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 75,283	$ 65,196 $	09/02/88 10/17/88 **06/15/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 86.6		75.6
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 2,258,460 $	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT T.SR PHONE NO.252-8218 82.6		30.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC. $ 21,590	$ 0 $	11/09/88 05/16/89 **06/16/89	UNASSIGNED 0.0		86.7
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 349,390	$ 90,875 $	12/13/89 03/06/89 **06/15/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 26.0		BY 06/15/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89
*** BILLINGS DISTRICT ***

DATE:06/07/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 3599(38) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 202,000	$ 158,805	12/13/88 02/14/89 **06/30/89	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 78.6		BY 06/30/89
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,094,823	$ 818,028	02/06/87 02/20/89 **11/03/89	F.P.M. SCHAAK, RAYMOND J. PHONE NO.665-1921 20.0		15.8
HES 4141(30)U4 7 LOCATION - STATEWIDE	0.000	LIGHTING & SIGNING	ACE ELECTRIC, INC. $ 62,197	$ 1,632	02/06/89 04/12/89 **07/14/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 2.6		34.0
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 82,367	03/31/89 05/02/89 **09/01/89	F.P.M. PASSOW, ROBERT A. PHONE NO.538-8731 10.0		BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 69,604	03/31/89 05/01/89 **09/01/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 9.7		BY 09/01/89
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK BR. ENDS STA. 16+70.00 & STA. 17+97.00	MACKIN CONSTRUCTION CO $ 388,395	$ 5,720	03/31/89 / / **10/20/89	F.P.M. TAYLOR, DONALD R. PHONE NO.252-9735 1.5		7.8
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,594,744	$ 0	05/01/89 / / **10/01/89	F.P.M. SCHUMAN, DAVID P. PHONE NO.245-9802 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/31/89

DATE:06/07/89 *** BILLINGS DISTRICT *** PAGE NO:15

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT	% CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:			$ 25,101,225	$ 15,122,935 $		60.2			
			*** STATE WIDE ***						
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 4,436 $	11/09/88 / / **08/04/89	UNASSIGNED 25.8			75.0
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 15,813 $	12/13/88 / / **07/21/89	UNASSIGNED 96.6			
STATE WIDE TOTALS:			$ 33,560 *** ***	$ 20,248 $		60.3			
TOTALS FOR ALL PROJECTS:			$164,283,507	$ 94,776,129 $		57.7			

S
625.70H
H35e
6/30/89
State Library
OCLC 22722994 WF

STATE DOCUMENTS COLLECTION
JUL 24 1989
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

DATE:07/10/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,319,498	$ 1,347,575 $	08/31/87 09/18/87 01/06/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 2,537,565	$ 3,123,741 $	10/02/87 10/22/87 **07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 98.0		83.3
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,272,327	$ 4,761,453 $	10/02/87 11/03/87 **07/25/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		72.1
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,445,145	$ 2,758,421 $	02/08/88 03/14/88 **07/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		110.7
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,682,614	$ 3,564,305 $	05/06/88 05/23/88 **08/15/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 96.8		94.2
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,611,662	$ 4,988,402 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 65.5		68.0
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **07/25/89	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75		GRADING, AGGREGATE SURFACING,	AMERICAN ASPHALT INC.		07/11/88	F.P.M. GREEN, JAMES L. PHONE NO.258-6853		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS URBAN	0.702	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 594,176	$ 547,678 $	09/23/88 **09/03/89	92.2		81.7
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 608,552	$ 627,580 $	09/02/88 02/10/89 05/26/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 19,574,070	$ 6,949,264 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5782 35.5		15.3
F 1-2(32)168 BLUE ROCK CUT	0.000	SLIDE CORRECTION	HIGHLAND ENTERPRISES, INC. $ 424,593	$ 464,764 $	11/09/88 12/07/88 05/12/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		11.1
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 254,875 $	11/09/88 11/28/88 **07/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 76.8		BY 06/30/89
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 117,200 $	11/09/88 04/24/89 **09/03/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 67.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 1,795,207 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 25.4		21.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 170,132 $	12/13/88 03/28/89 **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 49.3		48.9
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,216,741	$ 198,089 $	02/06/89 04/03/89 **07/28/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 16.3		56.7
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,390,750	$ 18,698 $	05/01/89 / / **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 0.6		12.7
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 12,452 $	05/01/89 / / **08/01/89	UNASSIGNED 33.1		2.2
F-HES 1-2(40)197 MARIAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY CONSTRUCTION INC. $ 672,311	$ 0 $	06/05/89 07/05/89 **09/10/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
MISSOULA DISTRICT TOTALS:			$ 56,401,057	$ 31,699,837 $		56.2		

*** BUTTE DISTRICT ***

F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,230,226	$ 5,625,845 $	08/04/87 09/23/87 **07/25/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 98.0		114.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,023,629	$ 2,946,356 $	08/04/87 09/02/87 **07/25/89	F.P.M. BRDELL, IRVIN PHONE NO.444-6338 97.4		86.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 05/30/89

DATE:07/10/89 *** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,567,012	$ 1,551,971 $	04/11/88 05/19/88 **07/25/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 98.0		107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,063,302	$ 1,076,307 $	05/06/88 07/27/88 **07/25/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 98.0		110.0
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 5,853,151	$ 4,537,992 $	09/02/88 10/03/88 **07/06/90	F.P.M. WILSON, ROBERT PHONE NO.492-6464 77.5		49.3
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,398,030	$ 331,999 $	09/02/88 05/16/89 **07/28/89	F.P.M. SAUNDERS,LESLIE PHONE NO.586-0345 23.7		49.3
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 573,640	$ 545,205 $	09/30/88 10/27/88 **07/14/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 95.0		BY 05/15/89
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 272,244 $	11/09/88 12/19/88 **09/15/89	F.P.M. WIEBE, HAROLD PHONE NO.684-5714 85.8		48.9
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 631,004 $	11/09/88 04/05/89 **07/28/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 93.8		65.0
HES 4141(39)		GUARDRAIL INSTALLATION-	OMO CONSTRUCTION INC		11/09/88	F.P.M. WISSINGER, MARK PHONE NO.782-1797		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

DATE:07/10/89 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
3 LOCATION - DISTRICT 2	0.000	3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &		$ 74,628	$ 61,534 $	04/06/89 05/03/89	100.0		
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 715,373	$ 641,459 $	12/13/88 03/09/89 **08/18/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 89.7		42.7
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC.	$ 1,236,701	$ 489,856 $	12/13/88 03/15/89 **08/18/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 39.6		46.7
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING	$ 209,100	$ 96,277 $	12/13/88 05/26/89 **09/03/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 46.0		BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC.	$ 170,203	$ 60,625 $	02/06/89 05/15/89 **07/28/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 35.6		48.3
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO.	$ 1,675,464	$ 515,077 $	02/06/89 04/04/89 **11/15/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-0345 30.7		35.8
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 94-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6		PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	MARVIN A. REHBEIN			03/31/89 06/15/89 **09/01/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600			$ 1,215,167	$ 385,412 $		31.7		
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC.	$ 520,106	$ 103,568 $	05/01/89 05/30/89 **06/01/90	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 19.9		17.5
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC.	$ 975,977	$ 0 $	06/05/89 / / **11/16/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 0.0		
M 5807(6) CEDAR ST.-HELENA	0.522	PLANT MIX BITUMINOUS OVERLAY, SIGNALS & SIGNING	MARONICK CONST. CO., INC	$ 198,759	$ 0 $	06/05/89 / / **08/04/89	F.P.M. ENGSTEDT, CARL PHONE NO.444-6326 0.0		
BUTTE DISTRICT TOTALS:				$ 26,690,683	$ 19,872,729 $		74.5		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO.	$ 9,598,086	$ 9,997,596 $	12/07/87 02/16/88 **07/25/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		87.4
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC.	$ 1,363,404	$ 1,243,785 $	04/11/88 05/31/88 **07/25/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 91.2		98.8
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC.	$ 2,366,507	$ 2,367,118 $	05/06/88 08/24/88 **07/25/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 98.0		110.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,097,830	$ 2,160,012 $	06/07/88 06/20/88 **08/08/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 98.0		100.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 1,921,089	$ 2,075,844 $	07/11/88 08/02/88 **09/03/89	F.P.M. GREGORY, DOUGLAS PHONE NO.355-4186 98.0		98.9
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 110,163	$ 139,499 $	09/02/88 10/26/88 05/24/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		38.7
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 361,002	$ 409,153 $	09/02/88 10/11/88 **08/15/89	F.P.M. STEEN, GARY PHONE NO.727-4350 98.0		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 939,152	$ 849,240 $	10/07/88 04/10/89 **08/04/89	F.P.M. GREGORY, DOUGLAS PHONE NO.355-4186 90.4		56.0
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092 $	11/09/88 12/13/88 06/12/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		63.3
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 221,021 $	11/09/88 05/11/89 **07/07/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 71.3		77.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 444,994 $	11/09/88 01/30/89 **07/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 98.0		BY 06/30/89
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 595,800 $	12/13/88 03/30/89 **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 27.4		44.4
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD	66.100	PLANT MIX BITUMINOUS OWERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,486,566	$ 388,347 $	03/31/89 06/22/89 **09/01/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 26.1		BY 09/01/89
HES 44-1(5)12 2 MI.W. OF VALIER	0.000	SLOPE FLATTENING & SIGNING	BARBER EXCAVATING $ 18,884	$ 17,181 $	03/31/89 05/11/89 06/02/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,124,774	$ 667,246 $	05/01/89 06/05/89 **08/15/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 59.3		28.3
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,469,036	$ 445,933 $	05/01/89 05/23/89 **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 18.1		16.0
RTF 9-1(5)0		PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC.		06/05/89	F.P.M. NUGENT, KEN (ACT.) PHONE NO.727-4350		

** ESTIMATED COMPLETION DATE ONLY

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
BOWMANS CORNER	20.900	AND SEAL & COVER	$ 1,117,008	$ 0	06/29/89 **09/01/89	0.0	BY 09/01/89
RTF 80-1(5)28 GERALDINE-SOUTH	18.200	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,032,316	$ 0	06/05/89 / / **09/01/89	UNASSIGNED 0.0	BY 09/01/89
GREAT FALLS DISTRICT TOTALS:			$ 28,947,032	$ 22,034,860	$	76.1	

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
BRF 62-1(5)4 MISSOURI RI.BR.-S.-CULBERTSON	0.836	STRUCTURE OVER MISSOURI RIVER	MORGAN AND OSWOOD CONSTRUCTION $ 5,049,477	$ 5,021,405	09/27/85 12/09/85 05/19/89	F.P.M. GREUFE, LARRY PHONE NO.653-1050 100.0	119.6
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,028,305	$ 5,375,129	11/06/87 02/17/88 **07/28/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0	83.7
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,145,001	12/07/87 04/06/88 06/22/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 100.0	120.2
BR 9028(7) REDWATER RIVER BRIDGE	0.300	APPROACHES	TRACY COWDREY & ASSOC. $ 351,866	$ 313,805	05/06/88 07/13/88 04/24/89	F.P.M. QUALE, KENNETH PHONE NO.365-2877 100.0	113.3
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 681,884	$ 693,261	06/07/88 07/11/88 **08/08/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 98.0	101.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,473,853 $	08/08/88 09/08/88 **07/21/89	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 98.0		67.8
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 859,215 $	08/08/88 09/29/88 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 67.8		83.3
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,786,443	$ 629,392 $	10/07/88 11/18/88 **08/04/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 35.2		50.7
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,367,644	$ 422,648 $	11/09/88 / / **08/18/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 30.9		28.0
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 1,822,847 $	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 41.1		35.8
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 341,721 $	12/13/88 04/18/89 **07/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 55.8		43.3
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 261,053 $	12/13/88 03/27/89 **09/15/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 64.7		48.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 185,455 $	12/13/88 05/11/89 06/15/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 264,800 $	12/13/88 04/11/89 **09/03/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 98.0		BY 06/30/89
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	OIL MIX OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,820,075	$ 809,339 $	03/31/89 04/18/89 **09/01/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 44.5		BY 09/01/89
HES 4141(42) U-1 EAST OF MILES CITY F 2-1(12)23 8.5 MI. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 168,181 $	03/31/89 05/09/89 **07/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 94.8		62.2
HES 4141(42) U02 EAST OF DODSON - PHILLIPS CO.	0.000	SAFETY IMPROVEMENT (SLOPE FLATTENING & SIGNING)	WICKENS CONSTRUCTION, INC. $ 19,352	$ 19,366 $	03/31/89 05/01/89 05/11/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 100.0		
BHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097	STRUCTURE REHABILITATION STA. 360+13.83 348+87.5	MACKIN CONSTRUCTION CO $ 239,744	$ 95,427 $	03/31/89 05/23/89 **07/28/89	F.P.M. BACON ,DAVID W.(ACT) PHONE NO.365-2877 39.8		62.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER BRIDGE ENDS: STA. 6+56.50 & 9+16.50	SLETTEN CONSTRUCTION CO. $ 605,924	$ 60,970 $	05/01/89 06/05/89 **06/01/90	F.P.M. DUALE, KENNETH PHONE NO.365-2877 10.1		15.8
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,996	$ 415,762 $	05/01/89 05/05/89 **08/15/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 77.0		20.0
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700	OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 1,759,157	$ 556,367 $	05/01/89 06/21/89 **09/01/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 31.6		BY 09/01/89
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0 HAXBY RD.-N.E. OF JORDAN	27.161	MINOR GRADING AND GRAVEL SURFACING	HILDE CONSTRUCTION CO.,INC. $ 1,558,880	$ 8,418 $	05/01/89 / / **08/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.5		
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC. $ 222,204	$ 14,580 $	05/01/89 / / **08/01/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 6.6		35.6
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542		PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.		06/05/89 / / **09/10/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IST AVE.NO.-GLASGOW	4.670			$ 1,275,564	$ 0	$	0.0		
GLENDIVE DISTRICT TOTALS:				$ 32,381,884	$ 20,957,997	$	64.7		

*** BILLINGS DISTRICT ***

HES 4141(30)U4	0.000	LIGHTING & SIGNING	HUGH BRINDLEY EARTHMOVING	$ 62,197	$ 55,452	$	02/08/89 09/02/89 **08/05/89	UNASSIGNED 89.2	BY / /
IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO.	$ 997,747	$ 1,190,375	$	02/08/88 04/18/88 **08/26/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 98.0	
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 4,321,156	$ 4,146,268	$	05/06/88 08/03/88 **07/25/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.252-8218 96.0	102.5
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.	$ 2,309,650	$ 2,229,822	$	07/11/88 08/22/88 **08/01/89	F.P.M. SACKS, RAY PHONE NO.323-3466 96.5	94.5
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT	$ 2,155,874	$ 2,126,695	$	07/11/88 09/02/88 **08/15/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 98.0	88.3
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO.	$ 253,056	$ 195,490	$	07/11/88 10/13/88 **09/03/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 77.3	105.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 155,182	$ 166,422	09/02/88 10/03/88 **07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 98.0	90.0		
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 75,283	$ 83,790	09/02/88 10/17/88 **08/15/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802 98.0	102.2		
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 2,730,037	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.252-8218 98.0	50.0		
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC. $ 21,590	$ 20,764	11/09/88 05/16/89 06/08/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802 100.0	86.7		
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 349,390	$ 200,475	12/13/88 03/06/89 **08/15/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 57.4	BY 06/15/89		
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 202,000	$ 201,728	12/13/88 02/14/89 06/14/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0	BY 06/30/89		
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,094,823	$ 1,944,863	02/06/89 02/20/89 **11/03/89	F.P.M. SCHAAK, RAYMOND PHONE NO.665-1921 47.5	30.8		
HES 4141(30)U4		LIGHTING & SIGNING	ACE ELECTRIC, INC.		02/06/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
7 LOCATION - STATEWIDE	0.000		$ 62,197	$ 1,632 $	04/12/89 **07/14/89	2.6		34.0
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 668,697 $	03/31/89 05/02/89 **09/01/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 81.3		BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 104,324 $	03/31/89 05/01/89 **09/01/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 14.5		BY 09/01/89
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK BR. ENDS STA. 16+70.00 & STA. 17+97.00	MACKIN CONSTRUCTION CO $ 388,395	$ 105,396 $	03/31/89 05/10/89 **10/20/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 27.1		34.4
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,594,744	$ 28,650 $	05/01/89 06/06/89 **10/01/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802 1.8		23.8
RTF 14-4(10)146 LAVINA-EAST	22.400	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,189,105	$ 253,152 $	06/05/89 06/05/89 **10/15/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 21.3		
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 853,625	$ 5,257 $	06/05/89 / / **09/15/89	UNASSIGNED 0.6		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 06/30/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:			$ 23,362,405	$ 16,459,287 $		70.5		
			*** STATE WIDE ***					
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 11,356 $	11/09/88 05/22/89 **08/04/89	UNASSIGNED 66.1		100.0
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 15,813 $	12/13/88 04/17/89 **07/21/89	UNASSIGNED 96.6		
STATE WIDE TOTALS:			$ 33,560 *** ***	$ 27,168 $		81.0		
TOTALS FOR ALL PROJECTS:			$167,816,621	$111,051,878 $		66.2		

S
B.704
H3fe
7/31/89 State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89
*** MISSOULA DISTRICT ***

DATE:08/08/89 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-1(104)58 QUARTZ FLAT & BEARMOUTH REST A	0.000	REST AREA RENOVATION QUARTZ FLATS - WESTBOUND	SKINNER ENTERPRISES $ 1,472,155	$ 1,347,574 $	08/31/87 09/18/87 01/06/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 3,144,413	$ 3,127,996 $	10/02/87 10/22/87 07/21/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		66.8
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,609,547	$ 4,826,357 $	10/02/87 11/03/87 **09/23/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		76.3
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,745,652	$ 2,758,421 $	02/08/88 03/14/88 **09/23/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		96.4
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,787,726	$ 3,658,124 $	05/06/88 05/23/88 **08/15/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 96.6		91.9
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 7,878,060	$ 5,592,607 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 71.0		73.5
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **09/23/89	UNASSIGNED 0.0	BY / /	
RTF 6-1(38)75		GRADING, AGGREGATE SURFACING,	AMERICAN ASPHALT INC.		07/11/88	F.P.M. GREEN, JAMES L. PHONE NO.258-6853		

** ESTIMATED COMPLETION DATE ONLY

B25.704
H3fe
7/31/89

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
PLAINS URBAN	0.702	PLANT MIX BITUMINOUS SURFACING SEAL & COVER	$ 610,878	$ 592,511 $	09/23/88 **09/03/89	97.0		86.9
F 52-1(5)11 BLUE BAY - EROSION CONTROL	2.552	RIPRAP & GUARDRAIL	GLENN REHBEIN EXCAVATING,INC. $ 610,972	$ 627,580 $	09/02/88 02/10/89 05/26/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		BY 06/01/89
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 19,602,713	$ 8,091,418 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5782 41.3		22.0
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 254,875 $	11/09/88 11/28/88 **09/23/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 76.8		BY 06/30/89
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 164,328 $	11/09/88 04/24/89 07/22/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,062,320	$ 2,581,876 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 36.6		29.6
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,805	$ 212,510 $	12/13/88 03/28/89 **09/15/90	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 61.6		68.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,216,741	$ 621,254	02/06/89 04/03/89 **09/26/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 51.1		83.3
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,390,750	$ 40,938	05/01/89 07/19/89 **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 1.2		12.7
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 12,452	05/01/89 / / **10/07/89	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 33.1		8.9
F-HES 1-2(40)197 MARIAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY COMPANIES, JV $ 672,311	$ 168,880	06/05/89 07/05/89 **09/10/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 25.1		16.7
F 1-2(44)125 US 2 & RESERVE DRIVE	0.000	SIGNALS & LIGHTING	BIG SKY PAVING CO, INC. $ 46,976	$ 0	07/11/89 / / **10/08/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
HES 4141(58) 2 LOC'S.-NEAR KALISPELL	0.000	SAFETY SLOPE FLATTENING & PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC. $ 169,962	$ 0	07/14/89 / / **09/15/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		
MISSOULA DISTRICT TOTALS:			$ 58,009,910	$ 34,679,700	$	59.8		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 *** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,345,546	$ 5,750,391	08/04/87 09/23/87 **09/23/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 98.0		117.7
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,105,368	$ 3,048,362	08/04/87 09/02/87 **09/23/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 98.0		89.7
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,562,588	$ 1,557,617	04/11/88 05/19/88 07/12/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,124,399	$ 1,142,158	05/06/88 07/27/88 **09/23/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 98.0		106.5
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 7,245,647	$ 4,924,737	09/02/88 10/03/88 **07/06/90	F.P.M. WILSON, ROBERT PHONE NO.492-6464 68.0		50.0
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,604,122	$ 775,358	09/02/88 05/16/89 **09/26/89	F.P.M. SAUNDERS,LESLIE PHONE NO.586-0345 48.3		63.2
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 586,410	$ 590,464	09/30/88 10/27/88 07/14/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		BY 05/15/89
BR 9020(7)		GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO.		11/09/88	F.P.M. WIEBE, HAROLD PHONE NO.684-5714		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
ROCK CR BR.(SKALKAHO RD.)	0.151		$ 317,169	$ 310,054	12/19/88 07/27/89	100.0		48.9
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 657,915	11/09/88 04/05/89 **09/26/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 97.8		70.0
HES 4141(39) 3 LOCATION - DISTRICT 2	0.000	GUARDRAIL INSTALLATION- 3 LOCATIONS (DISTRICT 2 DEER LODGE/GRANITE, JEFFERSON &	OMO CONSTRUCTION INC $ 74,628	$ 61,534	11/09/88 04/06/89 05/03/89	F.P.M. WISSINGER, MARK PHONE NO.782-1797 100.0		
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 691,236	12/13/88 03/09/89 **08/18/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 96.6		53.3
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 1,236,701	$ 1,166,304	12/13/88 03/15/89 **08/18/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 94.3		74.7
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 209,100	$ 212,346	12/13/88 05/26/89 07/26/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 170,203	$ 90,440	02/06/89 05/15/89 **09/26/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 53.1		68.3
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO. $ 1,675,464	$ 1,054,751	02/06/89 04/04/89 **11/15/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-0345 63.0		51.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600	PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	MARVIN A. REHBEIN $ 1,215,167	$ 744,712	03/31/89 06/15/89 **09/01/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 61.3		BY 09/01/89
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC. $ 520,106	$ 268,201	05/01/89 05/30/89 **06/01/90	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 51.6		29.2
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 975,977	$ 90,701	06/05/89 07/10/89 **11/16/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 9.3		14.4
M 5807(6) CEDAR ST.-HELENA	0.522	PLANT MIX BITUMINOUS OVERLAY, SIGNALS & SIGNING	MARONICK CONST. CO., INC $ 198,759	$ 166,850	06/05/89 07/17/89 **10/07/89	F.P.M. ENGSTEDT, CARL PHONE NO.444-6326 83.9		26.7
BR 9029(8) ENNIS LAKE-4MI.E.OF McALLISTER	0.102	BRIDGE OVER MADISON RIVER	IDAHO CONSTRUCTION $ 514,358	$ 0	07/11/89 / / **08/19/89	F.P.M. WIEBE, HAROLD PHONE NO.684-5714 0.0		
F 19-1(9)10 WEST VALLEY HI.-ANACONDA	6.699	BRIDGE OVER WARM SPRINGS CREEK OVERLAY & WIDENING	JIM GILMAN EXCAVATING INC. $ 1,493,593	$ 0	07/11/89 / / **08/26/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 | PAGE NO: 7

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-7(56)353 1 MI.W.OF SPRINGDALE	0.000	ROCK OVERHANG REMOVAL	ABCON INC. $ 418,478	$ 0 $	07/11/89 / / **10/08/89	F.P.M. SAUNDERS,LESLIE PHONE NO.586-0345 0.0		
M 1807(6) CONTINENTAL DRIVE-BUTTE	1.227	WIDEN 214.5 FT. BRIDGE OVER MONTANA WESTERN R.R.	JIM GILMAN EXCAVATING INC. $ 758,198	$ 0 $	07/11/89 08/01/89 **09/03/89	F.P.M. HUNTER, LARRY (ACT) PHONE NO.494-3224 0.0		
BUTTE DISTRICT TOTALS:			$ 31,740,401	$ 23,304,131 $		73.4		

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,745,946	$ 10,001,390 $	12/07/87 02/16/88 **09/23/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		91.0
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,367,806	$ 1,248,924 $	04/11/88 05/31/88 07/10/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 100.0		98.8
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,537,696	$ 2,367,118 $	05/06/88 08/24/88 07/15/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 100.0		104.2
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,218,781	$ 2,164,467 $	06/07/88 06/20/88 07/20/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		98.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292		BRIDGE APPROACHES	INLAND ASPHALT		07/11/88 08/02/88 **09/03/89	F.P.M. GREGORY, DOUGLAS PHONE NO.355-4186		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GALATA-E.& W.	16.074		$ 2,155,009	$ 2,077,566 $		96.4		100.0
F 60-2(22)91 U-2 VARIOUS LOCATIONS-GREAT FALLS	0.000	SIGNING & TRAFFIC SIGNALS	MONTANA LINES, INC $ 128,864	$ 139,499 $	09/02/88 10/26/88 05/24/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		34.9
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 377,774	$ 426,732 $	09/02/88 10/11/88 **08/15/89	F.P.M. STEEN, GARY PHONE NO.727-4350 98.0		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 990,552	$ 868,668 $	10/07/88 04/10/89 **10/07/89	F.P.M. GREGORY, DOUGLAS PHONE NO.355-4186 87.7		69.6
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092 $	11/09/88 12/13/88 06/12/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		63.3
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 275,548 $	11/09/88 05/11/89 **09/10/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 88.9		97.8
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 454,994 $	11/09/88 01/30/89 07/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		BY 06/30/89
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 1,016,335 $	12/13/88 03/30/89 **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 46.8		60.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 *** GREAT FALLS DISTRICT *** PAGE NO: 9

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD	66.100	PLANT MIX BITUMINOUS OWERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,486,566	$ 506,290	03/31/89 06/22/89 **09/01/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 34.1		BY 09/01/89
HES 44-1(5)12 2 MI.W. OF VALIER	0.000	SLOPE FLATTENING & SIGNING	BARBER EXCAVATING $ 18,884	$ 17,181	03/31/89 05/11/89 06/02/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		
HES 21-1(4)1 CONRAD I-CONNECTION	0.600		HILDE CONSTRUCTION CO.,INC. $ 19,500	$ 0	05/01/89 / / **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 0.0		BY / /
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,124,774	$ 823,193	05/01/89 06/05/89 **08/15/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 73.2		43.3
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,469,036	$ 455,526	05/01/89 05/23/89 **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 18.4		25.0
RTF 9-1(5)0 BOWMANS CORNER	20.900	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,117,008	$ 0	06/05/89 06/28/89 **09/01/89	F.P.M. NUGENT, KEN (ACT.) PHONE NO.727-4350 0.0		BY 09/01/89
RTF 80-1(5)28		PLANT MIX BITUMINOUS OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC		06/05/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898		

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
GERALDINE-SOUTH	18.200	AND SEAL & COVER	$ 1,032,316	$ 0	07/22/89 **09/01/89	0.0			BY 09/01/89
BRS 396-1(1)9 SAVOY-N. & S.	0.781	PIPES & APPROACHES	COP CONSTRUCTION CO. $ 436,996	$ 0	07/11/89 07/31/89 **08/18/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 0.0			
GREAT FALLS DISTRICT TOTALS:			$ 30,168,723	$ 22,855,522		75.8			
*** GLENDIVE DISTRICT ***									
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,197,697	$ 5,375,129	11/06/87 02/17/88 **09/26/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 98.0			86.3
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,944	$ 1,145,001	12/07/87 04/06/88 06/22/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 100.0			120.2
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 870,122	$ 693,261	06/07/88 07/11/88 07/20/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0			89.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,473,853	08/08/88 09/08/88 07/29/89	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 100.0			71.1
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 1,183,810	08/08/88 09/29/88 **09/22/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 93.4			101.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 *** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,792,549	$ 674,688	10/07/88 11/18/88 $ **10/07/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 37.6		74.7
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,377,224	$ 422,648	11/09/88 06/30/89 $ **08/18/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 30.7		47.4
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,433,646	$ 2,274,139	12/13/88 03/12/89 $ **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 51.3		48.3
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 405,692	12/13/88 04/18/89 $ **09/22/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 66.2		71.7
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 403,279	$ 281,449	12/13/88 03/27/89 $ **09/15/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 69.8		63.3
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 185,477	12/13/88 05/11/89 $ 06/15/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 264,800	12/13/88 04/11/89 $ 06/30/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 100.0		BY 06/30/89
RTF 14-6(4)246		OIL MIX OVERLAY AND	MARVIN A. REHBEIN		03/31/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	SEAL & COVER	$ 1,820,075	$ 1,087,342 $	04/18/89 **09/01/89	59.7		BY 09/01/89
HES 4141(42) U-1 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 171,516 $	03/31/89 05/09/89 06/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		62.2
BHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097	STRUCTURE REHABILITATION STA. 360+13.83 348+87.5	MACKIN CONSTRUCTION CO $ 239,744	$ 116,866 $	03/31/89 05/23/89 **09/26/89	F.P.M. BACON ,DAVID W.(ACT) PHONE NO.365-2877 48.7		100.0
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER BRIDGE ENDS: STA. 6+56.50 & 9+16.50	SLETTEN CONSTRUCTION CO. $ 605,924	$ 124,402 $	05/01/89 06/05/89 **06/01/90	F.P.M. QUALE, KENNETH PHONE NO.365-2877 20.5		34.2
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,986	$ 497,523 $	05/01/89 05/05/89 **08/15/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 92.1		46.7
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0		OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC.		05/01/89 06/21/89 **09/01/89	F.P.M. STEWART, DONALD PHONE NO.232-1093		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 *** GLENDIVE DISTRICT *** PAGE NO:13

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700		$ 1,759,157	$ 623,799	$	35.5		
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0 HAXBY RD.-N.E. OF JORDAN	27.161	MINOR GRADING AND GRAVEL SURFACING	HILDE CONSTRUCTION CO.,INC. $ 1,558,880	$ 8,418	05/01/89 / / **08/15/89 $	F.P.M. FRIEND, DAVE PHONE NO.365-2877 0.5		
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC. $ 222,204	$ 49,649	05/01/89 / / **10/07/89 $	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 22.3		80.0
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542 1ST AVE.NO.-GLASGOW	4.670	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,275,564	$ 0	06/05/89 07/12/89 **09/10/89 $	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 0.0		20.0
F 2-2(5)83 BAKER-EAST	12.872	PLANT MIX BITUMINOUS SURFACING OVERLAY & COLD MILLING	PORTABLE PAVERS, INC. $ 2,268,323	$ 0	07/11/89 / / **09/23/89 $	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0		
GLENDIVE DISTRICT TOTALS:			$ 29,602,829	$ 17,059,464	$	57.6		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

DATE:08/08/89 *** BILLINGS DISTRICT *** PAGE NO:14

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 1,192,802	$ 1,189,799 $	02/08/88 04/18/88 07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,232,681	$ 4,157,268 $	05/06/88 08/03/88 **09/23/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.252-8218 98.0		90.1
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,377,374	$ 2,330,847 $	07/11/88 08/22/88 **10/07/89	F.P.M. SACKS, RAY PHONE NO.323-3466 98.0		101.8
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,405,520	$ 2,149,805 $	07/11/88 09/02/88 **08/15/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 89.4		96.0
BRS 313-1(6)8 D-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 253,056	$ 195,490 $	07/11/88 10/13/88 07/12/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		105.0
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 163,582	$ 166,422 $	09/02/88 10/03/88 07/12/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		90.0
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 77,529	$ 83,790 $	09/02/88 10/17/88 06/29/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802 100.0		100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89
*** BILLINGS DISTRICT ***

DATE:08/08/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 2,731,517	10/07/88 10/13/88 **09/22/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.252-8218 98.0		54.0
HES 4141(52) BILLINGS DISTRICT SIGNAL CONTR	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	SCOTT CONSTRUCTION INC. $ 21,590	$ 20,764	11/09/88 05/16/89 06/08/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802 100.0		86.7
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 349,390	$ 238,056	12/13/88 03/06/89 **08/15/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 68.1		BY 06/15/89
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 202,000	$ 201,728	12/13/88 02/14/89 06/14/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		BY 06/30/89
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,094,823	$ 2,893,138	02/06/89 02/20/89 **11/03/89	F.P.M. SCHAAK, RAYMOND PHONE NO.665-1921 70.7		49.2
HES 4141(30)U4 DIVISION ST.-GRAND AVE. BLGS.	0.000	LIGHTING & SIGNING	ACE ELECTRIC, INC. $ 62,197	$ 57,645	02/06/89 04/12/89 07/11/89	UNASSIGNED 100.0		34.0
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 805,665	03/31/89 05/02/89 **09/01/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 98.0		BY 09/01/89
RT 2(8)		PLANT MIX BITUMINOUS OVERLAY	MIDLAND O'LEARY INC.		03/31/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827		

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	AND SEAL & COVER	$ 719,863	$ 108,632 $	05/01/89 **09/01/89	15.1		BY 09/01/89
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK BR. ENDS STA. 16+70.00 & STA. 17+97.00	MACKIN CONSTRUCTION CO $ 388,395	$ 120,700 $	03/31/89 05/10/89 **10/20/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 31.1		48.9
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,594,744	$ 72,228 $	05/01/89 06/06/89 **10/01/89	F.P.M. SCHUMAN, DAVID PHONE NO.245-9802 4.5		47.5
RTF 14-4(10)146 LAVINA-EAST	22.400	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,189,105	$ 292,535 $	06/05/89 06/05/89 **10/15/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 24.6		16.0
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 853,625	$ 158,595 $	06/05/89 / / **09/15/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 18.6		18.6
F 66-1(1)8 HAYS SLIDE	0.000	SLIDE CORRECTION	L.A. CONSTRUCTION $ 454,439	$ 0 $	07/11/89 / / **11/16/89	F.P.M. SACKS, RAY PHONE NO.323-3466 0.0		
M 1008(3) BLG'S-CENTRAL AVE.&19TH ST.W.	0.000	TRAFFIC SIGNALS	MIDLAND ELECTRIC CO. INC. $ 28,999	$ 0 $	07/11/89 / / **10/08/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 07/31/89

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:				$ 24,218,243	$ 17,974,625	$	74.2		
*** STATE WIDE ***									
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON	$ 17,188	$ 17,772	11/09/88 05/22/89 **10/07/89	UNASSIGNED 98.0		100.0
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC	$ 16,372	$ 15,813	12/13/88 04/17/89 **09/22/89	UNASSIGNED 96.6		
STATE WIDE TOTALS:				$ 33,560	$ 33,585	$	98.0		
*** ***									
TOTALS FOR ALL PROJECTS:				$173,773,665	$115,907,027	$	66.7		

S
625.704
H35e
8/31/89
OCLC 22722994 WF

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT / PERCENT / PROJECT COMPLETE	% CONST.	% CONT. TIME USED
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 3,144,413	$ 3,131,096 $	10/02/87 10/22/87 07/21/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		66.8
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,609,547	$ 4,855,792 $	10/02/87 11/03/87 **09/23/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		80.0
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,772,664	$ 2,758,421 $	02/08/88 03/14/88 08/04/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0		96.4
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,787,726	$ 3,658,124 $	05/06/88 05/23/88 **10/14/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 96.6		98.4
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 8,001,060	$ 6,194,303 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 77.4		82.2
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **09/23/89	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 610,878	$ 592,511 $	07/11/88 09/23/88 08/23/89	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 100.0		95.1
RTF-BRF 1-1(31)14		GRADING, AGGREGATE SURFACING,	WASHINGTON CONSTRUCTION		10/07/88	F.P.M. MITCHELL, JIM PHONE NO.295-5782		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PERCENT	% CONST.	PROJ. MANAGER % CONT. TIME USED
TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE		$ 20,304,257	$ 9,620,385	11/16/88 **07/29/91	47.4			27.8
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC.	$ 332,000	$ 279,793	11/09/88 11/28/88 09/01/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0			BY 06/30/89
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC.	$ 174,825	$ 164,328	11/09/88 04/24/89 07/22/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0			BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC.	$ 7,062,320	$ 3,202,382	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 45.3			37.5
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC.	$ 344,697	$ 224,345	12/13/88 03/28/89 **09/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 65.1			88.9
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC.	$ 1,216,741	$ 1,152,004	02/06/89 04/03/89 **09/26/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 94.7			106.7
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC.	$ 3,390,750	$ 98,518	05/01/89 07/19/89 **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 2.9			19.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / ESTD.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 12,452	05/01/89 / / **10/07/89	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 33.1		42.2
F-HES 1-2(40)197 MARIAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY COMPANIES, JV $ 572,311	$ 308,021	06/05/89 07/05/89 **11/10/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 45.8		55.0
F 1-2(44)125 US 2 & RESERVE DRIVE	0.000	SIGNALS & LIGHTING	BIG SKY PAVING CO, INC. $ 46,976	$ 0	07/11/89 / / **10/08/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
HES 4141(58) 2 LOC'S.-NEAR KALISPELL	0.000	SAFETY SLOPE FLATTENING & PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC. $ 169,962	$ 0	07/14/89 08/25/89 **09/15/89	UNASSIGNED 0.0		
RTF 5-2(40)79 ELMO-ROLLINS	5.780		RIVERSIDE CONTRACTING $ 887,466	$ 0	08/24/89 / / **10/09/89	UNASSIGNED 0.0		
F 1-2(47)81 McGREGOR LAKE	8.500		PORTABLE PAVERS, INC. $ 1,978,152	$ 0	09/05/89 / / **10/09/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		
MISSOULA DISTRICT TOTALS:			$ 59,643,850	$ 36,252,474		60.8		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89

DATE:09/12/89 *** BUTTE DISTRICT *** PAGE NO: 4

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,345,546	$ 5,751,808 $	08/04/87 09/23/87 **09/23/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3234 98.0		120.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,196,026	$ 3,123,562 $	08/04/87 09/02/87 **09/23/89	F.P.M. BROELL, IRVIN PHONE NO.444-6333 97.7		103.8
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,562,586	$ 1,557,617 $	04/11/88 05/19/88 07/12/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,124,399	$ 1,142,158 $	05/06/88 07/27/88 **09/23/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 98.0		112.9
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 7,340,638	$ 5,325,014 $	09/02/88 10/03/88 **07/06/90	F.P.M. UNASSIGNED PHONE NO.492-6464 72.5		62.8
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,604,122	$ 1,434,042 $	09/02/88 05/16/89 **09/26/89	F.P.M. SAUNDERS,LESLIE PHONE NO.646-9461 89.4		86.2
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 652,177	$ 644,844 $	09/30/88 10/27/88 07/14/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		BY 05/15/89
BR 9020(7)		GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO.		11/09/88	F.P.M. WIEBE, HAROLD PHONE NO.684-5714		

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST. % CONT. TIME USED
ROCK CR BR.(SKACKARD RD.)	0.151		$ 317,169	$ 314,152	12/19/88 07/27/89	100.0	77.8
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 664,801	11/09/88 04/05/89 **09/26/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 98.0	75.0
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 691,236	12/13/88 03/09/89 08/01/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0	53.3
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 1,268,075	$ 1,176,003	12/13/88 03/15/89 **10/20/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 92.7	87.0
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 209,100	$ 212,346	12/13/88 05/26/89 07/26/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0	BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 172,606	$ 186,716	02/06/89 05/15/89 **09/26/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 98.0	98.4
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO. $ 1,675,464	$ 1,530,142	02/06/89 04/04/89 **11/15/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 91.3	73.3
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17)		PLANT MIX BITUMINOUS LEVELING AND SEAL & COVER	MARVIN A. REHBEIN		03/31/89 06/15/89 **11/05/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290	BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89

DATE:09/12/89 *** BUTTE DISTRICT *** PAGE NO: 6

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DECC-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600		$ 1,215,167	$ 1,197,155 $		98.0		
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC. $ 520,106	$ 404,146 $	05/01/89 05/30/89 **06/01/90	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 77.7		45.0
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 975,977	$ 312,395 $	06/05/89 07/10/89 **11/16/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 32.0		43.3
M 5807(6) CEDAR ST.-HELENA	0.522	PLANT MIX BITUMINOUS OVERLAY, SIGNALS & SIGNING	MARONICK CONST. CO., INC $ 198,759	$ 168,315 $	06/05/89 07/17/89 **10/07/89	F.P.M. ENGSTEDT, CARL PHONE NO.444-6326 84.7		60.0
BR 9029(8) ENNIS LAKE-4MI.E.OF McALLISTER	0.102	BRIDGE OVER MADISON RIVER	IDAHO CONSTRUCTION $ 514,358	$ 5,994 $	07/11/89 08/11/89 **10/20/89	F.P.M. WIEBE, HAROLD PHONE NO.684-5714 1.2		
F 19-1(9)10 WEST VALLEY HI.-ANACONDA	6.699	BRIDGE OVER WARM SPRINGS CREEK OVERLAY & WIDENING	JIM GILMAN EXCAVATING INC. $ 1,493,593	$ 0 $	07/11/89 08/24/89 **10/28/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 0.0		
IR 90-7(56)353		ROCK OVERHANG REMOVAL	ABCON INC.		07/11/89	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

*** BUTTE DISTRICT ***

PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
MT.W.OF SPRINGDALE	0.000		$ 418,478	$ 0	/ / **10/08/89	0.0		10.0
M 1807(6) CONTINENTAL DRIVE-BUTTE	1.227	WIDEN 214.5 FT. BRIDGE OVER MONTANA WESTERN R.R.	JIM GILMAN EXCAVATING INC. $ 758,198	$ 173,877	07/11/89 08/01/89 **11/05/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 22.9		5.6
RTF 41-1(6)0 AVON-NORTH	11.700	PLANT MIX BITUMINOUS SURFACING OVERLAY	RIVERSIDE CONTRACTING $ 959,268	$ 183,749	08/08/89 07/26/89 **05/25/90	F.P.M. BROELL, IRVIN PHONE NO.444-6338 19.2		
RS 411-1(3)0 SPRINGHILL ROAD	6.300	(2 BRIDGES) 78.00 FT BRIDGE OVER EAST GALLATIN RIVER	$ 2,938,801	$ 95,273	08/08/89 08/21/89 **08/03/90	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 3.2		
EACF 24-2(8)43 OVANDO-EAST	12.200		JIM GILMAN EXCAVATING INC. $ 4,063,748	$ 0	09/05/89 / / **10/09/89	F.P.M. ENGSTEDT, CARL PHONE NO.444-6326 0.0		
BUTTE DISTRICT TOTALS:			$ 39,912,783	$ 26,295,346			65.9	

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,745,946	$ 10,003,288	12/07/87 02/16/88 **09/23/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		93.4
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	3.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,367,805	$ 1,248,926	04/11/88 05/31/88 07/10/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 100.0		98.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,537,696	$ 2,367,118 $	05/06/88 08/24/88 07/15/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 100.0		104.2
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,191,079	$ 2,172,047 $	06/07/88 06/20/88 07/20/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		99.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 2,155,009	$ 2,077,566 $	07/11/88 08/02/88 **11/05/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 96.4		100.0
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 377,774	$ 457,239 $	09/02/88 10/11/88 **10/14/89	F.P.M. STEEN, GARY PHONE NO.727-4350 98.0		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 990,552	$ 920,292 $	10/07/88 04/10/89 09/07/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0		93.7
HES 4141(50) GREAT FALLS DISTRICT SIGNAL CO	0.000	INSTALL TRAFFIC SIGNAL CONTROLLERS (STATE FURNISHED)	KALISPELL NEON $ 13,840	$ 12,092 $	11/09/88 12/13/88 06/12/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		63.3
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 309,984	$ 279,319 $	11/09/88 05/11/89 08/09/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		97.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 573,854 $	11/09/88 01/30/89 07/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		BY 06/30/89
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,172,660	$ 1,919,766 $	12/13/88 03/30/89 **09/15/89	F.P.M. SMITH, WALT PHONE NO.727-4350 88.4		88.9
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD	66.100	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MARVIN A. REHBEIN $ 1,486,566	$ 1,451,397 $	03/31/89 06/22/89 **11/05/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 97.6		BY 09/01/89
HES 21-1(4)1 CONRAD I-CONNECTION	0.600		HILDE CONSTRUCTION CO.,INC. $ 19,500	$ 0 $	05/01/89 / / **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 0.0		BY / /
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,124,774	$ 913,425 $	05/01/89 06/05/89 **10/14/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 81.2		68.3
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,469,036	$ 475,821 $	05/01/89 05/23/89 **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 19.3		47.0
RTF 9-1(5)0		PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC.		06/05/89	F.P.M. NUSENT, LEN (ACT.) PHONE NO.727-4350		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BOWMANS CORNER	20.900	AND SEAL & COVER	$ 1,117,008	$ 562,144 $	06/28/89 **11/05/89	50.3		BY 09/01/89
RTF 80-1(5)28 GERALDINE-SOUTH	18.200	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,032,316	$ 634,843 $	06/05/89 07/22/89 **11/05/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 61.5		BY 09/01/89
BRS 396-1(1)9 SAVOY-N. & S.	0.781	PIPES & APPROACHES	COP CONSTRUCTION CO. $ 436,996	$ 21,494 $	07/11/89 07/31/89 **10/20/89	F.P.M. TREFTZ, GORDAN PHONE NO.265-6821 4.9		5.6
RTF-BRF 24-1(29)23 GREENOUGH HILL-NORTH	3.936	244.0 FT BRIDGE OVER BLACKFOOT RIVER (BRF FUNDS)	NELCON, INC. $ 3,686,020	$ 0 $	08/08/89 08/22/89 **08/31/90	F.P.M. STEEN, GARY PHONE NO.727-4350 0.0		
HES 1-6(12)387 EAST OF HAVRE HES 1-7(10)425 EAST OF HARLEM	0.000	SAFTY IMPROVEMENTS - CABLE GUARDRAIL	ONE WAY SIGN AND CONST. INC. $ 42,273	$ 0 $	08/08/89 / / **10/27/89	UNASSIGNED 0.0		
IR 15-7(24)322 BRADY-N.S. (SOUTHBOUND LANE)	11.565		EMPIRE SAND AND GRAVEL CO.,INC $ 2,297,685	$ 0 $	08/24/89 / / **10/09/89	UNASSIGNED 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 36,019,251	$ 26,090,630 $		72.4		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,221,390	$ 5,380,095 $	11/06/87 02/17/88 08/29/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		90.6
RS 251-2(3)31 DANIELS CO.LINE-NORTH & SOUTH	6.571	RECONSTRUCTION, PLANT MIX BITUMINOUS OVERLAY	PRINCE, INC. $ 1,227,344	$ 1,145,001 $	12/07/87 04/06/88 06/22/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 100.0		120.2
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 870,122	$ 697,766 $	06/07/88 07/11/88 07/20/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		89.7
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,484,520 $	08/08/88 09/08/88 07/29/89	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 100.0		71.1
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 1,287,888 $	08/08/88 09/29/88 **09/22/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 98.0		105.6
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,792,549	$ 824,240 $	10/07/88 11/18/88 **10/07/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 46.0		100.0
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,277,224	$ 627,056 $	11/09/88 06/30/89 **10/20/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 45.5		73.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,468,146	$ 3,346,565 $	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 74.9		63.3
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,903	$ 605,168 $	12/13/88 04/18/89 **09/22/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 98.0		101.7
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 405,498	$ 344,588 $	12/13/88 03/27/89 **09/15/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 85.0		94.4
SMP 1399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CONFEDERATED CONTRACTORS, INC. $ 185,000	$ 185,477 $	12/13/88 05/11/89 06/15/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0		BY 06/30/89
SMP 5399(88) CRUSH AND STOCKPILE - GLENDIVE	0.000	CRUSH AND STOCKPILE	CENTURY PAVING INC. $ 264,800	$ 264,800 $	12/13/88 04/11/89 06/30/89	UNASSIGNED 100.0		BY 06/30/89
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	OIL MIX OVERLAY AND SEAL & COVER	MARVIN A. FEHBEIN $ 1,820,075	$ 1,728,835 $	03/31/89 04/18/89 **11/05/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 95.0		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST. TIME USED	% CONT. TIME USED
HES 4141(42) U1 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 171,516	03/31/89 05/09/89 06/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		62.2
BHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097	STRUCTURE REHABILITATION STA. 360+13.83 348+87.5	MACKIN CONSTRUCTION CO $ 246,932	$ 190,590	03/31/89 05/23/89 08/22/89	F.P.M. BACON ,DAVID W.(ACT) PHONE NO.653-1050 100.0		62.5
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER BRIDGE ENDS: STA. 6+56.50 & 9+16.50	SLETTEN CONSTRUCTION CO. $ 605,924	$ 208,630	05/01/89 06/05/89 **06/01/90	F.P.M. QUALE, KENNETH PHONE NO.365-2877 34.4		54.2
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,986	$ 497,523	05/01/89 05/05/89 08/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		80.0
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700	OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 1,759,157	$ 1,680,078	05/01/89 06/21/89 **11/05/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 95.5		BY 09/01/89
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0		MINOR GRADING AND GRAVEL SURFACING	HILDE CONSTRUCTION CO.,INC.		05/01/89 08/01/89 **10/14/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HAXBY RD.-N.E. OF JORDAN	27.161		$ 1,558,880	$ 8,418	$	0.5		23.3
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC. $ 222,103	$ 200,409	05/01/89 06/27/89 $ **10/07/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 90.2		86.9
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542 1ST AVE.NO.-GLASGOW	4.670	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,275,564	$ 50,558	06/05/89 07/12/89 $ **11/10/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 4.0		50.8
F 2-2(5)83 BAKER-EAST	12.872	PLANT MIX BITUMINOUS SURFACING OVERLAY & COLD MILLING	PORTABLE PAVERS, INC. $ 2,268,323	$ 0	07/11/89 / / $ **09/23/89	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0		
F 57-7(9)306 LINDSAY-SOUTHEAST	10.300	Plant mix bitum overlay seal & cover	PORTABLE PAVERS, INC. $ 1,277,074	$ 0	09/05/89 / / $ **10/09/89	UNASSIGNED 0.0		
RS 246-1(5)0 GLASGOW - N.W.	4.050	Plant mix bitum overlay seal & cover	JIM GILMAN EXCAVATING INC. $ 507,045	$ 0	09/05/89 / / $ **10/09/89	UNASSIGNED 0.0		
GLENDIVE DISTRICT TOTALS:			$ 31,454,448	$ 20,929,723	$	66.5		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 0008(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO. $ 1,192,802	$ 1,189.799 $	02/08/88 04/18/88 07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,232,681	$ 4,186.880 $	05/06/88 08/03/88 07/21/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 100.0		90.1
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,377,374	$ 2,371,977 $	07/11/88 08/22/88 **10/07/89	F.P.M. SACKS, RAY PHONE NO.323-3466 98.0		103.6
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,446,591	$ 2,315,824 $	07/11/88 09/02/88 **10/14/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 94.7		99.2
BRS 313-1(6)8 O-FLOW DITCH-S.W. OF HARDIN	0.020	BRIDGE REPLACEMENT (WITH PIPE) AND APPROACHES	SALVESON CONST. CO. $ 294,756	$ 236,690 $	07/11/88 10/13/88 07/12/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		105.0
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST. $ 163,582	$ 166,439 $	09/02/88 10/03/88 07/12/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		90.0
HES 16-1(26)3 MAIN & LOGAN - BILLINGS	0.000	TRAFFIC CONTROL DEVICES INTERSECTION OF MAIN ST. & LOGAN LANE - BILLINGS	MIDLAND ELECTRIC CO. INC. $ 87,098	$ 83,790 $	09/02/88 10/17/88 06/29/89	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 100.0		97.9

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC $ 2,734,382	$ 2,743,108 $	10/07/88 10/13/88 07/20/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 100.0		54.0
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 365,620	$ 335,760 $	12/13/88 03/06/89 **10/14/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 91.8		
SMP 3599(88) CRUSH AND STOCKPILE - BILLINGS	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 202,000	$ 201,728 $	12/13/88 02/14/89 06/14/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		BY 06/30/89
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,094,823	$ 3,962,106 $	02/06/89 02/20/89 **11/03/89	F.P.M. SCHAAK, RAYMOND PHONE NO.592-3555 96.8		70.8
HES 4141(30) U4 DIVISION ST.-GRAND AVE. BLGS.	0.000	LIGHTING & SIGNING	ACE ELECTRIC, INC. $ 62,197	$ 57,645 $	02/06/89 04/12/89 07/11/89	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 100.0		34.0
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 813,712 $	03/31/89 05/02/89 **11/05/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 98.0		BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 634,613 $	03/31/89 05/01/89 **11/05/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 88.2		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK BR. ENDS STA. 16+70.00 & STA. 17+97.00	MACKIN CONSTRUCTION CO $ 388,395	$ 240,620	03/31/89 05/10/89 **10/20/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 62.0		76.7
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,594,744	$ 294,032	05/01/89 06/06/89 **10/01/89	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 18.4		72.5
RTF 14-4(10)146 LAVINA-EAST	22.400	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,189,105	$ 837,446	06/05/89 06/05/89 **10/15/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 70.4		42.7
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 867,820	$ 202,986	06/05/89 06/22/89 **09/15/89	F.P.M. PASSOW, ROBERT PHONE NO.538-8731 23.4		49.3
F 66-1(1)8 HAYS SLIDE	0.260	SLIDE CORRECTION	L.A. CONSTRUCTION $ 454,439	$ 0	07/11/89 07/14/89 **11/16/89	F.P.M. SACKS, RAY PHONE NO.323-3466 0.0		
M 1008(3) BLG'S-CENTRAL AVE.&19TH ST.W.	0.000	TRAFFIC SIGNALS	MIDLAND ELECTRIC CO. INC. $ 28,999	$ 4,461	07/11/89 08/07/89 **10/08/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 15.4		12.5
BILLINGS DISTRICT TOTALS:			$ 24,319,418	$ 20,879,617		85.9		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 08/31/89

DATE:09/12/89 *** STATE WIDE *** PAGE NO:18

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 17,772	11/09/88 05/22/89 06/27/89	UNASSIGNED 100.0		100.0
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMG CONSTRUCTION INC $ 16,372	$ 15,813	12/13/88 04/17/89 **09/22/89	UNASSIGNED 96.6		
STATE WIDE TOTALS:			$ 33,560 *** ***	$ 33,585		98.0		
TOTALS FOR ALL PROJECTS:			$191,383,309	$130,481,374		68.2		

625.704
H 35e
9/30/89

STATE DOCUMENTS COLLECTION
NOV 6 1989
State Library
MONTANA STATE LIBRARY
1515 E. 6th AVE
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** MISSOULA DISTRICT ***

DATE:10/13/89 OCLC 22722994WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 1-1(25)65 & DE 0200(801) ELK HILL - LYONS SPRING	3.247	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	NELCON, INC. $ 3,144,413	$ 3,132,940 $	10/02/87 10/22/87 07/21/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		66.8
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,890,069	$ 4,865,924 $	10/02/87 11/03/87 **11/22/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		82.0
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,728,604	$ 2,758,421 $	02/08/88 03/14/88 **09/23/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		97.9
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,681,889	$ 3,670,174 $	05/06/88 05/23/88 **10/14/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		98.4
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 8,155,746	$ 6,699,876 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 82.1		88.5
RTF 1-2(41)120 U.S. 2 IN KALISPELL	0.000	RUT FILLING WITH RALUMAC AND SLURRY SEAL	INTERMOUNTAIN SLURRY SEAL $ 99,478	$ 0 $	06/24/88 / / **11/22/89	UNASSIGNED 0.0		BY / /
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 610,878	$ 592,511 $	07/11/88 09/23/88 08/23/89	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 100.0		95.1
RTF-BRF 1-1(31)14		GRADING, AGGREGATE SURFACING,	WASHINGTON CONSTRUCTION		10/07/88	F.P.M. MITCHELL, JIM PHONE NO.295-5782		

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	$ 20,828,653	$ 10,950,806 $	11/16/88 **07/29/91	52.6		35.0
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 319,792 $	11/09/88 11/28/88 09/01/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0		BY 06/30/89
SMP 4599(88) CRUSH & STOCKPILE MISSOULA DIS	0.000	CRUSH & STOCKPILE	MCELROY & WILKEN INC. $ 174,825	$ 164,328 $	11/09/88 04/24/89 07/22/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		BY 06/30/89
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,276,935	$ 3,713,715 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 51.0		43.7
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,697	$ 323,399 $	12/13/88 03/28/89 **09/15/90	F.P.M. CHEZICK, LAWRENCE J. PHONE NO.826-4577 93.8		97.8
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,254,109	$ 1,181,448 $	02/06/89 04/03/89 09/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0		92.8
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,390,750	$ 543,983 $	05/01/89 07/19/89 **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 16.0		35.3

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

DATE:10/13/89 *** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 24,695	05/01/89 / / **12/09/89	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 65.6		53.3
F-HES 1-2(40)197 MARIAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY COMPANIES, JV $ 658,573	$ 570,023	06/05/89 07/05/89 **11/10/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 86.6		72.1
F 1-2(44)125 US 2 & RESERVE DRIVE	0.000	SIGNALS & LIGHTING	MONTANA LINES, INC $ 46,976	$ 0	07/11/89 10/06/89 **12/09/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 0.0		
HES 4141(58) 2 LOC'S.-NEAR KALISPELL	0.000	SAFETY SLOPE FLATTENING & PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC. $ 169,962	$ 110,132	07/14/89 08/25/89 **11/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 64.8		90.0
RTF 5-2(40)79 ELMO-ROLLINS	5.780	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	RIVERSIDE CONTRACTING $ 887,466	$ 277,307	08/24/89 / / **12/09/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 31.2		17.8
F 1-2(47)81 McGREGOR LAKE	8.500	PLANT MIX BITUMINOUS SURFACING OVERLAY & MINOR WIDENING	RIVERSIDE CONTRACTING $ 1,978,152	$ 22,575	09/05/89 / / **12/09/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 1.1		
IR 90-2(79)106 VAN BUREN STREET INTERCHANGE	1.000		GREG BAIN & COMPANY $ 104,075	$ 0	10/02/89 / / **12/09/89	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 0.0		
RS 212-1(4)0			A-1 PAVING, INC.		10/02/89	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

DATE:10/13/89

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DIXON-NORTH	3.344		$ 1,430,167	$ 0	/ / **12/09/89	0.0		
MISSOULA DISTRICT TOTALS:			$ 62,226,043	$ 39,922,050		64.2		

*** BUTTE DISTRICT ***

F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,358,602	$ 5,791,772	08/04/87 09/23/87 09/05/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 100.0		120.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,196,026	$ 3,155,345	08/04/87 09/02/87 09/20/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0		103.8
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,562,588	$ 1,557,617	04/11/88 05/19/88 07/12/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,124,399	$ 1,147,610	05/06/88 07/27/88 09/06/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0		112.9
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 7,520,122	$ 6,431,446	09/02/88 10/03/88 **07/06/90	F.P.M. UNASSIGNED PHONE NO.492-6464 85.5		77.2
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,602,854	$ 1,440,197	09/02/88 05/16/89 **11/25/89	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 89.9		89.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 11-1(12)24 EMIGRANT REST AREA	0.000	REST AREA REHABILITATION	SKINNER ENTERPRISES $ 664,376	$ 644,844	09/30/88 10/27/88 $ 07/14/89	F.P.M. BRANUM, JERRY PHONE NO.222-8199 100.0		BY 05/15/89
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 314,152	11/09/88 12/19/88 $ 07/27/89	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 100.0		77.8
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 668,231	11/09/88 04/05/89 $ 09/01/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0		75.0
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 693,648	12/13/88 03/09/89 $ 08/01/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0		53.3
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 1,268,075	$ 1,180,866	12/13/88 03/15/89 $ **10/20/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 93.1		88.3
SMP 199(88) CRUSH AND STOCKPILE - BUTTE DI	0.000	CRUSH AND STOCKPILE	D-K RENTALS AND CONTRACTING $ 213,008	$ 212,346	12/13/88 05/26/89 $ 07/26/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		BY 06/30/89
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 191,519	$ 195,002	02/06/89 05/15/89 $ 09/05/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 100.0		87.0
IR 90-6(49)301		CONCRETE PAVEMENT	COP CONSTRUCTION CO.		02/06/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** BUTTE DISTRICT ***

DATE:10/13/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BOZEMAN-WEST	5.941	REHABILITATION	$ 1,754,317	$ 1,671,585 $ -	04/04/89 **11/15/89	95.3		83.1
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	MARVIN A. REHBEIN $ 1,215,167	$ 1,256,370 $	03/31/89 06/15/89 **11/05/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 98.0		BY 09/01/89
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC. $ 520,106	$ 438,361 $	05/01/89 05/30/89 **06/01/90	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 84.3		62.5
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 1,000,313	$ 606,541 $	06/05/89 07/10/89 **11/16/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 60.6		64.4
M 5807(6) CEDAR ST.-HELENA	0.522	PLANT MIX BITUMINOUS OVERLAY, SIGNALS & SIGNING	MARONICK CONST. CO., INC $ 198,759	$ 184,850 $	06/05/89 07/17/89 **12/09/89	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 93.0		63.3
BR 9029(8) ENNIS LAKE-4MI.E.OF McALLISTER	0.102	BRIDGE OVER MADISON RIVER	IDAHO CONSTRUCTION $ 514,358	$ 91,868 $	07/11/89 08/11/89 **10/20/89	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 17.9		25.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 19-1(9)10 WEST VALLEY HI.-ANACONDA	6.699	BRIDGE OVER WARM SPRINGS CREEK OVERLAY & WIDENING	JIM GILMAN EXCAVATING INC. $ 1,513,143	$ 278,640	07/11/89 08/24/89 **10/28/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 18.4		22.6
IR 90-7(56)353 I MI.W.OF SPRINGDALE	0.000	ROCK OVERHANG REMOVAL	ABCON INC. $ 440,019	$ 100,284	07/11/89 09/05/89 **12/09/89	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 22.8		60.0
M 1807(6) CONTINENTAL DRIVE-BUTTE	1.227	WIDEN 214.5 FT. BRIDGE OVER MONTANA WESTERN R.R.	JIM GILMAN EXCAVATING INC. $ 758,198	$ 253,876	07/11/89 08/01/89 **11/05/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 33.5		26.7
RTF 41-1(6)0 AVON-NORTH	11.700	PLANT MIX BITUMINOUS SURFACING OVERLAY	RIVERSIDE CONTRACTING $ 959,268	$ 675,290	08/08/89 09/06/89 **05/25/90	F.P.M. BROELL, IRVIN PHONE NO.444-6338 70.4		25.0
RS 411-1(3)0 SPRINGHILL ROAD	6.300	(2 BRIDGES) 78.00 FT BRIDGE OVER EAST GALLATIN RIVER	PIONEER READY MIX $ 2,938,801	$ 867,829	08/08/89 08/21/89 **08/03/90	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 29.5		14.0
EACF 24-2(8)43 OVANDO-EAST	12.200	PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC. $ 4,063,748	$ 40,600	09/05/89 10/05/89 **12/09/89	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 1.0		
RTF 13-1(13)60 NORRIS HILL	0.000		JIM GILMAN EXCAVATING INC. $ 32,079	$ 0	10/02/89 / / **11/01/89	UNASSIGNED 0.0		BY 11/01/89
IR 90-4(39)232			JIM GILMAN EXCAVATING INC.		10/02/89	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT X CONST.	% CONT. TIME USED
HOMESTAKE PASS	0.000		$ 111,800	$ 0 $	/ / **12/09/89	0.0		
BUTTE DISTRICT TOTALS:			$ 40,427,233	$ 29,899,170 $		74.0		

*** GREAT FALLS DISTRICT ***

F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO. $ 9,779,786	$ 10,093,419 $	12/07/87 02/16/88 **11/22/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		93.8
RS 338-1(2)6 NO. OF HARLEM-HOGELAND	8.817	PLANT MIX BITUMINOUS SURFACING	WICKENS CONSTRUCTION, INC. $ 1,367,806	$ 1,248,926 $	04/11/88 05/31/88 07/10/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 100.0		98.8
IR 15-8(44)380 KEVIN INTERCHANGE - NORTH	9.217	PLANT MIX BITUMINOUS SURFACE OVERLAY AND PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 2,506,603	$ 2,375,963 $	05/06/88 08/24/88 07/15/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 100.0		104.2
F 57-2(8)10 RAYNESFORD - GEYSER	11.468	PLANT MIX BITUMINOUS SURFACING OVERLAY	SK CONSTRUCTION, INC. $ 2,191,079	$ 2,172,140 $	06/07/88 06/20/88 07/20/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		99.0
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT $ 2,155,009	$ 2,077,566 $	07/11/88 08/02/88 **11/05/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 96.4		100.0
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION $ 474,220	$ 459,032 $	09/02/88 10/11/88 **10/14/89	F.P.M. STEEN, GARY PHONE NO.727-4350 96.8		BY 06/15/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 990,552	$ 934,878 $	10/07/88 04/10/89 09/07/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0		97.5
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 282,767	$ 282,735 $	11/09/88 05/11/89 08/09/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		97.8
SMP 1899(88) CRUSH AND STOCKPILE - GT.FALLS	0.000	CRUSH & STOCKPILE	KONITZ CONTRACTING, INC. $ 444,730	$ 573,854 $	11/09/88 01/30/89 07/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		BY 06/30/89
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 2,275,749	$ 2,172,310 $	12/13/88 03/30/89 **11/14/89	F.P.M. SMITH, WALT PHONE NO.727-4350 95.5		90.2
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD HES 21-1(4)1 CONRAD I-CONNECTION	66.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,531,206	$ 1,488,106 $	03/31/89 06/22/89 **11/05/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 97.2		BY 09/01/89
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,124,774	$ 971,443 $	05/01/89 06/05/89 **10/14/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 86.4		90.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,469,036	$ 477,837 $	05/01/89 05/23/89 **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 19.4		65.0
RTF 9-1(5)0 BOWMANS CORNER	20.900	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,231,346	$ 1,058,119 $	06/05/89 06/28/89 **11/05/89	F.P.M. PHONE NO. 85.9		
RTF 80-1(5)28 GERALDINE-SOUTH	18.200	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,058,916	$ 977,981 $	06/05/89 07/22/89 **11/05/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 92.4		BY 09/01/89
BRS 396-1(1)9 SAVOY-N. & S.	0.781	PIPES & APPROACHES	COP CONSTRUCTION CO. $ 465,736	$ 154,412 $	07/11/89 07/31/89 **10/20/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 33.2		30.9
RTF-BRF 24-1(29)23 GREENOUGH HILL-NORTH	3.936	244.0 FT BRIDGE OVER BLACKFOOT RIVER (BRF FUNDS)	NELCON, INC. $ 3,686,020	$ 198,457 $	08/08/89 08/22/89 **08/31/90	F.P.M. STEEN, GARY PHONE NO.727-4350 5.4		11.7
HES 1-6(12)387 EAST OF HAVRE HES 1-7(10)425 EAST OF HARLEM	0.000	SAFTY IMPROVEMENTS - CABLE GUARDRAIL	ONE WAY SIGN AND CONST. INC. $ 42,273	$ 0 $	08/08/89 10/03/89 **10/27/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 0.0		43.3
IR 15-7(24)322 BRADY-N.S. (SOUTHBOUND LANE)	11.565	COLD MILLING AND PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,297,685	$ 256,257 $	08/24/89 09/09/89 **12/09/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 11.2		11.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 3-2(17)41 MAIN-CHOTEAU	1.212		A-1 PAVING, INC. $ 319,450	$ 0	10/02/89 / / **12/09/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 0.0		
IR 15-5(83)270 U02 GREAT FALLS N.& S. F-BRF 24-4(8)117 SIMMS-WEST	15.306		SK CONSTRUCTION, INC. $ 5,832,212	$ 0	10/02/89 / / **12/09/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 42,526,954	$ 27,973,433		65.8		

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BRF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,356,748	$ 5,402,829	11/06/87 02/17/88 08/29/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		86.9
RS 254-1(6)26 2 MI. NORTH OF BLOOMFIELD NO.	6.000	PLANT MIX BITUMINOUS OVERLAY, BRIDGE REPLACEMENT WITH PIPES	CENTURY PAVING INC. $ 711,071	$ 697,766	06/07/88 07/11/88 07/20/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		98.4
F-HES 1-10(24)592 WOLF POINT - EAST HES 30-1(1)0 PLENTYWOOD - SOUTHEAST	11.896	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER AND TURNBAYS	PRINCE, INC. $ 1,502,480	$ 1,484,708	08/08/88 09/08/88 07/29/89	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 100.0		71.1
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,268,023	$ 1,296,137	08/08/88 09/29/88 **11/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 98.0		106.7

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

DATE:10/13/89 *** GLENDIVE DISTRICT *** PAGE NO:12

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,792,549	$ 1,689,284 $	10/07/88 11/18/88 **12/09/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 94.2		108.0
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,352,057	$ 1,205,230 $	11/09/88 06/30/89 **10/20/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 89.1		93.4
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,450,578	$ 4,154,348 $	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 93.3		83.3
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 613,396 $	12/13/88 04/18/89 **11/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 98.0		101.7
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 405,498	$ 379,019 $	12/13/88 03/27/89 **11/14/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 93.5		94.4
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	OIL MIX OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,820,075	$ 1,742,766 $	03/31/89 04/18/89 **11/05/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 95.8		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 4141(42) U1 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 177,483 $	03/31/89 05/09/89 06/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		62.2
BHS 248-6(1)43 W.OF SCOBEY(BUTTE CR.)	0.097	STRUCTURE REHABILITATION	MACKIN CONSTRUCTION CO $ 246,932	$ 236,951 $	03/31/89 05/23/89 08/22/89	F.P.M. HOLTEIN,ANTHONY(ACT) PHONE NO.653-1050 100.0		62.5
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER	SLETTEN CONSTRUCTION CO. $ 605,924	$ 408,192 $	05/01/89 06/05/89 **06/01/90	F.P.M. QUALE, KENNETH PHONE NO.365-2877 67.4		76.7
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,986	$ 501,488 $	05/01/89 05/05/89 08/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		80.0
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700	OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 1,766,364	$ 1,795,680 $	05/01/89 06/21/89 **11/05/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 98.0		BY 09/01/89
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0		MINOR GRADING AND GRAVEL SURFACING	HILDE CONSTRUCTION CO.,INC.		05/01/89 08/01/89 **10/14/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HAXBY RD.-N.E. OF JORDAN	27.161			$ 1,558,880	$ 141,402	$	9.1		50.0
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC.	$ 222,103	$ 206,958	05/01/89 06/27/89 **12/09/89 $	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 93.2		86.9
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542 1ST AVE.NO.-GLASGOW	4.670	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC.	$ 1,287,775	$ 91,505	06/05/89 07/12/89 **11/10/89 $	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 7.1		81.8
F 2-2(5)83 BAKER-EAST	12.872	PLANT MIX BITUMINOUS SURFACING OVERLAY & COLD MILLING	PORTABLE PAVERS, INC.	$ 2,268,323	$ 0	07/11/89 09/20/89 **11/22/89 $	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0		35.0
F 57-7(9)306 LINDSAY-SOUTHEAST	10.300	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC.	$ 1,277,074	$ 0	09/05/89 / / **12/09/89 $	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 0.0		
RS 246-1(5)0 GLASGOW - N.W.	4.050	PLANT MIX BITUMINOUS OVERLAY AND SEAL & COVER	PORTABLE PAVERS, INC.	$ 507,045	$ 0	09/05/89 09/19/89 **12/09/89 $	F.P.M. HOLTEIN,ANTHONY(ACT) PHONE NO.653-1050 0.0		8.9
RS 323-1(8)0 EKALAKA - S.(N.SECT.)	8.200		PORTABLE PAVERS, INC.	$ 1,528,805	$ 0	10/02/89 / / **12/09/89 $	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0		
RS 489-1(3)9			PORTABLE PAVERS, INC.			10/02/89	UNASSIGNED		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
KINSEY ROAD-EAST SECTION	19.010			$ 656,874	$ 0	/ / **12/09/89	0.0		
GLENDIVE DISTRICT TOTALS:				$ 31,915,373	$ 22,225,141		69.6		

*** BILLINGS DISTRICT ***

IR 000B(16) REST AREA UPGRADES-BLGN.DIST.	0.000	REST AREA REHABILITATION	FISHER CONSTRUCTION CO.	$ 1,192,802	$ 1,189,799	02/08/88 04/18/88 07/07/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		
IR 90-9(66)473 BIG HORN COUNTY LINE - EAST	13.063	PLANT MIX BITUMINOUS OVERLAY & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 4,232,681	$ 4,186,880	05/06/88 08/03/88 07/21/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 100.0		90.1
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.	$ 2,419,166	$ 2,371,977	07/11/88 08/22/88 **12/09/89	F.P.M. SACKS, RAY PHONE NO.673-3356 98.0		101.8
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT	$ 2,447,449	$ 2,331,386	07/11/88 09/02/88 **10/14/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 95.3		101.6
BRF 48-1(7)5 BR-5MILES N. OF HARDIN	0.130	APPROACHES	EDWARD T. COPPS CONST.	$ 163,582	$ 166,439	09/02/88 10/03/88 07/12/89	F.P.M. STUDEBAKER, RAYMOND PHONE NO.252-7329 100.0		90.0
IR 90-8(110)463 BIG HORN CO. LINE-W.	10.281	PLANT MIX BIT.OVERLAY & PLANT MIX SEAL COAT	EMPIRE SAND AND GRAVEL CO.,INC	$ 2,734,382	$ 2,743,108	10/07/88 10/13/88 07/20/89	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 100.0		54.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 372,036	$ 364,341	12/13/88 03/06/89 **10/14/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 97.9			
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR	17.000	PLANT MIX BITUMINOUS SURFACE & PLANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,214,088	$ 3,974,395	02/06/89 02/20/89 **11/03/89	F.P.M. SCHAAK, RAYMOND PHONE NO.592-3555 94.3	79.8		
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 822,750	03/31/89 05/02/89 **11/05/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 98.0	BY 09/01/89		
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 679,525	03/31/89 05/01/89 **11/05/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 94.4	BY 09/01/89		
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK	MACKIN CONSTRUCTION CO $ 388,395	$ 306,043	03/31/89 05/10/89 **10/20/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 78.8	98.9		
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,639,726	$ 862,708	05/01/89 06/06/89 **12/02/89	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 52.6	102.4		
RTF 14-4(10)146 LAVINA-EAST	22.400	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,186,229	$ 1,090,037	08/05/89 06/05/89 **10/15/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 91.9	73.3		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 867,820	$ 719,229 $	06/05/89 06/22/89 **11/14/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 82.9			77.5
F 66-1(1)8 HAYS SLIDE	0.260	SLIDE CORRECTION	L.A. CONSTRUCTION $ 454,439	$ 69,102 $	07/11/89 07/14/89 **11/16/89	F.P.M. SACKS, RAY PHONE NO.673-3356 15.2			32.0
M 1008(3) BLG'S-CENTRAL AVE.&19TH ST.W.	0.000	TRAFFIC SIGNALS	MIDLAND ELECTRIC CO. INC. $ 28,999	$ 17,128 $	07/11/89 08/07/89 **12/09/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 59.1			72.5
IR 90-9(72)544 WYOLA-WYOMING LINE (EMG.REP.) BRS 313-1(6)8 0-FLOW DITCH-S.W. OF HARDIN	10.520	MILLING & OVERLAY	SALVESON CONST. CO. $ 294,756	$ 236,690 $	07/11/89 10/13/88 07/12/89	UNASSIGNED 100.0			BY / /
F-BRF 14-4(7)138 LAVINA - WEST	8.535		SLETTEN CONSTRUCTION CO. $ 4,008,792	$ 0 $	10/02/89 / / **12/09/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 0.0			
BILLINGS DISTRICT TOTALS:			$ 28,187,352	$ 22,131,538 $		78.5			

*** STATE WIDE ***

HES 4141(38) 2 LOCATIONS-DIST.2&3	0.000	OVERHEAD FLASHERS, SIGNING AND RUMBLE STRIPS	KALISPELL NEON $ 17,188	$ 17,772 $	11/09/88 05/22/89 06/27/89	UNASSIGNED 100.0			100.0

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 09/30/89

DATE:10/13/89 *** STATE WIDE *** PAGE NO:18

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST.	% CONT. TIME USED
AES 4141(54)		SAFETY IMPROVEMENTS	OHO CONSTRUCTION INC			12/13/88	UNASSIGNED		
15 LOCATIONS-STATEWIDE		DISTRICT 2				04/17/89			
	0.000			$ 16,372	$ 15,813	$ **11/21/89	96.6		
STATE WIDE TOTALS:				$ 33,560	$ 33,585	$	98.0		
				***	***				
TOTALS FOR ALL PROJECTS:				$205,316,515	$142,184,915	$	69.3		

625.794
H 3fe
10/31/89
State Library
OCLC 22722994 WF

STATE DOCUMENTS COLLECTION
NOV 29 1989
MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89
*** MISSOULA DISTRICT ***

DATE:11/09/89

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,890,069	$ 4,929,409 $	10/02/87 11/03/87 **11/22/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		82.8
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,728,604	$ 2,768,324 $	02/08/88 03/14/88 **12/12/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		97.9
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,681,889	$ 3,684,717 $	05/06/88 05/23/88 10/28/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 100.0		101.6
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 8,155,746	$ 7,594,331 $	06/07/88 06/24/88 **11/15/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 93.1		98.6
RTF 6-1(38)75 PLAINS URBAN	0.702	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	AMERICAN ASPHALT INC. $ 610,878	$ 596,263 $	07/11/88 09/23/88 08/23/89	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 100.0		95.1
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 20,828,653	$ 13,504,096 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5782 64.8		45.0
SMP 2099(88) CRUSH & STOCKPILE	0.000	CRUSH & STOCKPILE	AMERICAN ASPHALT INC. $ 332,000	$ 319,792 $	11/09/88 11/28/88 09/01/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0		BY 06/30/89

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,276,935	$ 4,012,373	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 55.1			53.5
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,697	$ 324,249	12/13/88 03/28/89 10/19/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0			97.8
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,254,109	$ 1,181,448	02/06/89 04/03/89 09/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0			92.8
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,390,750	$ 1,014,215	05/01/89 07/19/89 **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 29.9			52.0
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 25,429	05/01/89 06/23/89 **12/09/89	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 67.6			93.3
F-HES 1-2(40)197 MARIAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY COMPANIES, JV $ 658,573	$ 633,968	06/05/89 07/05/89 **11/10/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 96.3			90.2
F 1-2(44)125 US 2 & RESERVE DRIVE	0.000	SIGNALS & LIGHTING	MONTANA LINES, INC $ 46,976	$ 48,237	07/11/89 10/06/89 10/20/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0			37.5
HES 4141(58)		SAFETY SLOPE FLATTENING &	A-1 PAVING, INC.		07/14/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89
*** MISSOULA DISTRICT ***

DATE:11/09/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
2 LOC'S.-NEAR KALISPELL	0.000	PLANT MIX BITUMINOUS SURFACING	$ 169,962	$ 143,711	08/25/89 / 10/12/89	100.0		90.0
RTF 5-2(40)79 ELMO-ROLLINS	5.780	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING $ 887,466	$ 665,357	08/24/89 / 09/11/89 / **12/09/89	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 / 75.0		66.7
F 1-2(47)81 McGREGOR LAKE	8.500	PLANT MIX BITUMINOUS SURFACING OVERLAY & MINOR WIDENING	RIVERSIDE CONTRACTING $ 1,978,152	$ 281,932	09/05/89 / / / **12/09/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 / 14.3		11.1
IR 90-2(79)106 VAN BUREN STREET INTERCHANGE	1.000	SPRINKLER REHAB.	GREG BAIN & COMPANY $ 104,075	$ 42,067	10/02/89 / 10/18/89 / **12/09/89	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 / 40.4		
RS 212-1(4)0 DIXON-NORTH	3.344	GR,AGG SURF,PLT MIX,SEAL&COVER	A-1 PAVING, INC. $ 1,430,167	$ 14,302	10/02/89 / / / **12/09/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 / 1.0		
HES 7-1(38)49 NORTH OF HAMILTON	0.000	intersection improvement	WESTERN MATERIALS, INC. $ 259,289	$ 0	11/03/89 / / / **11/10/89	UNASSIGNED / 0.0		
SMP 2799(89) CRUSH AND STOCKPILE MISSOULA D	0.000	crush & stockpile	SCHELLINGER CONST CO. $ 180,000	$ 0	11/03/89 / / / **06/30/90	UNASSIGNED / 0.0		BY 06/30/90
SMP 3299(89) CRUSH AND STOCKPILE MISSOULA D	0.000	crush & stockpile	SCHELLINGER CONST CO. $ 295,400	$ 0	11/03/89 / / / **06/30/90	F.P.M. Williams, James Phone No. 244-5278 / 0.0		BY 06/30/90

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 PAGE NO: 4

*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
MISSOULA DISTRICT TOTALS:			$ 59,542,016	$ 41,784,220	$	70.2			
*** BUTTE DISTRICT ***									
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,358,602	$ 5,791,772	08/04/87 09/23/87 09/05/89 $	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 100.0			120.4
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,196,026	$ 3,155,345	08/04/87 09/02/87 09/20/89 $	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0			103.8
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,562,588	$ 1,557,617	04/11/88 05/19/88 07/12/89 $	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0			107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,124,399	$ 1,147,610	05/06/88 07/27/88 09/06/89 $	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0			112.9
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 7,520,122	$ 7,566,493	09/02/88 10/03/88 **07/06/90 $	F.P.M. UNASSIGNED PHONE NO.492-6464 98.0			90.8
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,602,854	$ 1,440,881	09/02/88 05/16/89 **11/25/89 $	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 89.9			89.7
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 314,152	11/09/88 12/19/88 07/27/89 $	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 100.0			77.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 668,231	11/09/88 04/05/89 09/01/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0		75.0
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 693,648	12/13/88 03/09/89 08/01/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0		53.3
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 1,268,075	$ 1,186,458	12/13/88 03/15/89 10/25/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 100.0		88.3
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 191,519	$ 195,002	02/06/89 05/15/89 09/05/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 100.0		87.0
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENT REHABILITATION	COP CONSTRUCTION CO. $ 1,754,317	$ 1,678,838	02/06/89 04/04/89 **11/15/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 95.7		85.5
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	MARVIN A. REHBEIN $ 1,215,167	$ 1,269,822	03/31/89 06/15/89 10/11/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC.	$ 520,106	$ 466,747	05/01/89 05/30/89 10/25/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 100.0		62.5
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC.	$ 1,000,313	$ 960,993	06/05/89 07/10/89 **11/16/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 96.1		93.3
M 5807(6) CEDAR ST.-HELENA	0.522	PLANT MIX BITUMINOUS OVERLAY, SIGNALS & SIGNING	MARONICK CONST. CO., INC	$ 198,759	$ 184,850	06/05/89 07/17/89 10/16/89	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 100.0		63.3
BR 9029(8) ENNIS LAKE-4MI.E.OF McALLISTER	0.102	BRIDGE OVER MADISON RIVER	IDAHO CONSTRUCTION	$ 514,358	$ 182,614	07/11/89 08/11/89 **12/19/89	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 35.5		41.7
F 19-1(9)10 WEST VALLEY HI.-ANACONDA	6.699	BRIDGE OVER WARM SPRINGS CREEK OVERLAY & WIDENING	JIM GILMAN EXCAVATING INC.	$ 1,513,143	$ 577,502	07/11/89 08/24/89 **12/29/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 38.2		47.6
IR 90-7(56)353 1 MI.W.OF SPRINGDALE	0.000	ROCK OVERHANG REMOVAL	ABCON INC.	$ 440,019	$ 268,005	07/11/89 09/05/89 **12/09/89	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 60.9		60.0
M 1807(6) CONTINENTAL DRIVE-BUTTE	1.227	WIDEN 214.5 FT. BRIDGE OVER MONTANA WESTERN R.R.	JIM GILMAN EXCAVATING INC.	$ 758,198	$ 369,168	07/11/89 08/01/89 **01/05/90	F.P.M. WISSINGER, MARK PHONE NO.492-6464 48.7		53.3
RTF 41-1(6)0		PLANT MIX BITUMINOUS	RIVERSIDE CONTRACTING			08/08/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** BUTTE DISTRICT *** PAGE NO: 7

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
AVON-NORTH	11.700	SURFACING OVERLAY	$ 959,268	$ 797,931	09/06/89 **05/25/90	83.2		45.0
RS 411-1(3)0 SPRINGHILL ROAD	6.300	(2 BRIDGES) 78.00 FT BRIDGE OVER EAST GALLATIN RIVER	PIONEER READY MIX $ 2,938,801	$ 1,626,080	08/08/89 08/21/89 **08/03/90	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 55.3		40.0
EACF 24-2(8)43 OVANDO-EAST	12.200	GRADE, GRAVEL AND PLANT MIX BITUMINOUS OVERLAY.	JIM GILMAN EXCAVATING INC. $ 4,063,748	$ 126,139	09/05/89 10/05/89 **12/09/89	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 3.1		1.7
RTF 13-1(13)60 NORRIS HILL	0.000	SLOPE FLATTENING	JIM GILMAN EXCAVATING INC. $ 32,079	$ 25,185	10/02/89 10/25/89 **01/01/90	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 78.5		BY 11/01/89
IR 90-4(39)232 HOMESTAKE PASS	0.000	ROCKFALL PROTECTION	JIM GILMAN EXCAVATING INC. $ 111,800	$ 1,118	10/02/89 / / **12/09/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 1.0		
IR 15-1(72)17 LIMA - REDROCK IR 15-1(73)37 RED ROCK INTERCHANGE - NORTH	38.350	Plant mix over lay, seal & cover	EMPIRE SAND AND GRAVEL CO.,INC $ 5,993,337	$ 0	11/03/89 / / **12/23/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 0.0		
HES 4141(62) 3 LOC'S,DIST. 2	0.000	safety improvements	L.A. CONSTRUCTION $ 36,336	$ 0	11/03/89 / / **12/23/89	UNASSIGNED 0.0		
SMP 4199(89)		crusch & stockpile	JIM GILMAN EXCAVATING INC.		11/03/89	F.P.M. Williams, Paul Phone no. 683-6290		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
CROSH AND STOCKPILE BUTTE DIST	0.000			$ 198,000	$ 0	/ / **06/30/90	0.0		BY 06/30/90
BUTTE DISTRICT TOTALS:				$ 45,777,522	$ 32,252,199		70.5		

*** GREAT FALLS DISTRICT ***

F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO.	$ 9,779,786	$ 10,144,719	12/07/87 02/16/88 **11/22/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 98.0		94.3
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT	$ 2,155,009	$ 2,080,193	07/11/88 08/02/88 09/29/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0		100.0
IR 0008(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION	$ 474,220	$ 460,475	09/02/88 10/11/88 **12/15/89	F.P.M. STEEN, GARY PHONE NO.727-4350 97.1		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 990,552	$ 936,433	10/07/88 04/10/89 09/07/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0		97.5
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC.	$ 282,767	$ 282,735	11/09/88 05/11/89 08/09/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		97.8
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 2,275,749	$ 2,176,110	12/13/88 03/30/89 **11/14/89	F.P.M. SMITH, WALT PHONE NO.727-4350 95.6		90.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD HES 21-1(4)1 CONRAD I-CONNECTION	66.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,531,206	$ 1,505,656	03/31/89 06/22/89 09/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		BY 09/01/89
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,124,774	$ 979,188	05/01/89 06/05/89 10/16/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 100.0		90.0
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,469,036	$ 1,403,423	05/01/89 05/23/89 **11/16/89	F.P.M. LEO, DENNIS PHONE NO.434-2652 56.8		86.0
RTF 9-1(5)0 BOWMANS CORNER	20.900	PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,231,346	$ 1,059,758	06/05/89 06/28/89 **01/05/90	F.P.M. NUGENT, KEN (ACT.) PHONE NO.727-4350 86.1		
RTF 80-1(5)28 GERALDINE-SOUTH	18.200	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,058,916	$ 977,981	06/05/89 07/22/89 **01/05/90	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 92.4		BY 09/01/89
BRS 396-1(1)9 SAVOY-N. & S.	0.781	PIPES & APPROACHES	COP CONSTRUCTION CO. $ 465,736	$ 290,986	07/11/89 07/31/89 **12/19/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 62.5		52.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 24-1(29)23 GREENOUGH HILL-NORTH	3.936	244.0 FT BRIDGE OVER BLACKFOOT RIVER (BRF FUNDS)	NELCON, INC. $ 3,686,020	$ 945,542	08/08/89 08/22/89 **08/31/90	F.P.M. STEEN, GARY PHONE NO.727-4350 25.7		28.3
HES 1-6(12)387 EAST OF HAVRE HES 1-7(10)425 EAST OF HARLEM	0.000	SAFTY IMPROVEMENTS - CABLE GUARDRAIL	ONE WAY SIGN AND CONST. INC. $ 42,273	$ 38,463	08/08/89 10/03/89 10/17/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 100.0		43.3
IR 15-7(24)322 BRADY-N.S. (SOUTHBOUND LANE)	11.565	COLD MILLING AND PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,297,685	$ 1,827,755	08/24/89 09/09/89 **12/09/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 79.5		32.2
F 3-2(17)41 MAIN-CHOTEAU	1.212	PLT MIX BIT OVERLAY	A-1 PAVING, INC. $ 319,450	$ 0	10/02/89 / / **12/09/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 0.0		
F-BRF 24-4(8)117 SIMMS-WEST	10.606	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 5,702,212	$ 0	10/02/89 / / **12/09/89	F.P.M. SMITH, WALT PHONE NO.727-4350 0.0		
SMP 3099(89) CRUSH AND STOCKPILE GREAT FALL	0.000	Maintenance stockpile	BILL DENGEL CONSTRUCTION $ 181,700	$ 0	11/03/89 / / **06/30/90	F.P.M. Enderson, Glenn Phone No. 288-3898 0.0		BY 06/30/90
SMP 5099(89) CRUSH AND STOCKPILE GREAT FALL	0.000		BILL DENGEL CONSTRUCTION $ 172,500	$ 0	11/03/89 / / **06/30/90	F.P.M. Gregory, Douglas Phone No. 265-6821 0.0		BY 06/30/90

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** GREAT FALLS DISTRICT *** PAGE NO:11

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
GREAT FALLS DISTRICT TOTALS:				$ 36,240,936	$ 25,109,417 $		69.3		
*** GLENDIVE DISTRICT ***									
F-8RF-HES 25-1(9)0 CIRCLE - NORTH	8.586	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC	$ 5,356,748	$ 5,402,829 $	11/06/87 02/17/88 08/29/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		86.9
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC.	$ 1,268,023	$ 1,325,090 $	08/08/88 09/29/88 10/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		106.7
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC.	$ 1,792,549	$ 1,711,940 $	10/07/88 11/18/88 10/13/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0		108.0
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC.	$ 1,352,057	$ 1,230,466 $	11/09/88 06/30/89 **12/19/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 91.0		93.4
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO.	$ 4,450,578	$ 4,240,659 $	12/13/88 03/12/89 **11/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 95.3		94.2
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC.	$ 612,803	$ 615,144 $	12/13/88 04/18/89 10/17/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		101.7
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO.	$ 405,498	$ 391,240 $	12/13/88 03/27/89 10/17/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 100.0		94.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0 SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600	OIL MIX OVERLAY, SEAL & COVER	MARVIN A. REHBEIN $ 1,820,075	$ 1,758,830	03/31/89 04/18/89 09/15/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 100.0			BY 09/01/89
HES 4141(42) U1 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 177,483	03/31/89 05/09/89 06/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0			62.2
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER	SLETTEN CONSTRUCTION CO. $ 605,924	$ 527,971	05/01/89 06/05/89 11/03/89	F.P.M. QUALE, KENNETH PHONE NO.365-2877 87.1			92.5
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,986	$ 504,772	05/01/89 05/05/89 08/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0			80.0
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249		OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC.		05/01/89 06/21/89 10/12/89	F.P.M. STEWART, DONALD PHONE NO.232-1093			BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
FLOWING WELLS-EAST	44.700		$ 1,766,364	$ 1,801,866 $		100.0		
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0 HAXBY RD.-N.E. OF JORDAN	27.161	MINOR GRADING AND GRAVEL SURFACING	HILDE CONSTRUCTION CO.,INC. $ 1,558,880	$ 361,646 $	05/01/89 08/01/89 **12/15/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 23.2		81.7
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC. $ 222,103	$ 206,958 $	05/01/89 06/27/89 10/16/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 100.0		86.9
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542 1ST AVE.NO.-GLASGOW	4.670	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,287,775	$ 908,635 $	06/05/89 07/12/89 **11/10/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 70.6		93.9
F 2-2(5)83 BAKER-EAST	12.872	PLANT MIX BITUMINOUS SURFACING OVERLAY & COLD MILLING	PORTABLE PAVERS, INC. $ 2,268,323	$ 93,270 $	07/11/89 09/20/89 **11/22/89	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 4.1		53.8
F 57-7(9)306 LINDSAY-SOUTHEAST	10.300	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 1,277,074	$ 13,618 $	09/05/89 / / **12/09/89	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 1.1		
RS 246-1(5)0 GLASGOW - N.W.	4.050	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER.	PORTABLE PAVERS, INC. $ 507,045	$ 279,636 $	09/05/89 09/19/89 **12/09/89	F.P.M. HOLTEIN,ANTHONY(ACT) PHONE NO.653-1050 55.2		37.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 PAGE NO:14

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 323-1(8)0 EKALAKA - S.(N.SECT.)	8.200	PLT MIX OVERLAY, SEAL&COVER	PORTABLE PAVERS, INC. $ 1,528,805	$ 0	10/02/89 / / **12/09/89	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 0.0		
RS 489-1(3)9 KINSEY ROAD-EAST SECTION	9.505	PLT MIX OVERLAY,SEAL & COVER	PORTABLE PAVERS, INC. $ 656,874	$ 0	10/02/89 10/06/89 **12/09/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 0.0		13.3
SMP 2899(89) CRUSH AND STOCKPILE GLENDIVE D	0.000		CENTURY COMPANIES, JV $ 277,000	$ 0	11/03/89 / / **06/30/90	UNASSIGNED 0.0		BY 06/30/90
GLENDIVE DISTRICT TOTALS:			$ 29,731,890	$ 21,552,053		72.5		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC. $ 2,419,166	$ 2,371,977	07/11/88 08/22/88 09/19/89	F.P.M. SACKS, RAY PHONE NO.673-3356 100.0		101.8
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,447,449	$ 2,332,619	07/11/88 09/02/88 **12/15/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 95.3		101.6
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 372,036	$ 367,486	12/13/88 03/06/89 **12/15/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 98.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** BILLINGS DISTRICT *** PAGE NO:15

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR HES 568-1(7)0 N.OF POMPEY'S PILLAR INTCH.	17.000	PLANT MIX BITUMINOUS SURFACE&P LANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,264,688	$ 4,026,615 $	02/06/89 02/20/89 **01/02/90	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 94.4		79.8
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 822,750 $	03/31/89 05/02/89 **01/05/90	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 98.0		BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 695,161 $	03/31/89 05/01/89 09/29/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		BY 09/01/89
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK	MACKIN CONSTRUCTION CO $ 388,395	$ 372,255 $	03/31/89 05/10/89 10/23/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 100.0		104.4
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,639,726	$ 1,410,096 $	05/01/89 06/06/89 **12/02/89	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 86.0		124.4
RTF 14-4(10)146 LAVINA-EAST	22.400	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,186,229	$ 1,183,408 $	06/05/89 06/05/89 09/29/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0		73.3
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 867,820	$ 722,910 $	06/05/89 06/22/89 **11/14/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 83.3		77.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 66-1(1)8 HAYS SLIDE	0.260	SLIDE CORRECTION	L.A. CONSTRUCTION $ 454,439	$ 185,984	07/11/89 07/14/89 **11/16/89	F.P.M. SACKS, RAY PHONE NO.673-3356 40.9		70.0
M 1008(3) BLG'S-CENTRAL AVE.&19TH ST.W.	0.000	TRAFFIC SIGNALS	MIDLAND ELECTRIC CO. INC. $ 28,999	$ 23,937	07/11/89 08/07/89 **12/09/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 82.5		72.5
F-BRF 14-4(7)138 LAVINA - WEST	8.535	GR.,AGG.,PL. MIX SURF.S&C.	SLETTEN CONSTRUCTION CO. $ 4,008,792	$ 0	10/02/89 / / **12/09/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 0.0		
IR 90-9(68)493 HARDIN EAST & WEST	10.389		BORDER STATES PAVING,INC. $ 2,956,153	$ 0	11/03/89 / / **11/10/89	F.P.M. SCHAAK, RAYMOND PHONE NO.592-3555 0.0		
HES 4141(63) TWO LOCATIONS DISTRICT FIVE	0.000	safety related improvements	ACE ELECTRIC, INC. $ 24,155	$ 0	11/03/89 / / **11/10/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 0.0		
SMP 699(89) CRUSH AND STOCKPILE BILLINGS D	0.000	crush & stockpile	EMPIRE SAND AND GRAVEL CO.,INC $ 407,500	$ 0	11/03/89 / / **06/30/90	F.P.M. Sloe, David Phone No. 245-7495 0.0		BY 06/30/90
SMP 1499(89) CRUSH AND STOCKPILE BILLINGS D	0.000		BILL DENGEL CONSTRUCTION $ 157,625	$ 0	11/03/89 / / **06/30/90	F.P.M. Sacks, Ray Phone No. 673-3356 0.0		BY 06/30/90

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 10/31/89

DATE:11/09/89 *** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
BILLINGS DISTRICT TOTALS:				$ 23,165,182	$ 14,515,198 $		62.7			
*** STATE WIDE ***										
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTS DISTRICT 2	OMO CONSTRUCTION INC	$ 16,372	$ 15,813 $	12/13/88 04/17/89 **11/21/89	UNASSIGNED 96.6			
STATE WIDE TOTALS:				$ 16,372	$ 15,813 $		96.6			
*** ***										
TOTALS FOR ALL PROJECTS:				$194,473,918	$135,228,899 $		69.5			

S
625.70
H3fe
11/30/89
State Library

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

DATE:12/12/89 OCLC 22722994 WF

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,923,258	$ 4,968,622 $	10/02/87 11/03/87 **01/26/90	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 98.0		82.1
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,728,604	$ 2,768,324 $	02/08/88 03/14/88 **12/12/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		103.5
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,690,901	$ 3,684,717 $	05/06/88 05/23/88 10/28/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 100.0		100.0
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 8,243,082	$ 7,984,331 $	06/07/88 06/24/88 **01/15/90	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 96.9		105.9
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 21,021,338	$ 14,322,720 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5782 68.1		47.4
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,352,935	$ 4,753,526 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 64.6		58.5
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,697	$ 324,249 $	12/13/88 03/28/89 10/19/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		97.8

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

STATE DOCUMENTS COLLECTION

DEC 21 1989

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 7-2(11)83 LOLO-MISSOULA	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	AMERICAN ASPHALT INC. $ 1,254,109	$ 1,181,495	02/06/89 04/03/89 $ 09/25/89	F.P.M. JOHNSON, BOB PHONE NO.549-6491 100.0		92.8
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,348,486	$ 1,832,134	05/01/89 07/19/89 $ **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 54.7		60.7
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 26,234	05/01/89 06/23/89 $ **02/09/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 69.7		95.6
F-HES 1-2(40)197 MARIAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY COMPANIES, JV $ 658,573	$ 637,596	06/05/89 07/05/89 $ **01/12/90	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 96.8		90.2
F 1-2(44)125 US 2 & RESERVE DRIVE	0.000	SIGNALS & LIGHTING	MONTANA LINES, INC $ 47,470	$ 48,237	07/11/89 10/06/89 $ 10/20/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		37.5
HES 4141(58) 2 LOC'S.-NEAR KALISPELL	0.000	SAFETY SLOPE FLATTENING & PLANT MIX BITUMINOUS SURFACING	A-1 PAVING, INC. $ 169,300	$ 143,711	07/14/89 08/25/89 $ 10/12/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		90.0
RTF 5-2(40)79 ELMO-ROLLINS	5.780	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING $ 887,466	$ 725,731	08/24/89 09/11/89 $ **02/09/90	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 81.8		82.2
F 1-2(47)81		PLANT MIX BITUMINOUS SURFACING	RIVERSIDE CONTRACTING		09/05/89	F.P.M. MARIN, GARY R. PHONE NO.755-5717		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
McGREGOR LAKE	8.500	OVERLAY & MINOR WIDENING	$ 2,005,152	$ 660,060 $	09/19/89 **02/09/90	32.9		22.0
IR 90-2(79)106 VAN BUREN STREET INTERCHANGE	1.000	SPRINKLER REHAB.	GREG BAIN & COMPANY $ 118,513	$ 83,527 $	10/02/89 10/18/89 **02/09/90	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 70.5		17.6
RS 212-1(4)0 DIXON-NORTH	3.344	GR,AGG SURF,PLT MIX,SEAL&COVER	A-1 PAVING, INC. $ 1,430,167	$ 18,743 $	10/02/89 11/20/89 **02/09/90	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 1.3		
HES 7-1(38)49 NORTH OF HAMILTON	0.000	intersection improvement	WESTERN MATERIALS, INC. $ 259,289	$ 42,232 $	11/03/89 11/14/89 **07/13/90	F.P.M. JOHNSON, BOB PHONE NO.549-6491 16.3		
SMP 2799(89) CRUSH AND STOCKPILE MISSOULA D	0.000	CRUSH AND STOCKPILE	SCHELLINGER CONST CO. $ 180,000	$ 0 $	11/03/89 12/05/89 **06/30/90	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 0.0		BY 06/30/90
SMP 3299(89) CRUSH AND STOCKPILE MISSOULA	0.000	CRUSH & STOCKPILE	SCHELLINGER CONST CO. $ 295,400	$ 0 $	11/03/89 / / **06/30/90	F.P.M. MARIN, GARY R. PHONE NO.755-5717 0.0		BY 06/30/90
MISSOULA DISTRICT TOTALS:			$ 58,996,385	$ 44,206,187 $		74.9		

*** BUTTE DISTRICT ***

F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,358,602	$ 5,795,903 $	08/04/87 09/23/87 09/05/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 100.0		120.4

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF-BRF 8-2(15)34 HELENA - WEST (WEST SECTION)	5.095	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER AND STRUCTURE	MARONICK CONST. CO., INC $ 3,196,026	$ 3,155,345 $	08/04/87 09/02/87 09/20/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0		103.8
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,562,588	$ 1,599,186 $	04/11/88 05/19/88 07/12/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,124,399	$ 1,147,610 $	05/06/88 07/27/88 09/06/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0		112.9
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 7,993,857	$ 7,964,343 $	09/02/88 10/03/88 **07/06/90	F.P.M. UNASSIGNED PHONE NO.492-6464 98.0		94.9
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,602,854	$ 1,440,881 $	09/02/88 05/16/89 **01/26/90	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 89.9		89.7
BR 9020(7) ROCK CR BR.(SKALKAHO RD.)	0.151	GRADE & AGGREGATE SURFACING	TAMIETTI CONSTRUCTION CO. $ 317,169	$ 314,152 $	11/09/88 12/19/88 07/27/89	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 100.0		77.8
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 668,231 $	11/09/88 04/05/89 09/01/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0		75.0
F 14-1(2)1		PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC.		12/13/88	F.P.M. BROELL, IRVIN PHONE NO.444-6338		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
TOWNSEND-EAST	5.700		$ 715,373	$ 696,555 $	03/09/89 08/01/89	100.0	53.3
IR 90-3(64)181 DEER LODGE - N. & S.	8.200	PLANT MIX BITUMINOUS OVERLAY & OPEN GRADED FRICTION COURSE	JIM GILMAN EXCAVATING INC. $ 1,268,075	$ 1,186,458 $	12/13/88 03/15/89 10/25/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 100.0	88.3
BR 9025(6) TENMILE CR.-McHUGH LANE	0.044	ROAD APPROACHES	TRACY COWDREY & ASSOC. $ 191,519	$ 196,854 $	02/06/89 05/15/89 09/05/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 100.0	87.0
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENTREHABILITATIO N	COP CONSTRUCTION CO. $ 1,786,263	$ 1,678,838 $	02/06/89 04/04/89 **01/15/90	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 94.0	84.1
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	MARVIN A. REHBEIN $ 1,215,167	$ 1,271,276 $	03/31/89 06/15/89 10/11/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0	BY 09/01/89
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC. $ 520,106	$ 467,942 $	05/01/89 05/30/89 10/25/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 100.0	62.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** BUTTE DISTRICT ***

DATE:12/12/89

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT X CONST.	% CONT. TIME USED
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 1,000,313	$ 971,236	06/05/89 07/10/89 **01/15/90	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 97.1		95.6
M 5807(6) CEDAR ST.-HELENA	0.522	PLANT MIX BITUMINOUS OVERLAY, SIGNALS & SIGNING	MARONICK CONST. CO., INC $ 198,759	$ 184,850	06/05/89 07/17/89 10/16/89	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 100.0		63.3
BR 9029(8) ENNIS LAKE-4MI.E.OF McALLISTER	0.102	BRIDGE OVER MADISON RIVER	IDAHO CONSTRUCTION $ 514,358	$ 206,262	07/11/89 08/11/89 **12/19/89	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 40.1		49.2
F 19-1(9)10 WEST VALLEY HI.-ANACONDA	6.699	BRIDGE OVER WARM SPRINGS CREEK OVERLAY & WIDENING	JIM GILMAN EXCAVATING INC. $ 1,513,143	$ 656,246	07/11/89 08/24/89 **12/29/89	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 43.4		64.3
IR 90-7(56)353 1 MI.W.OF SPRINGDALE	0.000	ROCK OVERHANG REMOVAL	ABCON INC. $ 450,519	$ 343,315	07/11/89 09/05/89 **02/09/90	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 76.2		55.8
M 1807(6) CONTINENTAL DRIVE-BUTTE	1.227	WIDEN 214.5 FT. BRIDGE OVER MONTANA WESTERN R.R.	JIM GILMAN EXCAVATING INC. $ 758,198	$ 373,520	07/11/89 08/01/89 **01/05/90	F.P.M. WISSINGER, MARK PHONE NO.492-6464 49.3		61.1
RTF 41-1(6)0 AVON-NORTH	11.700	PLANT MIX BITUMINOUS SURFACING OVERLAY	RIVERSIDE CONTRACTING $ 970,891	$ 849,484	08/08/89 09/06/89 **05/25/90	F.P.M. BROELL, IRVIN PHONE NO.444-6338 87.5		54.1
RS 411-1(3)0		(2 BRIDGES)	PIONEER READY MIX		08/08/89	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** BUTTE DISTRICT ***

DATE:12/12/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SPRINGHILL ROAD	6.300	78.00 FT BRIDGE OVER EAST GALLATIN RIVER	$ 2,938,801	$ 1,821,268 $	08/21/89 **08/03/90	62.0		50.0
EACF 24-2(8)43 OVANDO-EAST	12.200	GRADE, GRAVEL AND PLANT MIX BITUMINOUS OVERLAY.	JIM GILMAN EXCAVATING INC. $ 4,063,748	$ 378,767 $	09/05/89 10/05/89 **02/09/90	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 9.3		1.7
RTF 13-1(13)60 NORRIS HILL	0.000	SLOPE FLATTENING	JIM GILMAN EXCAVATING INC. $ 32,079	$ 26,677 $	10/02/89 10/25/89 11/27/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 100.0		BY 11/01/89
IR 90-4(39)232 HOMESTAKE PASS	0.000	ROCKFALL PROTECTION	JIM GILMAN EXCAVATING INC. $ 111,800	$ 1,118 $	10/02/89 / / **02/09/90	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 1.0		
IR 15-1(72)17 LIMA - REDROCK IR 15-1(73)37 RED ROCK INTERCHANGE - NORTH	38.350	PL.MIX OVERLAY,SEAL&COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,993,337	$ 59,933 $	11/03/89 / / **12/23/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 1.0		
HES 4141(62) 3 LOC'S,DIST. 2	0.000	safety improvements	L.A. CONSTRUCTION $ 36,336	$ 363 $	11/03/89 / / **12/23/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 1.0		
SMP 4199(89) CRUSH AND STOCKPILE BUTTE	0.000	CRUSH & STOCKPILE	JIM GILMAN EXCAVATING INC. $ 198,000	$ 0 $	11/03/89 / / **06/30/90	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 0.0		BY 06/30/90

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89

DATE:12/12/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST.	% CONT.
BUTTE DISTRICT TOTALS:				$ 46,305,327	$ 33,456,609 $		72.3			

*** GREAT FALLS DISTRICT ***

F-RRS-BRF 60-2(19)81 GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO.	$ 9,779,786	$ 10,152,090 $	12/07/87 02/16/88 11/10/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 100.0	94.3		
BRF 1-4(8)303 SW OF GALATA (N FK.WIL.CR.) RTF 1-4(11)292 GALATA-E.& W.	16.074	BRIDGE APPROACHES	INLAND ASPHALT	$ 2,131,310	$ 2,080,193 $	07/11/88 08/02/88 09/29/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0	100.0		
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION	$ 474,220	$ 460,475 $	09/02/88 10/11/88 09/10/89	F.P.M. STEEN, GARY PHONE NO.727-4350 100.0	BY 06/15/89		
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 961,624	$ 936,433 $	10/07/88 04/10/89 09/07/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0	97.5		
RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC.	$ 282,767	$ 282,735 $	11/09/88 05/11/89 08/09/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0	97.8		
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 2,324,117	$ 2,219,288 $	12/13/88 03/30/89 11/30/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0	100.0		
RT 37(10) CONRAD-N RT 37(11)		PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN			03/31/89 06/22/89 09/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931	BY 09/01/89		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DOTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD HES 21-1(4)1 CONRAD I-CONNECTION	66.700		$ 1,531,206	$ 1,505,656 $		100.0		
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,053,522	$ 993,852 $	05/01/89 06/05/89 10/16/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 100.0		88.5
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,489,980	$ 2,079,073 $	05/01/89 05/23/89 **01/15/90	F.P.M. LEO, DENNIS PHONE NO.434-2652 83.5		91.3
RTF 9-1(5)0 BOWMANS CORNER	20.900	PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,231,346	$ 1,059,758 $	06/05/89 06/28/89 **01/05/90	F.P.M. NUGENT, KEN (ACT.) PHONE NO.727-4350 86.1		
RTF 80-1(5)28 GERALDINE-SOUTH	18.200	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,058,916	$ 977,981 $	06/05/89 07/22/89 **01/05/90	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 92.4		BY 09/01/89
BRS 396-1(1)9 SAVOY-N. & S.	0.781	PIPES & APPROACHES	COP CONSTRUCTION CO. $ 465,736	$ 397,317 $	07/11/89 07/31/89 **12/19/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 85.3		63.8
RTF-BRF 24-1(29)23 GREENOUGH HILL-NORTH	3.936	244.0 FT BRIDGE OVER BLACKFOOT RIVER (BRF FUNDS)	NELCON, INC. $ 3,720,808	$ 1,508,823 $	08/08/89 08/22/89 **08/31/90	F.P.M. STEEN, GARY PHONE NO.727-4350 40.6		42.6

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HES 1-6(12)387 EAST OF HAVRE HES 1-7(10)425 EAST OF HARLEM	0.000	SAFTY IMPROVEMENTS - CABLE GUARDRAIL	ONE WAY SIGN AND CONST. INC. $ 42,273	$ 42,586 $	08/08/89 10/03/89 10/17/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 100.0		43.3
IR 15-7(24)322 BRADY-N.S. (SOUTHBOUND LANE)	11.565	COLD MILLING AND PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,303,626	$ 2,148,049 $	08/24/89 09/09/89 **02/09/90	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 93.2		48.9
F 3-2(17)41 MAIN-CHOTEAU	1.212	PLT MIX BIT OVERLAY	A-1 PAVING, INC. $ 319,450	$ 0 $	10/02/89 / / **02/09/90	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 0.0		
F-BRF 24-4(8)117 SIMMS-WEST	10.606	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 5,572,212	$ 58,310 $	10/02/89 11/16/89 **02/09/90	F.P.M. SMITH, WALT PHONE NO.727-4350 1.0		5.0
SMP 3099(89) CRUSH AND STOCKPILE GREAT FALL	0.000	CRUSH & STOCKPILE	BILL DENGEL CONSTRUCTION $ 181,700	$ 0 $	11/03/89 / / **06/30/90	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 0.0		BY 06/30/90
SMP 5099(89) CRUSH AND STOCKPILE GREAT FALL	0.000	CRUSH & STOCKPILE	BILL DENGEL CONSTRUCTION $ 172,500	$ 0 $	11/03/89 / / **06/30/90	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 0.0		BY 06/30/90
GREAT FALLS DISTRICT TOTALS:			$ 36,097,097	$ 26,902,620 $		74.5		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,319,063	$ 1,343,285 $	08/08/88 09/29/88 10/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		96.0
F-HES 37-3(2)70 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,792,549	$ 1,715,566 $	10/07/88 11/18/88 10/13/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0		108.0
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,355,222	$ 1,230,466 $	11/09/88 06/30/89 **12/19/89	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 90.8		93.4
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,450,578	$ 4,261,243 $	12/13/88 03/12/89 10/20/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		94.2
M 5008(3) SARGENT AVE.& ALLARD ST.GLEND.	0.376	GRADE, GRAVEL SURFACE, PLANT MIX BITUMINOUS SURFACING	CENTURY PAVING INC. $ 612,803	$ 618,638 $	12/13/88 04/18/89 10/17/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		101.7
BRS 270-1(1)7 N.E.OF ALBION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 405,498	$ 391,240 $	12/13/88 03/27/89 10/17/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 100.0		94.4
RTF 14-6(4)246 VANANDA-NW & SE RTF 22-2(8)53 RESERVE-N&S RTF 31-1(6)0 E OF GLASGOW-N RTF 32-1(7)0		OIL MIX OVERLAY, SEAL & COVER	MARVIN A. REHBEIN		03/31/89 04/18/89 09/15/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	PRIME CONTRACTOR: CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SE OF WOLF POINT-N RTF 51-2(2)8 DAWSON COUNTY LINE-NE	38.600		$ 1,820,075	$ 1,758,830 $		100.0		
HES 4141(42) 01 EAST OF MILES CITY F 2-1(12)23 8.5 MI. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 177,484 $	03/31/89 05/09/89 06/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		62.2
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER	SLETTEN CONSTRUCTION CO. $ 605,924	$ 588,135 $	05/01/89 06/05/89 11/03/89	F.P.M. QUALE, KENNETH PHONE NO.365-2877 100.0		92.5
F 39-1(17)44 COLSTRIP INTERCHANGE-S.	6.717	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 539,986	$ 504,758 $	05/01/89 05/05/89 08/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		80.0
RTF 2-1(11)6 BAKER INTERCHANGE-E RTF 27-2(7)22 BAKER-SOUTH RTF 54-1(2)0 WYOMING LINE-NORTH RTF 57-5(11)212 JORDAN-E RTF 57-6(4)249 FLOWING WELLS-EAST	44.700	OIL MIX OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 1,766,364	$ 1,801,866 $	05/01/89 06/21/89 10/12/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		BY 09/01/89
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0		MINOR GRADING AND GRAVELSURFACING	HILDE CONSTRUCTION CO.,INC.		05/01/89 08/01/89 **12/15/89	F.P.M. WOLF, LARRY PHONE NO.485-2883		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
HAIBY RD.-N.E. OF JORDAN	27.161		$ 1,568,983	$ 712,194 $		45.4		115.0
BRS 438-1(5)36 BR.-S.OF GLENTANA	0.483	GRADING & AGGREGATE SURFACING	SHUMAKER TRUCKING AND EXC. $ 222,103	$ 209,653 $	05/01/89 06/27/89 10/16/89	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 100.0		86.9
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542 1ST AVE.NO.-GLASGOW	4.670	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,289,365	$ 958,594 $	06/05/89 07/12/89 **01/12/90	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 74.3		93.9
F 2-2(5)83 BAKER-EAST	12.872	PLANT MIX BITUMINOUS SURFACING OVERLAY & COLD MILLING	PORTABLE PAVERS, INC. $ 2,268,876	$ 109,076 $	07/11/89 09/20/89 **01/26/90	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 4.8		53.8
F 57-7(9)306 LINDSAY-SOUTHEAST	10.300	PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER	PORTABLE PAVERS, INC. $ 1,277,074	$ 13,618 $	09/05/89 11/02/89 **02/09/90	F.P.M. FRIEND, DAVE PHONE NO.365-2877 1.1		
RS 246-1(5)0 GLASGOW - N.W.	4.050	PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER.	PORTABLE PAVERS, INC. $ 507,045	$ 392,857 $	09/05/89 09/19/89 **02/09/90	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 77.5		60.0
RS 323-1(8)0 EKALAKA - S.(N.SECT.)	8.200	PLT MIX OVERLAY, SEAL&COVER	PORTABLE PAVERS, INC. $ 1,528,805	$ 17,482 $	10/02/89 11/13/89 **02/09/90	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 1.1		
RS 489-1(3)9		PLT MIX OVERLAY,SEAL & COVER	PORTABLE PAVERS, INC.		10/02/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093		

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
KINSEY ROAD-EAST SECTION	9.505			$ 656,874	$ 484,482	10/06/89 **02/09/90	73.8		37.8
SMP 2899(89) CRUSH AND STOCKPILE GLENDIVE	0.000	CRUSH & STOCKPILE	CENTURY COMPANIES, JV	$ 277,000	$ 0	11/03/89 11/15/89 **06/30/90	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 0.0		BY 06/30/90
GLENDIVE DISTRICT TOTALS:				$ 24,441,593	$ 17,289,469		70.7		
*** BILLINGS DISTRICT ***									
F 14-5(5)169 MAIN ST.-ROUNDUP RTF 61-1(6)0 ROUNDUP-NORTH	7.621	PLANT MIX BITUMINOUS OVERLAY	HILDE CONSTRUCTION CO.,INC.	$ 2,419,166	$ 2,371,977	07/11/88 08/22/88 09/19/89	F.P.M. SACKS, RAY PHONE NO.673-3356 100.0		101.8
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT	$ 2,447,449	$ 2,332,619	07/11/88 09/02/88 **12/15/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 95.3		101.6
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC.	$ 372,036	$ 367,486	12/13/88 03/06/89 **12/15/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 98.0		
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR HES 568-1(7)0 N.OF POMPEY'S PILLAR INTCH.	17.000	PLANT MIX BITUMINOUS SURFACE&P LANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC	$ 4,316,472	$ 4,141,813	02/06/89 02/20/89 **01/02/90	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 96.0		94.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 822,147	$ 822,750 $	03/31/89 05/02/89 **01/05/90	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 98.0	BY 09/01/89
RT 2(8) HARDIN - W RT 49(7) REEDPOINT -E & W	19.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MIDLAND O'LEARY INC. $ 719,863	$ 696,861 $	03/31/89 05/01/89 09/29/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0	BY 09/01/89
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK	MACKIN CONSTRUCTION CO $ 388,395	$ 375,935 $	03/31/89 05/10/89 10/23/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 100.0	104.4
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,686,906	$ 1,466,426 $	05/01/89 06/06/89 **02/03/90	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 86.9	120.9
RTF 14-4(10)146 LAVINA-EAST	22.400	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,198,474	$ 1,183,408 $	06/05/89 06/05/89 09/29/89	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 100.0	72.4
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 877,977	$ 725,179 $	06/05/89 06/22/89 **01/15/90	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 82.6	90.3
F 66-1(1)8 HAYS SLIDE	0.260	SLIDE CORRECTION	L.A. CONSTRUCTION $ 555,521	$ 273,343 $	07/11/89 07/14/89 **01/15/90	F.P.M. SACKS, RAY PHONE NO.673-3356 49.2	72.1

** ESTIMATED COMPLETION DATE ONLY

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE / PERCENT % CONST.	% CONT. TIME USED
M 1008(3) BLG'S-CENTRAL AVE.&19TH ST.W.	0.000	TRAFFIC SIGNALS	MIDLAND ELECTRIC CO. INC. $ 28,999	$ 23,937	07/11/89 08/07/89 11/14/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 100.0	72.5
F-BRF 14-4(7)138 LAVINA - WEST	8.535	GR.,AGG.,PL. MIX SURF.S&C.	SLETTEN CONSTRUCTION CO. $ 4,008,792	$ 44,676	10/02/89 11/17/89 **02/09/90	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 1.1	7.5
IR 90-9(68)493 HARDIN EAST & WEST	10.389	MILLING,PL.MIX BIT. OVERLAY	BORDER STATES PAVING,INC. $ 2,956,153	$ 0	11/03/89 / / **10/12/90	F.P.M. SCHAAK, RAYMOND PHONE NO.592-3555 0.0	
HES 4141(63) TWO LOCATIONS DISTRICT FIVE	0.000	safety related improvements	ACE ELECTRIC, INC. $ 24,155	$ 0	11/03/89 / / **06/15/90	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 0.0	
SMP 699(89) CRUSH AND STOCKPILE BILLINGS	0.000	CRUSH & STOCKPILE	EMPIRE SAND AND GRAVEL CO.,INC $ 407,500	$ 0	11/03/89 / / **06/30/90	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 0.0	BY 06/30/90
SMP 1499(89) CRUSH AND STOCKPILE BILLINGS	0.000	CRUSH & STOCKPILE	BILL DENGEL CONSTRUCTION $ 157,625	$ 69,847	11/03/89 11/08/89 **06/30/90	F.P.M. SACKS, RAY PHONE NO.673-3356 44.3	BY 06/30/90
BILLINGS DISTRICT TOTALS:			$ 23,387,628	$ 14,896,257		63.7	
			*** STATE WIDE ***				
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTSDISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 15,813	12/13/88 04/17/89 05/25/89	UNASSIGNED 100.0	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 11/30/89

DATE:12/12/89

*** STATE WIDE ***
PRIME CONTRACTOR

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PROJ. MANAGER PERCENT % CONST.	% CONT. TIME USED
STATE WIDE TOTALS:			$ 16,372 ***	$ 15,813 ***	$	100.0		
TOTALS FOR ALL PROJECTS:			$189,244,381	$136,766,956	$	100.0		

S
625.704
H 3fe
12/31/89
State Library

STATE DOCUMENTS COLLECTION

FEB 22 1990

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** MISSOULA DISTRICT ***
PRIME CONTRACTOR

DATE:01/15/90 OCLC 22722994 WF

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F-BHF-BRF 24-1(25)9 POTOMAC - WEST	7.090	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 4,954,496	$ 4,968,622 $	10/02/87 11/03/87 11/22/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 100.0		81.5
IR 90-1(105)15 HOUGAN WEIGH STATION	0.000	WEIGH STATION	C.D. CONTRACTORS $ 2,728,604	$ 2,768,324 $	02/08/88 03/14/88 **02/11/90	F.P.M. JOHNSON, BOB PHONE NO.549-6491 98.0		103.5
F-HES 24-1(28)32 CLEARWATER JCT. - EAST	11.844	WIDENING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	INLAND ASPHALT $ 3,690,901	$ 3,684,717 $	05/06/88 05/23/88 10/28/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 100.0		100.0
F 5-2(28)85 FLATHEAD CO. LINE - SOUTH	7.861	GRADING,AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	HILDE CONSTRUCTION CO.,INC. $ 8,243,082	$ 7,984,331 $	06/07/88 06/24/88 **01/15/90	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 96.9		105.9
RTF-BRF 1-1(31)14 TROY - LIBBY (WEST SECTION) F 1-1(32)23 & DE0201(802) TROY - LIBBY (E.SECT.) RTF 1-1(33)17 U-1 TROY REST AREA	15.965	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 20,973,539	$ 14,832,266 $	10/07/88 11/16/88 **07/29/91	F.P.M. MITCHELL, JIM PHONE NO.295-5782 70.7		47.3
F 5-4(7)160 DICKEY LAKE - NORTH & SOUTH	8.714	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING & OPEN GRADED FRICTION COURSE	J.J. WELCOME CONST. CO., INC. $ 7,509,485	$ 4,780,174 $	12/13/88 02/27/89 **11/15/90	F.P.M. PIEDALUE, EUGENE R. PHONE NO.881-2213 63.7		57.3
BRF 6-1(28)105 W.OF DIXON(RAVAIS CREEK)	0.113	APPROACHES, GRADING, AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	GLENN REHBEIN EXCAVATING,INC. $ 344,697	$ 327,000 $	12/13/88 03/28/89 10/19/89	F.P.M. MAART, WILLIAM C. PHONE NO.549-6491 100.0		97.8

** ESTIMATED COMPLETION DATE ONLY

PLEASE RETURN

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RTF 24-1(26)2 BONNER-NORTHEAST	4.026	GRADING, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACING & PLANT MIX SEAL COURSE	HILDE CONSTRUCTION CO.,INC. $ 3,348,486	$ 2,175,585	05/01/89 07/19/89 **07/15/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 65.0		60.7
HES 4141(61) 5 INTERSECTIONS NEAR RONAN	0.000	INTERSECTION LIGHTING	KALISPELL NEON $ 37,625	$ 31,029	05/01/89 06/23/89 **02/09/90	F.P.M. GREEN, JAMES L. PHONE NO.258-6853 82.5		95.6
F-HES 1-2(40)197 MARTAS PASS RECREATNAL.COMPLEX	0.449	GRADE, AGGREGATE SURFACE, PLANT MIX BITUMINOUS SURFACE, SEAL & COVER AND CONSTRUCT	CENTURY COMPANIES, JV $ 658,573	$ 637,596	06/05/89 07/05/89 **01/12/90	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 96.8		90.2
F 1-2(44)125 US 2 & RESERVE DRIVE	0.000	SIGNALS & LIGHTING	MONTANA LINES, INC $ 47,470	$ 48,237	07/11/89 10/03/89 10/20/89	F.P.M. TOMBRINK, DAN PHONE NO.755-5717 100.0		37.5
RTF 5-2(40)79 ELMO-ROLLINS	5.780	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	RIVERSIDE CONTRACTING $ 887,466	$ 749,524	08/24/89 09/11/89 **02/09/90	F.P.M. CHRISINGER,KENNETH L PHONE NO.844-3808 84.5		82.2
F 1-2(47)81 McGREGOR LAKE	8.500	PLANT MIX BITUMINOUS SURFACING OVERLAY & MINOR WIDENING	RIVERSIDE CONTRACTING $ 2,005,152	$ 675,034	09/05/89 09/19/89 ~~[illegible]~~	F.P.M. MARIN, GARY R. PHONE NO.755-5717 100.0		22.0
IR 90-2(79)106 VAN BUREN STREET INTERCHANGE	1.000	SPRINKLER REHAB.	GREG BAIN & COMPANY $ 118,513	$ 83,527	10/02/89 10/18/89 **02/09/90	F.P.M. COLYER, SUSAN C. PHONE NO.258-6853 70.5		17.6
RS 212-1(4)0		GR,AGG SURF,PLT MIX,SEAL&COVER	A-1 PAVING, INC.		10/02/89	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89

DATE:01/15/90 *** MISSOULA DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DIXON-NORTH	3.344		$ 1,430,167	$ 149,791	11/20/89 **02/09/90	10.5		
HES 7-1(38)49 NORTH OF HAMILTON	0.000	intersection improvement	WESTERN MATERIALS, INC. $ 265,169	$ 98,295	11/03/89 11/14/89 **07/13/90	F.P.M. JOHNSON, BOB PHONE NO.549-6491 37.1		
SMP 2799(89) CRUSH AND STOCKPILE MISSOULA D	0.000	CRUSH AND STOCKPILE	SCHELLINGER CONST CO. $ 180,000	$ 87,563	11/03/89 12/05/89 **06/30/90	F.P.M. MARIN, GARY R. PHONE NO.755-5717 48.6		BY 06/30/90
SMP 3299(89) CRUSH AND STOCKPILE MISSOULA	0.000	CRUSH & STOCKPILE	SCHELLINGER CONST CO. $ 295,400	$ 0	11/03/89 / / **06/30/90	F.P.M. WILLIAMS, JAMES R. PHONE NO.244-5278 0.0		BY 06/30/90
RTF 1-1(33)17 U2 TROY REST AREA	0.000	COMPLETION OF TROY REST AREA	SKINNER ENTERPRISES $ 468,095	$ 0	12/15/89 / / **09/01/90	F.P.M. MITCHELL, JIM PHONE NO.295-5782 0.0		BY 09/01/90
RTF-BRF 7-1(36)23 DARBY-SOUTH RTF-BRF 7-1(37)31 DARBY -NORTH	14.627	BRIDGE OVER TIN CUP CREEK DRAINAGE PIPE & OPEN GRADED FRICTION COURSE	WASHINGTON CONSTRUCTION $ 10,517,746	$ 0	12/15/89 / / **08/30/91	F.P.M. JOHNSON, BOB PHONE NO.549-6491 0.0		
MISSOULA DISTRICT TOTALS:			$ 68,704,666	$ 44,081,614		64.2		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** BUTTE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
F-BRF 13-1(6)56 NORRIS HILL	9.812	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 5,358,602	$ 5,795,903 $	08/04/87 09/23/87 09/05/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 100.0			120.4
IR 15-2(56)93 MELROSE-NORTH	5.707	PLANT MIX BITUMINOUS SURFACE, SEAL & COVER	AMERICAN ASPHALT INC. $ 1,562,588	$ 1,599,186 $	04/11/88 05/19/88 07/12/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0			107.8
F 46-3(2)42 15 MI. NE OF WISDOM-NORTHEAST	9.144	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,124,399	$ 1,147,610 $	05/06/88 07/27/88 09/06/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0			112.9
RTF-BRF 8-1(13)11 AVON - ELLISTON	12.000	GRADING, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING	SK CONSTRUCTION, INC. $ 7,993,857	$ 7,977,794 $	09/02/88 10/03/88 **07/06/90	F.P.M. UNASSIGNED PHONE NO.492-6464 98.0			94.9
F-FH 50-1(8)1 WEST YELLOWSTONE - NORTH	7.998	PLANT MIX BITUMINOUS OVERLAY	H. K. CONTRACTORS, INC. $ 1,602,854	$ 1,440,881 $	09/02/88 05/16/89 **01/26/90	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 89.9			89.7
F 46-7(1)65 WISE RIVER-EAST	8.231	PLANT MIX BITUMINOUS OVERLAY, SLOPE FLATTENING AND SEAL & COVER	AMERICAN ASPHALT INC. $ 673,044	$ 668,231 $	11/09/88 04/05/89 09/01/89	F.P.M. WISSINGER, MARK PHONE NO.492-6464 100.0			75.0
F 14-1(2)1 TOWNSEND-EAST	5.700	PLANT MIX BITUMINOUS OVERLAY	GLENN REHBEIN EXCAVATING,INC. $ 715,373	$ 696,555 $	12/13/88 03/09/89 08/01/89	F.P.M. BROELL, IRVIN PHONE NO.444-6338 100.0			53.3
IR 90-3(64)181		PLANT MIX BITUMINOUS OVERLAY	JIM GILMAN EXCAVATING INC.		12/13/88	F.P.M. ERICKSON, WALTER PHONE NO.563-8255			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89

DATE:01/15/90 *** BUTTE DISTRICT *** PAGE NO: 5

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
DEER LODGE - N. & S.	8.200	& OPEN GRADED FRICTION COURSE	$ 1,268,075	$ 1,186,458 $	03/15/89 10/25/89	100.0		88.3
IR 90-6(49)301 BOZEMAN-WEST	5.941	CONCRETE PAVEMENTREHABILITATIO N	COP CONSTRUCTION CO. $ 1,786,263	$ 1,678,838 $	02/06/89 04/04/89 **01/15/90	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 94.0		84.1
RT 1(16) BARRETT'S INTERCHANGE-N&S RT 1(17) DELL-RED ROCK INTERCHANGE IR 90-6(50)286 W. OF BOZEMAN (2 LOC;S.) RTF 84-4(5)22 FOUR CORNERS-WEST RTS 205-1(10)6 LOGAN-BELGRADE RTS 222-1(1)0 JACKSON INTERCHANGE-DILLON	44.600	PLANT MIX BITUMINOUS LEVELING, SEAL & COVER	MARVIN A. REHBEIN $ 1,215,167	$ 1,271,276 $	03/31/89 06/15/89 10/11/89	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 100.0		BY 09/01/89
BR 9039(8) N. OF DEER LODGE BR.OVER C.FK.	0.416	BRIDGES OVER CLARK FORK & OVERFLOW (PRESTRESSED CONCRETE BEAMS)	JIM GILMAN EXCAVATING INC. $ 520,106	$ 467,942 $	05/01/89 05/30/89 10/25/89	F.P.M. GILMAN, ROBERT PHONE NO.494-3224 100.0		62.5
M-BRM 1816(3) ELIZABETH WARREN AVE.-BUTTE	1.103	GRADING, AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	JIM GILMAN EXCAVATING INC. $ 1,000,313	$ 971,236 $	06/05/89 07/10/89 **01/15/90	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 97.1		95.6
BR 9029(8) ENNIS LAKE-4MI.E.OF McALLISTER	0.102	BRIDGE OVER MADISON RIVER	IDAHO CONSTRUCTION $ 514,358	$ 305,900 $	07/11/89 08/11/89 **02/19/90	F.P.M. WIEBE, HAROLD PHONE NO.682-7678 59.5		49.2

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
F 19-1(9)10 WEST VALLEY HI.-ANACONDA	6.699	BRIDGE OVER WARM SPRINGS CREEK OVERLAY & WIDENING	JIM GILMAN EXCAVATING INC. $ 1,513,143	$ 679,499	07/11/89 08/24/89 **02/27/90	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 44.9		64.3
IR 90-7(56)353 1 MI.W.OF SPRINGDALE	0.000	ROCK OVERHANG REMOVAL	ABCON INC. $ 450,519	$ 396,726	07/11/89 09/05/89 **02/09/90	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 88.1		55.8
M 1907(6) CONTINENTAL DRIVE-BUTTE	1.227	WIDEN 214.5 FT. BRIDGE OVER MONTANA WESTERN R.R.	JIM GILMAN EXCAVATING INC. $ 758,198	$ 373,520	07/11/89 08/01/89 **03/10/90	F.P.M. WISSINGER, MARK PHONE NO.492-6464 49.3		61.1
RTF 41-1(6)0 AVON-NORTH	11.700	PLANT MIX BITUMINOUS SURFACING OVERLAY	RIVERSIDE CONTRACTING $ 970,891	$ 849,484	08/08/89 09/06/89 **05/25/90	F.P.M. BRDELL, IRVIN PHONE NO.444-6338 87.5		54.1
RS 411-1(3)0 SPRINGHILL ROAD	6.300	(2 BRIDGES) 78.00 FT BRIDGE OVER EAST GALLATIN RIVER	PIONEER READY MIX $ 2,938,801	$ 1,843,914	08/08/89 08/21/89 **08/03/90	F.P.M. McCORMICK , THOMAS PHONE NO.586-5074 62.7		50.0
EACF 24-2(8)43 OVANDO-EAST	12.200	GRADE, GRAVEL AND PLANT MIX BI TUMINOUS OVERLAY.	JIM GILMAN EXCAVATING INC. $ 4,063,748	$ 391,841	09/05/89 10/05/89 **02/09/90	F.P.M. ENGSTEDT, CARL PHONE NO.793-5850 9.6		1.7
RTF 13-1(13)60 NORRIS HILL	0.000	SLOPE FLATTENING	JIM GILMAN EXCAVATING INC. $ 32,079	$ 26,677	10/02/89 10/25/89 11/27/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 100.0		BY 11/01/89
IR 90-4(39)232		ROCKFALL PROTECTION	JIM GILMAN EXCAVATING INC.		10/02/89	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR: CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER: PERCENT PROJECT COMPLETE	PERCENT	% CONST.	% CONT. TIME USED
HOMESTAKE PASS	0.000		$ 111,800	$ 1,118	/ / **02/09/90	1.0			
IR 15-1(72)17 LIMA - REDROCK IR 15-1(73)37 RED ROCK INTERCHANGE - NORTH	38.350	PL.MIX OVERLAY,SEAL&COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 5,993,337	$ 59,933	11/03/89 / / **02/24/90	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 1.0			
HES 4141(62) 3 LOC'S,DIST. 2	0.000	safety improvements	L.A. CONSTRUCTION $ 36,336	$ 363	11/03/89 / / **02/24/90	F.P.M. WISSINGER, MARK PHONE NO.492-6464 1.0			
SMP 4199(89) CRUSH AND STOCKPILE BUTTE	0.000	CRUSH & STOCKPILE	JIM GILMAN EXCAVATING INC. $ 198,000	$ 27,300	11/03/89 12/28/89 **06/30/90	F.P.M. WILLIAMS, PAUL PHONE NO.683-6290 13.8			BY 06/30/90
F 11-1(16)49 4 MI. S. OF LIVINGSTON	0.417	GRADING, GRAVEL, PLANT MIX BITUMINOUS SURFACE AND CURVE CORRECTION	BIG SKY PAVING CO, INC. $ 305,526	$ 0	12/15/89 / / **06/15/90	F.P.M. SAUNDERS,LESLIE PHONE NO.587-5785 0.0			
IR 15-2(57)99 BUXTON-SOUTH	16.649	PMS OVERLAY, SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 3,826,188	$ 0	12/15/89 / / **07/05/91	F.P.M. ERICKSON, WALTER PHONE NO.563-8255 0.0			
IR 90-4(38)194 RACETRACK-WARM SPRINGS	12.266	PMS OVERLAY	H. K. CONTRACTORS, INC. $ 3,510,600	$ 0	12/15/89 / / **07/05/91	F.P.M. FLYNN, CLAUDE PHONE NO.494-3224 0.0			

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89

*** BUTTE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR	CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
BUTTE DISTRICT TOTALS:				$ 50,044,169	$ 29,858,183 $		59.7		

*** GREAT FALLS DISTRICT ***

F-RRS-BRF 60-2(19)BI GREAT FALLS - EAST	8.897	RECONSTRUCTION	SLETTEN CONSTRUCTION CO.	$ 9,779,786	$ 10,159,271 $	12/07/87 02/16/88 11/10/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 100.0		94.3
IR 000B(15) REST AREAS-DISTRICT #3	0.000	REST AREA REHABILITATION DEARBORN REST AREA-NORTHBOUND	WILLIAMS BROTHERS CONSTRUCTION	$ 474,220	$ 460,475 $	09/02/88 10/11/88 09/10/89	F.P.M. STEEN, GARY PHONE NO.727-4350 100.0		BY 06/15/89
RS 255-1(1)0 RUDYARD-NORTH	5.300	PLANT MIX SURFACING OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 961,624	$ 936,172 $	10/07/88 04/10/89 09/07/89	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 100.0		97.5
*RS 271-1(3)1 DRUMMOND-N.(S.SECT.)	3.450	AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	AMERICAN ASPHALT INC.	$ 282,767	$ 282,707 $	11/09/88 05/11/89 09/09/89	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 100.0		97.8
IR 15-6(26)301 POWER - N.& S.	7.750	PLANT MIX BITUMINOUS SURFACE OVERLAY	GLENN REHBEIN EXCAVATING,INC.	$ 2,324,117	$ 2,252,400 $	12/13/88 03/30/89 11/30/89	F.P.M. SMITH, WALT PHONE NO.727-4350 100.0		100.0
RT 37(10) CONRAD-N RT 37(11) DUTTON-N (EAST FRONTAGE RD.) RTF 9-1(3)21 BOWMANS CORNER-CHOTEAU RTF 21-1(3)0 MIDWAY ROAD INTER. - CONRAD HES 21-1(4)1 CONRAD I-CONNECTION	66.700	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	MARVIN A. REHBEIN	$ 1,531,206	$ 1,505,656 $	03/31/89 06/22/89 09/25/89	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 100.0		BY 09/01/89

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT COMPLETE	PERCENT TIME USED	% CONST. % CONT.
F 60-2(23)90 10TH AVE.SO.-GT.FALLS	2.924	PLANT MIX BITUMINOUS OVERLAY	UNITED MAT'LS OF GREAT FALLS $ 1,053,522	$ 997,152 $	05/01/89 06/05/89 10/16/89	F.P.M. ROBINSON, FRANK PHONE NO.727-4350 100.0	88.5	
IR 15-7(23)343 NORTH OF CONRAD-N.	11.070	PLANT MIX BIT. OVERLAY, SEAL & COVER	HILDE CONSTRUCTION CO.,INC. $ 2,487,556	$ 2,129,559 $	05/01/89 05/23/89 **01/15/90	F.P.M. LEO, DENNIS PHONE NO.434-2652 85.6	91.3	
RTF 9-1(5)0 BOWMANS CORNER	20.900	PLANT MIX BITUMINOUS OVERLAY,SEAL & COVER	JIM GILMAN EXCAVATING INC. $ 1,231,346	$ 1,059,758 $	06/05/89 06/28/89 **03/10/90	F.P.M. NUGENT, KEN (ACT.) PHONE NO.727-4350 86.1		
RTF 80-1(5)28 GERALDINE-SOUTH	18.200	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	EMPIRE SAND AND GRAVEL CO.,INC $ 1,058,916	$ 977,981 $	06/05/89 07/22/89 **03/10/90	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 92.4	BY 09/01/89	
BRS 396-1(1)9 SAVOY-N. & S.	0.781	PIPES & APPROACHES	COP CONSTRUCTION CO. $ 465,736	$ 402,774 $	07/11/89 07/31/89 **02/19/90	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 86.5	63.8	
RTF-BRF 24-1(29)23 GREENOUGH HILL-NORTH	3.936	244.0 FT BRIDGE OVER BLACKFOOT RIVER (BRF FUNDS)	NELCON, INC. $ 3,720,808	$ 1,684,203 $	08/08/89 08/22/89 **08/31/90	F.P.M. STEEN, GARY PHONE NO.727-4350 45.3	42.6	
HES 1-6(12)387 EAST OF HAVRE HES 1-7(10)425 EAST OF HARLEM	0.000	SAFTY IMPROVEMENTS - CABLE GUARDRAIL	ONE WAY SIGN AND CONST. INC. $ 42,273	$ 42,586 $	08/08/89 10/03/89 10/17/89	F.P.M. TREFTZ, GORDAN PHONE NO.253-2616 100.0	43.3	

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** GREAT FALLS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
IR 15-7(24)322 BRADY-N.S. (SOUTHBOUND LANE)	11.565	COLD MILLING AND PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 2,303,626	$ 2,148,049	08/24/89 09/09/89 $ **02/09/90	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 93.2		48.9
F 3-2(17)41 MAIN-CHOTEAU	1.212	PLT MIX BIT OVERLAY	A-1 PAVING, INC. $ 319,450	$ 0	10/02/89 / / $ **02/09/90	F.P.M. WICKMAN, TERRY PHONE NO.278-7931 0.0		
F-BRF 24-4(8)117 SIMMS-WEST	10.606	GRADE, AGGREGATE SURFACING, PLANT MIX BITUMINOUS SURFACING AND SEAL & COVER	SK CONSTRUCTION, INC. $ 5,572,212	$ 542,003	10/02/89 11/16/89 $ **02/09/90	F.P.M. SMITH, WALT PHONE NO.727-4350 9.7		5.0
SMP 3099(89) CRUSH AND STOCKPILE GREAT FALL	0.000	CRUSH & STOCKPILE	BILL DENGEL CONSTRUCTION $ 181,700	$ 0	11/03/89 / / $ **06/30/90	F.P.M. ENDERSON, GLEN PHONE NO.288-3898 0.0		BY 06/30/90
SMP 5099(89) CRUSH AND STOCKPILE GREAT FALL	0.000	CRUSH & STOCKPILE	BILL DENGEL CONSTRUCTION $ 172,500	$ 0	11/03/89 / / $ **06/30/90	F.P.M. GREGORY, DOUGLAS PHONE NO.265-6821 0.0		BY 06/30/90
IR 15-8(45)366 SHELBY-NORTH	14.633	PMS OVERLAY, SEAL & COVER	SLETTEN CONSTRUCTION CO. $ 2,823,044	$ 0	12/15/89 / / $ **10/05/90	F.P.M. LEO, DENNIS PHONE NO.434-2652 0.0		
GREAT FALLS DISTRICT TOTALS:			$ 36,786,408	$ 25,580,747	$	69.5		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** GLENDIVE DISTRICT ***

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 253-2(4)37 BROCKWAY-N.& S.	9.884	AGGREGATE SURFACING AND PLANT MIX BITUMINOUS SURFACING	PRINCE, INC. $ 1,319,063	$ 1,343,285 $	08/08/88 09/29/88 10/21/89	F.P.M. WOLF, LARRY PHONE NO.485-2883 100.0		96.0
F-HES 37-3(2)79 7MI.E.OF ASHLAND-E.	7.800	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PRINCE, INC. $ 1,792,549	$ 1,715,566 $	10/07/88 11/18/88 10/13/89	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 100.0		108.0
RS 261-2(2)26 RICHLAND CO.LINE-N.	7.415	AGGREGATE SURFACING & PLANT MIX BITUMINOUS SURFACING	PORTABLE PAVERS, INC. $ 1,355,222	$ 1,230,466 $	11/09/88 06/30/89 **02/19/90	F.P.M. BALDWIN,JAMES PHONE NO.787-5701 90.8		93.4
IR 94-6(37)218 GLENDIVE-EAST	51.000	PLANT MIX BITUMINOUS SURFACING OVERLAY & OPEN GRADED FRICTION COURSE	SLETTEN CONSTRUCTION CO. $ 4,450,578	$ 4,261,243 $	12/13/88 03/12/89 10/20/89	F.P.M. FRIEND, DAVE PHONE NO.365-2877 100.0		94.2
BRS 270-1(1)7 N.E.OF ALEION(LITT.MIS.RI.)	0.417	APPROACHES, GRADING AND AGGREGATE SURFACING	SLETTEN CONSTRUCTION CO. $ 405,498	$ 391,240 $	12/13/88 03/27/89 10/17/89	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 100.0		94.4
HES 4141(42) U1 EAST OF MILES CITY F 2-1(12)23 8.5 Mi. W. OF POWDER RIVER	0.100	SLOPE FLATTENING, CABLE GUARDRAIL	WICKENS CONSTRUCTION, INC. $ 177,407	$ 177,484 $	03/31/89 05/09/89 06/28/89	F.P.M. STEWART, DONALD PHONE NO.232-1093 100.0		62.2
BR 9053(8) MILK RI. BR. N.E.OF VANDALIA	0.378	BRIDGE OVER MILK RIVER	SLETTEN CONSTRUCTION CO. $ 605,924	$ 593,764 $	05/01/89 06/05/89 11/03/89	F.P.M. QUALE, KENNETH PHONE NO.365-2877 100.0		72.5

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 245-1(6)15 BRUSETT-E.& W. RS 341-1(1)0 HAXBY RD.-N.E. OF JORDAN	27.161	MINOR GRADING AND GRAVELSURFAC ING	HILDE CONSTRUCTION CO.,INC. $ 876,810	$ 868,395 $	05/01/89 08/01/89 **02/19/90	F.P.M. WOLF, LARRY PHONE NO.485-2883 98.0		115.0
F 1-9(17)542 GLASGOW-EAST F 1-9(20)542 1ST AVE.NO.-GLASGOW	4.670	PLANT MIX BITUMINOUS OVERLAY	PORTABLE PAVERS, INC. $ 1,289,365	$ 976,388 $	06/05/89 07/12/89 **01/12/90	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 75.7		93.9
F 2-2(5)83 BAKER-EAST	12.872	PLANT MIX BITUMINOUS SURFACING OVERLAY & COLD MILLING	PORTABLE PAVERS, INC. $ 2,268,876	$ 111,635 $	07/11/89 09/20/89 **01/26/90	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 4.9		53.8
F 57-7(9)306 LINDSAY-SOUTHEAST	10.300	PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER	PORTABLE PAVERS, INC. $ 1,277,074	$ 14,550 $	09/05/89 11/02/89 **02/09/90	F.P.M. FRIEND, DAVE PHONE NO.365-2877 1.1		
RS 246-1(5)0 GLASGOW - N.W.	4.050	PLANT MIX BITUMINOUS OVERLAY,S EAL & COVER.	PORTABLE PAVERS, INC. $ 507,045	$ 398,524 $	09/05/89 09/19/89 **02/09/90	F.P.M. DUROCHER, DOUGLAS PHONE NO.228-9478 78.6		60.0
RS 323-1(8)0 EKALAKA - S.(N.SECT.)	8.200	PLT MIX OVERLAY, SEAL&COVER	PORTABLE PAVERS, INC. $ 1,528,805	$ 98,658 $	10/02/89 11/13/89 **02/09/90	F.P.M. SWANSON, ROBERT E. PHONE NO.232-1093 6.5		
RS 489-1(3)9 KINSEY ROAD-EAST SECTION	9.505	PLT MIX OVERLAY,SEAL & COVER	PORTABLE PAVERS, INC. $ 656,874	$ 492,178 $	10/02/89 10/06/89 **02/09/90	F.P.M. STROHMAYER, DUANE J. PHONE NO.232-1093 74.9		37.8

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89

DATE:01/15/90 | PAGE NO:13

*** GLENDIVE DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
SMP 2899(89) CRUSH AND STOCKPILE GLENDIVE	0.000	CRUSH & STOCKPILE	CENTURY COMPANIES, JV $ 277,000	$ 122,018	11/03/89 11/15/89 **06/30/90	F.P.M. NOVAKOVICH, DUANE PHONE NO.653-1050 44.0		BY 06/30/90
BRS 320-2(1)5 O'FALLON & STATION CR.SW.ISMAY	0.756	BRIDGE REPLACEMENT	TRACY COWDREY & ASSOC. $ 433,357	$ 0	12/15/89 / / **11/16/90	F.P.M. SCHNEIDT, JOE PHONE NO.828-4025 0.0		
IR 94-3(39)116 ROSEBUD/CUSTER CO.LN.E.& W.	12.775	PLANT MIX BITUMINOUS OVERLAY	SLETTEN CONSTRUCTION CO. $ 1,508,916	$ 0	12/15/89 / / **06/14/91	F.P.M. STEWART, DONALD PHONE NO.232-1093 0.0		
GLENDIVE DISTRICT TOTALS:			$ 20,730,363	$ 12,795,397		61.7		

*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT % CONST.	% CONT. TIME USED
RS 236-1(7)0 HILGER-WINIFRED	24.085	WIDENING, PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	INLAND ASPHALT $ 2,447,449	$ 2,332,619	07/11/88 09/02/88 **02/19/90	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 95.3		101.6
F 4-1(10)29 BRIDGER REST AREA	0.000	REST AREA REHABILITATION	OLTROGGE CONSTRUCTION INC. $ 372,036	$ 367,486	12/13/88 03/06/89 10/02/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 100.0		
IR 94-1(48)7 HUNTLEY - POMPEY'S PILLAR HES 568-1(7)0 N.OF POMPEY'S PILLAR INTCH.	17.000	PLANT MIX BITUMINOUS SURFACE&P LANT MIX SEAL COURSE	EMPIRE SAND AND GRAVEL CO.,INC $ 4,316,472	$ 4,211,721	02/06/89 02/20/89 **03/03/90	F.P.M. CHARLTON,ROBERT SR. PHONE NO.967-2464 97.6		94.1

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PROJ. MANAGER / PERCENT PROJECT COMPLETE	PERCENT TIME USED	% CONST. / % CONT.
RTF 61-3(8)67 8 MI. E OF ROY-N	16.900	PLANT MIX BITUMINOUS OVERLAY, SEAL & COVER	PORTABLE PAVERS, INC. $ 837,447	$ 822,750	03/31/89 05/02/89 08/30/89	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 100.0	BY 09/01/89	
BRS 420-1(1)0 ABSAROKEE-ROSEBUD CR.	0.139	BRIDGE OVER ROSEBUD CREEK	MACKIN CONSTRUCTION CO $ 394,103	$ 375,935	03/31/89 05/10/89 10/23/89	F.P.M. TAYLOR, DONALD PHONE NO.252-9735 100.0	101.1	
F 72-1(2)0 BELFRY-SOUTH	10.400	MINOR WIDENING AND PLANT MIX SURFACING OVERLAY	MIDLAND O'LEARY INC. $ 1,686,906	$ 1,487,151	05/01/89 06/06/89 **02/03/90	F.P.M. SCHUMAN, DAVID PHONE NO.664-3325 88.2	120.9	
RS 297-1(4)26 JUDITH GAP-EAST	12.071	PLANT MIX BITUMINOUS SURFACING OVERLAY	EMPIRE SAND AND GRAVEL CO.,INC $ 877,977	$ 725,179	06/05/89 06/22/89 **01/15/90	F.P.M. PASSOW, ROBERT PHONE NO.473-2218 82.6	90.3	
F 66-1(1)8 HAYS SLIDE	0.260	SLIDE CORRECTION	L.A. CONSTRUCTION $ 555,521	$ 303,958	07/11/89 07/14/89 **01/15/90	F.P.M. SACKS, RAY PHONE NO.673-3356 54.7	72.1	
M 1008(3) BLG'S-CENTRAL AVE.&19TH ST.W.	0.000	TRAFFIC SIGNALS	MIDLAND ELECTRIC CO. INC. $ 28,999	$ 23,937	07/11/89 08/07/89 11/14/89	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 100.0	72.5	
F-BRF 14-4(7)138 LAVINA - WEST	8.535	GR.,AGG.,PL. MIX SURF.S&C.	SLETTEN CONSTRUCTION CO. $ 4,008,792	$ 306,587	10/02/89 11/07/89 **02/09/90	F.P.M. OPIE, BRUCE E. PHONE NO.248-3827 7.6	7.5	
IR 90-9(68)493 HARDIN EAST & WEST	10.389	MILLING,PL.MIX BIT. OVERLAY	BORDER STATES PAVING,INC. $ 2,956,153	$ 0	11/03/89 / / **10/12/90	F.P.M. SCHAAK, RAYMOND PHONE NO.592-3555 0.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR PERIOD ENDING 12/31/89
*** BILLINGS DISTRICT ***

PROJECT NUMBER / PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR / CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE / WORK BEG. / PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PERCENT % CONST.	PROJ. MANAGER % CONT. TIME USED
HES 414I(63) TWO LOCATIONS DISTRICT FIVE	0.000	safety related improvements	ACE ELECTRIC, INC. $ 24,155	$ 0	11/03/89 / / **06/15/90	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 0.0		
SMP 679(89) CRUSH AND STOCKPILE BILLINGS	0.000	CRUSH & STOCKPILE	EMPIRE SAND AND GRAVEL CO.,INC $ 407,500	$ 0	11/03/89 / / **06/30/90	F.P.M. SLOE, DAVID A. PHONE NO.245-7495 0.0		BY 06/30/90
SMF 1499(89) CRUSH AND STOCKPILE BILLINGS	0.000	CRUSH & STOCKPILE	BILL DENGEL CONSTRUCTION $ 157,625	$ 83,918	11/03/89 11/08/89 **06/30/90	F.P.M. SACKS, RAY PHONE NO.673-3356 53.2		BY 06/30/90
F 43-1(4)0 1ST.AVE.-LEWISTOWN F 57-3(17)81 MAIN ST.-LEWISTOWN	2.382	PLANT MIX BITUMINOUS OVERLAY	CENTURY COMPANIES, JV $ 997,778	$ 0	12/15/89 / / **08/03/90	F.P.M. SACKS, RAY PHONE NO.673-3356 0.0		
M 1027(5) U01 HILLTOP ROAD EXTENSION-BILLING M 1027(5) U02 HILLTOP ROAD EXTENSION-BILLING	0.851	G,GS,PMS,&STR.REPLACEMENT	SLETTEN CONSTRUCTION CO. $ 5,050,086	$ 0	12/15/89 01/09/90 **11/16/90	UNASSIGNED 0.0		
BILLINGS DISTRICT TOTALS:			$ 25,118,999	$ 11,041,241	$	44.0		
*** STATE WIDE ***								
HES 4141(54) 15 LOCATIONS-STATEWIDE	0.000	SAFETY IMPROVEMENTSDISTRICT 2	OMO CONSTRUCTION INC $ 16,372	$ 15,813	12/13/88 04/17/89 05/25/89	UNASSIGNED 100.0		

** ESTIMATED COMPLETION DATE ONLY

MONTANA DEPARTMENT OF HIGHWAYS
CONSTRUCTION BUREAU
CONSTRUCTION REPORT FOR FERIOD ENDING 12/31/89

DATE:01/15/90 *** STATE WIDE *** PAGE NO:16

PROJECT NUMBER PROJECT DESIGNATION	MILEAGE	TYPE OF WORK	PRIME CONTRACTOR CONTRACT AWARD AMT.	CONTRACTOR PAYMENTS	AWARD DATE WORK BEG. PROJ.COMP.	MONT. DEPT. OF HIGHWAYS PERCENT PROJECT COMPLETE	PERCENT	FROJ. MANAGER % CONST.	% CONT. TIME USED
STATE WIDE TOTALS:			$ 16,372 ***	$ 15,813 ***	$	100.0			
TOTALS FOR ALL PROJECTS:			$201,400,976	$123,372,994	$	100.0			